## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI- 110001

Fax: 011-23412593, Email: cfohq.dlfire@nic.in, Ph. 011-23414333

NO. F6/DFS/MS/ Motel/2013/SZ/ / & </

DATED: 8/8/13

## **FIRE SAFETY CERTIFICATE**

Issued on 8/8/2013 at New Delhi by

(Dr. G.C. Misra) Chief Fire Officer Delhi Fire Service

## Сору То:-

- 1. The Addl. Commissioner of Police, Lice), First floor, PS Defence Colony, New Delhi.
- 2. The Authorised Signatory, M/s Country Inn & Suites Motel Building Kh. No. 572, 576, 579/1, 579/2/1 579/2/2, 582 & 583 at Village Satbari, New Delhi.

## Conditions for the validity of fire safety certificate

- 1. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- 2. Building Sanctioning authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- 3. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- 4. The basement shall be used strictly as per the provisions of Building Bye laws.
- 5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules-2010. The form is available on www.dfs.delhigovt.nic.in

01		M/s Country Inn & Suites Motel Building at Kh. No. Kh. No. 572, 576, 579/1, 579/2/1 579/2/2, 582 & 583 at Village Satbari, New				
2	Type of Occupancy	Residential building ( Motel )"A"				
3	Type of case	Renewal				
4	Details of previous NOC	F6/DFS/MS/GH/2010/2601 dated 07.09.2010				
5	Fire safety directives letter No	F6/DFS/MS/GH/2006/3152 Dated 20.10.2006				
6	Date of inspection					
		31.07.2013				
7 8	Name of the inspecting Officers  Name and designation of officers	DO Dharampal Bhardwaj, ADO D.B. Mukherjee				
0	from the building side	Mil. Sandeep Hainore				
9	Year of construction	Basement - Storage & Services, Ground Floo Guest Rooms, Rec, Restaurant and Kitchen. & floor- 23 guest rooms 32646/Addl.c.p/Lic. (H) dated 2.07.2013 Basement, Ground plu one upper floor				
10	Applicant's letter No.					
S. NO.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR / NMR		
1	Access to building		<b>p</b>			
	1) Road width	Required	20 Mtr	MR		
	2) Gate width	5 Mtr	Provided	MR		
	3) Width of internal road	N/A	N/A	N/A		
2	Number, width Type & arrangement of exits					
9	a. Number of staircases					
	1. Upper floors	Old Case	Five Provided	MR		
	2. basements	Old Case	Five Provided	MR		
	<ul><li>b. Width of staircase</li><li>1. Upper floors</li></ul>	Old Case	1.43, 1.36, 1.43, 1.42. & 1.45 Mtr Provided	MR		
	2. basements	Old Case	1.45, 1.44, 1.43, 1.42. & 0.94 Mtr Provided	MR		
	c. Protection of exits					
	1. Fire check door	Required	Provided	MR		
	2. Pressurization	N/A	N/A	N/A		
	d. No. of continuous staircase to terrace	Required	3 Nos. Provided	MR		
	e. Width of corridor	Required	1.50 Provided	MR		
	f. Door size	Required	1 Mtr Provided	MR		
3	Compartmentation.			\$		
	1. Fire check door	N/A	N/A	N/A		
	2. Sealing of electrical shafts	Required	Provided	MR		
	3. Fire Rating of shaft door	N/A	N/A	N/A		
	4. water curtain	N/A	N/A	N/A		
		N/A	N/A	N/A		
	5. Fire dampers	IN/A	[1X//A	[13//		
4	Smoke Management system.	30 a/c per hour 12 a/c per hour	Exhust Fans provided	MR		
	basement		Lanust Fans provided			
×	upper floors			MR		
5	Fire Extinguishers					
	total numbers		41 Nos. Provided	MR		
	Types	1	ABC, CO2, Water	MR		
	ISI marking	ISI	Provided	MR		
6	First-Aid Hose Reels.					
	total numbers on each floor	Required	Three Provided	MR		
	Length of Hose reel hose	30 Mtr	Provided	MR		
	Nozzle Diameter	5mm	Provided	MR		

7	Automatic fire detection and	INSPECTION R	EPORTS	
	Type of detectors	Required		
	location of Main Panel	Required	Somke / Heat Provid	ed MR
	location of Repeater panel	N/A	Basement Provided	MR
	Alternate source of power	Required	N/A	N/A
	hooter's location	-	Battery Backup Provi	
8	MOEFA	Required	Different place Provid	led MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.	Required	Provided	MR
	basement			
	upper floors	Required	Provided	MR
	sprinkler above false ceiling	Required	Provided	MR
11	Internal Hydrants	N/A	N/A	N/A
	Size of riser/down-corner	1		
		150MM	Provided	MR
	Number of Hydrants per floor hose Box	Required	Three Provided	MR
12		Required	Three Provided	MR
12	Yard Hydrants.			
	total number of hydrants	Required	7 Nos. Provided	MR
13	house box	Required	7 Nos. Provided	MR
13	Pumping arrangements			
	1. Ground level			
	a. Discharge of main Pump	Old Case	1620 LPM Provided	MR
	b.Head of main pump	Old Case	40 Mtr Provided	MR
	c.Number of main pumps	Old Case	One	MR
	d.jockey pump out put	Old Case	180 LPM Provided	MR
	e.jockey pump head	Old Case	40 Mtr Provided	
	f. Standby Pump output	Old Case	1620 LPM Provided	MR
	g.Stanby Pump head	Old Case	70 Mtr Provided	MR
	h.Auto Starting/Manual stopping	Old Case	Provided	MR
	pump house access	Old Case	Provided	MR
	2.Terrace level	0.00	Intovided	MR
	a. Discharge of pump	N/A	- N1/A	
	b. head of the pump	N/A	N/A	N/A
	c. Power supply	Required	N/A	N/A
	d. Auto starting of pump	Required	Provided	MR
	Captive water storage for fire	rtequired	Provided	MR
4	fighting			
	1. Underground tank capacity	1,00,000 Ltr	Provided	1
la la c	a. Draw-off connection	Required	Provided	MR
	b. fire service inlet	Required	Provided	MR
	c.Access to tank	Required		MR
	Over head tank Capacity	10,000 Ltr	Provided	MR
5	Exit Signage.	Required	Provided	MR
	Provision of lifts.	oquii 6u	Provided	MR
a b c	o Drocessii ii sus	NI/A		
	h nross	N/A	N/A	N/A
	C communication is us	N/A	N/A	N/A
	d Eiromania	Required	Provided	MR
	O Lift cions	Required	Provided	MR
-	Ctorrell	Required	Provided	MR
	Standby power supply	Required	Provided	MR
	Refuge Area.		Not Required	TIVIT
lo	total area			

A

INSPECTION REPORTS

19	Fire control room	INSPECTION REI	01113			
b	a. detector system Panel	Required	Provided	MR		
	b. Flow switch Panel	N/A	N/A	N/A		
	d. Batter backup e. Building floor plans	Required	Provided	MR		
		Required	Provided	MR		
20		N/A	N/A	N/A		
	The state of the s	ecial Fire Protection systems for protection of special risks, if any: Co2 Fire Extinguisl				

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rule it is recommended to grant of Fire Safety Certificate under rules 35 of the Delhi Fire Service

Accordingly DFA is put up for your approval and signature please.

Signature of the inspecting officer

Name Dharampal Bhardwaj

**Designation : Divisional Officer** 

Signature of the Inspecting Officer

Name

D.B. Mukherjee

Designation

ADO (BCP)