## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI- 110001 Fax: 011-23412593, Email: cfohq.dlfire@nic.in, Ph. 011-23414333

NO.F6/DFS/MS/GH/2013/ SZ/ 9 6 9

DATED: 24/09/13

## **FIRE SAFETY CERTIFICATE**

(Dr. G.C. Misra) Chief Fire Officer Delhi Fire Service

Copy To:-

orc ly

- 1. The Chief Engineer, M/s Hilton Garden Inn at, DLF Place Mall, A-4 Distt Centre, Saket, New Delhi-110017
- The Addl. Commissioner of Police (Lic.), First Floor, Police Station, Defence Colony New Delhi.

## Conditions for the validity of fire safety certificate

- All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- 2. Building Sanctioning authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- 3. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- 4. The basement shall be used strictly as per the provisions of Building Bye laws.
- 5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules-2010. The form is available on www.dfs.delhigovt.nic.in
- 6. Compartmentation is required in lift lobby at ground floor with in one year with the intimation to this department.

	The same left					
1	The state of the s	INSPECTION REPORT	D. E. D	-II A 4 D:-H O	entro Colcot	
1		//s Hilton Garden Inn at I New Delhi-110017	DLF Place Ma	all, A-4 Disπ Ce	entre, Saket,	
2 7	Type of Occupancy	Residential & Lodging" (	Class- A	11/2		
	ype or or or or	Renewal				
_	Details of previous NOC	F6/DFS/MS/2010/2095 dated 15.7.2013				
-	o tame of	Nil				
-	The salety directives letter the	16.09.2013				
-	Date of inspection	DO Dharampal Bhardwaj., ADO D.B. Mukherjee				
-		Mr. Raghubir Singh (Chief Engineer)				
F	Name and designation of officers					
	from the building side	2009		hotel is from	2nd floor to	
		2000	seventh foor.			
	Year of construction Applicant's letter No.	25455/Addl. C.P./Lic.(H) dated 30.5.2013 & party letter no. nil dated		Basemen ground plus seven upper floors		
	Applicant's letter No.					
10		15 th july 2013	*		7	
	Minimum Standards on fire	NBC/ BBL	Provid	led at site	Remarks	
	prevention and fire safety U/R	Requirement			MR / NMR	
	33					
1	Access to building		D 11-1	1	<b>IMB</b>	
	1) Road width	9 Mtr	Provided		N/A	
*	2) Gate width	N/A	N/A		N/A	
	3) Width of internal road	N/A	N/A		10/7	
2	Number, width Type & arrange	ment of exits	T		1	
	a. Number of staircases	0110	Two Provide	ad	MP	
	1. Upper floors	Old Case	N/A	<del></del>	N/A	
	2. basements	N/A	IN/A	<u> </u>	IN/A	
	b. Width of staircase	0110	1.5 Mtr eac	h Provided	MR (Old Case)	
	1. Upper floors	Old Case		II Flovided	N/A	
	2. basements	N/A	N/A		IN/A	
	c. Protection of exits		D ideal		MR	
	1. Fire check door	Required	Provided Provided	, . U. x.	MR	
	2. Pressurization	Required	Two Nos. F	Provided	MR	
	d. No. of continuous staircase	Required	1 WO 1403. 1	Tovided		
	to terrace		1.5 Mtr Provided		MR	
	e. Width of corridor	Required	_	vided	MR	
	f. Door size	1mtr	Provided		IVIN	
3	Compartmentation.	-	Duchidad		MR	
	1. Fire check door	Required	Provided		MR	
	2. Sealing of electrical shafts	Required	Provided N/A	-	N/A	
	3. Fire Rating of shaft door	N/A			N/A	
	4. water curtain	N/A	N/A		N/A	
	5. Fire dampers	N/A	N/A		14//4	
4	Smoke Management system.	30 a/c per hour				
		12 a/c per hour	Mech. Ver	tilation Provide	d MR	
	basement		Mech Ve	ntilation Provide	ed MR	
	upper floors		I WICOII. VC		1	
5	Fire Extinguishers		Q2 Noc P	rovided	MR	
	total numbers		93 Nos.Provided ABC, CO2, Co2 Water		MR	
11	Types	101	Provided	.,	MR	
	ISI marking	ISI	ILIONIded		1411.1	
6	First-Aid Hose Reels.	Old Coss	Two Nos.	Provided	MR	
	total numbers on each floor	Old Case		. 1011404	MR	
	Length of Hose reel hose	30 Mtr	Provided		MR	

7	Automatic fire detection and ala	arming system		
	Type of detectors	Required	Smoke & Heat Provided	MR
	location of Main Panel	Required	Basement + Control Room	MR
	location of Repeater panel	Required	Engineering office B-1	MR
	Alternate source of power	Required	Provided	MR
	hooter's location	Required	All Floors	MR
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.	rioquilou	·	
	basement	Required	Provided	MR
	upper floors	Required	Provided	MR
	sprinkler above false ceiling	Required	Provided	MR
11 -	Internal Hydrants	rioquilou	,	1
- ' '	Size of riser/down-corner	100 MM	Provided	MR
	Number of Hydrants per floor	Required	Two Provided	MR
	7.49		Two Provided	MR
10	hose Box	Required	Two Provided	INIU
12	Yard Hydrants.	Old Coos	Dravided by Mall	MR
	total number of hydrants	Old Case	Provided by Mall	
	house box	Old Case	Provided by Mall	MR
13	Pumping arrangements			- 1
	1. Ground level			1
	a. Discharge of main Pump	Old Case	Provided by Mall	MR
	b.Head of main pump	Old Case	Provided by Mall	MR
	c.Number of main pumps	Old Case	Provided by Mall	MR
	d.jockey pump out put	Old Case	Provided by Mall	MR
	e.jockey pump head	Old Case	Provided by Mall	MR
	f. Standby Pump output	Old Case	Provided by Mall	MR
	g.Stanby Pump head	Old Case	Provided by Mall	MR
	h.Auto Starting/Manual stopping	Old Case	Provided by Mall	MR
	pump house access	Old Case	Provided by Mall	MR
	2.Terrace level			
	a. Discharge of pump	Old Case	Provided by Mall	MR
	b. head of the pump	Old Case	Provided by Mall	MR
	c. Power supply	Old Case	Provided by Mall	MR
	d. Auto starting of pump	Old Case	Provided by Mall	MR
	Captive water storage for fire			
14	fighting	, ,	- Control of the Cont	1
1.3.	1. Underground tank capacity	Old Case	Provided by Mall	MR
	a. Draw-off connection	Old Case	Provided by Mall	MR
	b. fire service inlet	Old Case	Provided by Mall	MR
	c. Access to tank	Old Case	Provided by Mall	MR
	d. Over head tank Capacity	Old Case	Provided by Mall	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of lifts.			
	a. Pressurization of lift shaft	Required	Provided	MR
	b. Pressurization of lift lobby	Required	Provided	MR
	c. Communication in lift car	Required	Provided	MR
	d. Fireman's grounding switch	Required	Provided	MR
			Provided	MR
4	e. Lift signage	Required	Provided	MR
17	Standby power supply	Required	F10VIded	livii i
18	Refuge Area.	Poquired	110 Sq Mtr	MR
	total area	Required	<del>                                     </del>	
	location	Required	4, 5 & 6th floors	MR

Fire control room			~
a. Detector system Panel	Required	Provided	MR
b. Flow switch Panel	Required	Provided	MR
c. PA system Panel	Required	Provided	MR
d. Batter backup	Required	Provided	MR
e. Building floor plans	Required	Provided	MR
Special Fire Protection sys	tems for protection of	of special risks, if any: N/A	4

The Shortcoming vide letter no. F6/DFS/MS/GH/2013/1765 dated 11.07.2013 has neen rectified.

Compartmentation is required in lift lobby at ground floor with in one year with the intimation to this department.

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rule it is recommended to grant of Fire Safety Certificate under rules 35 of the Delhi Fire Service Rules 2010

Accordingly DFA is put up for your approval and signature please.

20-9-13 2014

Signature of the inspecting officer

Signature of the inspecting officer

Name Dharampal Bhardwaj

Name

D.B. Mukherjee

Designation : Divisional Officer

Designation: ADO (BCP)