GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

NO. F.6/DFS/MS/2014/schol/w2/100

Dated: 24/ 0//2014

FIRE SAFETY CERTIFICATE

Certified that Hans Raj International School, Gol Market, Partap Vihar, Kirari, Delhi-110086 comprised of Ground + 2 upper floor owned/occupied by Hans Raj International School has already been issued fire safety certificate vide letter no. F-6/DFS/MS/2007/3032 dated 26/07/2007 The premises was re-inspected by the officer from this department on dated 14/12/2013 in the presence of Sh. Mukesh (Manager) and observed that all the fire prevention & fire safety arrangements as provided in the premises found in good working condition. The premises have there fore deemed complied with the requirements of Circular No F.16/Estate/CC/Fire Safety/2011/3298-3398 dated 01/03/2011 issued by Director of Education and the building / premise is fit for occupancy of Group Class B (Educational) with effect from 2 / 10 / 2014 for a period of three years, in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. The basement shall be used strictly as per the provision of building bye laws.
- 6. This certificate cannot be treated in any case for regularizations of unauthorized construction
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on **WWW.dfs.Delhigovt.nic.in**

Issued on 24/0//14 at New Delhi by

(SANTOKH SINGH) Chief Fire Officer Delhi Fire Service Ph: 011-23414250 cfowz.dlfire@nic.in

011

Copy to:

- 1. The Principal, Hans Raj International School, Gol Market, Partap Vihar, Kirari, Delhi-86
- 2. The Director of Education, Old Secretariat, Delhi.

INSPECTION REPORT

1. Name & address of the building : Hans Raj, International School, Gol, Market Pratap Vihar,

Kirari, Delhi

(G+2)

2. Type of Occupancy

: Education

3. Type of Case

: Renewal

4. Details of previous NOC

: F-6/DFS/MS/2007/3032 dated 26/07/2007

5. Fire Safety directives letter No

: NBC Part - IV

6. Date of inspection

: 14/12/13

7. Name of the Inspecting Officers : N.P Sharma, ADO (R)

8. Name and designation of officers

from the building side

: Sh. Mukesh (Manager)

Year of Construction

: $2012 2^{nd}$ floor , 2006 - GF & F Floor

10. Applicant's letter No.

: L. NO- nil dated 26/09/2013

Plot area:- 3400 Sq.Yds Covered area:- 700 sq. yds No.'s of students:- 450

No's of classrooms:- 33

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building	1		
	• Road width	Accessible	Accessible	M/R
	• Gate width		: ;	
	 Width of internal road 			
2	Number, Width, Type & Arrangement	of Exits	23.7	
	a. Number of staircases	R	P	M/R
	 Upper Floors 	01	02	M/R
	 Basements 		:	. ==
	b. Width of staircases		9 or	
	 Upper Floors 	1.5 m	1) 1.5 mtr	M/R
	 Basements 		2) 1.6 mtr	
-	c. Protection of exits			
	Fire check door			
	 Pressurization 		,	
	■ 0.50 = 481898			
	d. No. of continuous staircases to terrace			
	e. Width of Corridor			
	f. Door Size, 3 CR are with two doors	1 mtr	1 mtr	M/R

				~ 7		
3	Compartmentation.	N.A.				
	Fire check door					
	 Sealing of electrical shafts 					
	Fire Rating of shaft door					
	Water Curtain					
	• Fire Dampers					
4	Smoke Management System.	N.A				
	Basements	30 a/c per hour				
	• Upper floors	12 a/c per hour				
5	Fire Extinguishers					
	Total numbers	One @ 300 sq. mtr	08	M.R		
	• Types	04	ABC	M.R		
	IS marking	ISI marked	Yes	M.R		
6	First-Aid Hose Reels.					
	Total numbers on each floor	One at each floor	03	M.R		
	• Length of hose reel hose	03 No's 30 m	P	M/R		
	Nozzle diameter	5 mm	P	M/R		
7	Automatic fire detection and alarming system. N.A					
	The California of the Californ		9 ° 9			
	Type of detectors					
	Location of Main Panel					
	Location of Repeater Panel					
	Alternate source of power		== "			
	Hooters' Location					
8	MOEFA			"		
9	Public Address System.					
10	Automatic Sprinkler System.					
	Basement					
	Upper Floor					
	Sprinkler above false ceiling	·				
11	Internal Hydrants					
	Size of riser/down-comer					
	Number of hydrants per floor					
	Hose Box					

A

	Basement				
	Upper Floor				
	Sprinkler above false ceiling		:		
11	Internal Hydrants				
	Size of riser/down-comer				
	Number of hydrants per floorHose Box				
	• Hose Box		> 		
12	Yard Hydrants.				
	Total number of hydrants				
	Hose Box	*			
13	Pumping Arrangements.				
	Ground Level				
	Discharge of main Pump				
	Head of Main pump				
	Number of main pumps				
	Jockey Pump out put	1			
	Jockey pump head				
	Standby Pump out put				
	Standby Pump Head		 \$2.,		
	> Auto Starting/ Manual		= 1.11.		
	stopping				
	Pump House Access		S mg		
	• Terrace level	450 LPM	450 LPM	M/R	
	Discharge of pumpHead of the pump	40 M	40 M	M/R	
	Power Supply		, ·		
	Auto Starting of pump				
14	Captive Water Storage for fire fighting.				
	Underground tank capacity				
	Draw-off connection				
	> Fire service inlet				
	Access to tank				

	Overhead Tank capacity	10000 ltr	11000 ltr	M/R
15	Exit Signage.	R	P	M/R
16	Provision of Lifts.	N.A		
	Pressurization of Lift Shaft			
	Pressurization of Lift lobby			
	Communication In lift Car			
	Fireman's Grounding Switch			
	Lift Signage			
17	Standby power supply			
18	Refuge Area.	N.A		>
ž.	> Total Area			
	> Location			
19	Fire Control Room N.A			
	Detector System Panel			
	 Flow Switch Panel 			
	PA System Panel			=- ,
12	Batter backup		,	
	Building Floor Plans			
20	Special Fire Protection Systems for Protection of special Risks, if any:		 	,

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers.....

Signature of the Inspecting Officer | w 1 213

Signature of the Inspecting Officer

Name

N.P. SHARMA

Name

Designation

A.D.O.R.

Designation