GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593

No.F.6/DFS/MS/School/2014/ \$2 | 779

Dated: 24/66/14

FIRE SAFETY CERTIFICATE

Certified that the building of **Bajaj Public School** located at Street No-04, Prem Nagar, New Delhi-110008. The building is comprised of basement, ground floor plus two upper floor but the school is running at ground floor plus one upper floor only owned/occupied by the school management was re-inspected by the officer concerned of this department on 13.06.2014 in the presence of Smt. Deepa Bajaj and found that the school management have complied with the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the building/ premises (**Ground floor plus one upper floor only)** is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed overleaf.

Issued on. 2 4 . 6 . 6 . 1 4 at New Delhi.

(DR. G.C. MISRA) CHIEF FIRE OFFICER DELHI FIRE SERVICE Ph:- 011-23414333

Copy to:-

- 1. The Chairman, Bajaj Public School, Street No-04, Prem Nagar, New Delhi-110008.
- 2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi – 110054.

The school is running at Ground Floor plus one lepper floor N/13.

	INSPECTI	ON REPORT					
	1. Name & address of the buildina:	aini Public S	chool . Street No	-4. Prem Naga			
	1. Name & address of the building: Bajaj Public School, Street No-4, Prem Nag 2. Type of Occupancy : Educational (School)						
	3. Type of Case :	New Case/Rer	newal				
	4. Details of Previous NOC :	Letter No	•	Dated			
	5. Fire Safety directives letter No :_						
	6. Date of inspection : 13.06.20/4						
	7. Name of Inspecting Officer: A.D.O.P.S. Dahiya						
	8. Name and designation of officers						
	From the building side : Smt. Deepa Bajaj 9. Year of Construction : 1998 - 99						
	-	Nil dated	28.05.2014				
S.	Minimum Standards on fire prevention	Dir. Of Edu.	Provided at site	Remarks			
No.	and fire safety U/R 33	Circular dt.	1 Torraca at site	MR/NMR			
	and the statety syxtee	01.03.2011					
1.	Access to building						
	 Road width 	Accessible	06mtr	MR			
	Gate width	-	03 mtr	MR			
	 Width of internal road Side Road 		04 mtr	MR			
2.	Number, Width, Type & Arrangement of Exits						
	a. Number of staircases			4			
	• Upper Floors	Τωο	Two	MR			
	 Basements 	Two	Two	MR			
	b. Width of staircases						
	Upper Floor		115cms, 110cms	MR			
	Basements	-	115 cms, 80 cms	MR			
	c. Protection of exits						
	Fire check door						
	 pressurization 		, 2° a				
	1 No of continuous stainers to		1,721				
	d. No. of continuous staircases to	-	One				
	terrace e. Width of Corridor		160cms, 180cms				
	f. Door Size		112 cms + 205 cms				
		-	118 cms + 210 cms				
3.	Compartmentation						
	Fire check door						
	Sealing of electrical shafts	-	0 . 4				
	 Fire Rating of shaft door 	- C,	Sealed	4			
	Water Curtain						
	 Fire Dampers 						
4.	Smoke Management System						
	 Basements 	30 a/c per hour	Exhaust fans are Provided	MR			
			are provided				
	 Upper floors 						
			Natural Ventilah	n MR			



**************************************	N/14,	in a display	1		1
5 5 5		12 a/c per hour			
5.	Fire Extinguishers				
	 Total numbers 	four at each fe	0		
	Types	Co, ABC	Dovided	MR	
2	 IS marking 	ISI marked	-da-	MR	
6.	First-Aid Hose Reels		1SI Marked	MR	-
	 Total numbers on each floor Length of hose reel hose Nozzle diameter 	N/R 30 m 5 mm	Provided - do -	MR MR	-
7.	Automatic fire detection and alarming	system	- do: -	MR	-
	Type of detectors	System			
1	 Location of Main Panel 	2		1 1	
	 Location of Repeater Panel 	-	-	1 1	
	Alternate source of power	:			
	 Hooters' Location 		D.G. Set 45 KVA	7 +	ne e
8.	MOEFA	-	0 -		
9.	Public Address System		Provided	MR]
10.	Automatic Sprinkler System		Provided	MIR	_
	• Basement	NIR		D	
	Upper Floor	74//		Area less than 2	00 sq.m
	 Sprinkler above false ceiling 		1		-
11.	Internal Hydrants			1	
	 Size of riser/down-comer 				1
i	 Number of hydrants per floor 				8
	Hose Box		-		
12.	Yard Hydrants		J.		
	 Total number of hydrants 				1
	 Hose Box 				
13.	Pumping Arrangements				
	 Ground Level 				
	Discharge of main Pump				×
	Head of Main pump				
	Number of main pumps	-			
	> Jockey Pump out put			:	
	Jockey pump headStandby Pump out put				
	> Standby Pump Head				
	> Auto Starting/Manual				
	stopping				
	1-10	Laborate Laborate Control of the Con			

Street No-4, Prem Nagar, New Delli - 110008.

	1		W 19	1				
	Pump House Access	я						
	Terrace level			. 4				
×	Discharge of pump	MTR	180 LPM	MR				
	Head of the pump	NIR	30 M					
	Power Supply	-	5077	MR				
	Auto Starting of pump	_						
14.	Captive Water Storage for fire fighting			1				
	 Underground tank capacity 							
	Draw-off connection							
	Fire service inlet	-	-	Communication of the Communica				
	Access to tank							
	Overhead Tank capacity	NIR	2500 Ctr	MR				
15.	Exit Signage.	,	Provided.	MR				
16.	Provision of Lifts.		e s s s s s s s s s s s s s s s s s s s	<u>.</u>				
	Pressurization of Lift Shaft			No Lift				
	 Pressurization of Lift lobby 			-do -				
	Communication In lift Car							
	• " Fireman's Grounding Switch			-do-				
	Lift Signage	100 personne		_do -				
				-do-				
17.	Standby power supply		Psovided	MR				
10								
18.	Refuge Area.	T		r				
	> Total Area							
	> Location							
19.	Fire Control Room							
	Detector System Panel		_					
	Flow Switch Panel							
	PA System PanelBatter backupBuilding Floor Plans			:				
				, a				
20.	Special Fire Protection System for		1					
20.	Special Fire Protection System for Protection of special Risks, if any:							



The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers.....

Note: - The building is comprised of Basement, Ground Floor plus two upper Floors but the school is running at Ground Floor plus one upper Floor only (Asper affidavit Vide No. IN-DL67426067998238M dated 16.06.2014 Submitted by the owner). The Lepper Floors are served by two staircases having width 115cms and 110cms respectively.

The Fire Safety Certificate is recommended for Ground Floor and First Flooronly as

Ber Director of Education vide Circular No. F. 16 | Estate | Ce | Fire Safety | 2011 | 3298 to 3398 dated 01.03.20/11-

Signature of Inspecting Office 6/14

Name P.S. Dahiya

Designation A\$\$H. Divisional Officer.

Signature of Inspecting Officer

Name

Designation

