GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI- 110001

No. 76/075/ans/Hotel/2016/ND2/1069 Dated:/5/11/16

FIRE SAFETY CERTIFICATE

(Vipin Kental) Chief Fire Officer

Copy to:-

1. Hotel Fraser Suits, Plot No. 4 A, Distt. Centre, Mayur Vihar-1, Delhi-96.

2. The Addl. Commissioner of Police(Lic.)
1st floor Police Station, Defence Colony,
New Delhi

CONDITIONS:

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- 5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate,six months prior to its expiry"

		 Name & address of the buildi 	:Hotel Fraser Suits at Plot No. 4 A,Distt. Centre,				
			Mayur Vihar-1, Delhi-96.				
		Building is comprised of	: Three basements, ground plus nine upper floors.				
		3. Type of Occupancy	: Residential(Hotel Building)				
	1	. Type of Case	: Renewal				
	5	. Details of Previous FSC	: F6/DFS/MS/	Hotel/2013/1031 d	l+ 07/10/12		
	5. Details of Previous FSC : F6/DFS/MS/Hotel/2013/1031 dt-07/10/1 6. Fire Safety direction letter 7. Date of Inspection : 24.10.16						
	8.	. Name of the Inspecting Office	& ADO R K Vaday				
	9.	. Name of the designation of O	Officer				
		from the building side		: Mr. Niranjan kr.Ranjan (CSO)			
	10	O. Year of Construction	: 2009 : letter no. Nil dated 26/09/16				
	11	1. Applicant's letter No					
	S.		Requirement	Provided at Site			
		fire safety requirements as			Remarks		
		per circular no. 3298 to	02/07/09		MR/NMR		
		3398 Dated. 01.03.11	02,07,03				
	1	Access to building					
		Road width	12 M	20.84			
		Gate width	4.5 M	30 M	MR		
	2	Width of internal road	4.5 M	06 M	MR		
	2	Number, Width, Type and A		itc	MR		
		a. Number of Staircases	Transement of Ex	11.5			
		Upper Floor	2 Nos	2 N			
		Basement	3 Nos+ Ramp	3 Nos	MR		
		B. Width of Staircases	3 NOST Kallip	4 Nos + Ramp	MR		
		Upper Floor	1.5 M	4.5.4.0			
		Basement		1.5 M & 1.25 M	MR		
		c. Protection of exits	1.5 M & 1.25M	1.5 M & 1.25 M	MR		
		Fire check door	D- 1	8			
П		Pressurization	Required	Provided	MR		
		d. No. of continuous	Required	Provided	MR		
		staircases to terrace	2 Nos	3 Nos	MR		
		e. Width of Corridor	1.5 M	1.5 M	NAD		
		f. Door Size		1.5 101	MR		
	2	Compartmentation.	01 M	01 M	MR		
	3						
	2	Fire check door	Required	Provided	MR		
		Sealing of electrical shafts	Required	Provided	MR		
		Fire rating of shaft door	2 hrs.	Provided	MR		
		Water curtain	N.A	N.A	N.A		
		Fire Dampers	Required	Provided	MR		
4	1	Smoke Management System.		. Tovided	IVIK		
		Basement	30a/c per hour Provided		0.45		
		Upper floor	12 a/c perhour	Provided	MR		
5.		Fire Extinguisher	, » permout	. To videu	MR		
		Tatal	60 Nos.	70 No -			
BANCOUR		types		70 Nos.	MR		
		ICI I I		CO ₂ & ABC ISI marked	MR		
		MR					

6	First-aid-Hose Reels.			D.A.D.		
	Total numbers of each floor	2 Nos	Provided	MR		
	Length of hose reel hose	30 M	Provided	MR MR		
	Nozzle diameter	5 MM	Provided	IAIL		
7	Automatic fire detection and alarming system.					
	Type of detectors	Heat & Smoke	Provided	MR		
	Location of main panel	1 st basement	Provided	MR		
	Location of repeater panel	Security Room	Provided	MR		
	Alternate source of power	Battery & DG Set	Provided	MR		
	Hooters	Staircase	Provided	MR		
8	MOEFA	Required	Provided	MR		
9	Public address System.	Required	Provided	MR		
10	Automatic Sprinkler System.					
	basement	Required	Provided	MR		
	upper floor	Required	Provided	MR		
	sprinkler above false ceiling	Required	Provided	MR		
11	Internal Hydrants	1	a			
11	size of riser/down-comer	150 MM	150 MM	MR		
	Number of hydrants per floor	Two	Two	MR		
	Hose Box	Two	Two	MR		
12	Yard Hydrants.			1		
14	Total number of hydrants	Four	Four	MR		
	Hose Box	Four	Four	MR		
13	Pumping Arrangements.					
	Ground Level		- 1			
	Discharge of main Pump	2850 LPM	2850 LPM	MR		
	Head of Main Pump	100 M	100 M	MR		
	Number of main pumps	02 Nos	02 Nos	MR		
	Jockey pump out put	Two 180 LPM	Two 180 LPM	MR		
	Jockey pump head	100 M	100 M	MR		
	Standby pump out put	2850 LPM	2850 LPM	MR		
	Standby pump Head	100 M	100 M	MR		
	Auto Starting /Manual stopping	Auto	Provided	MR		
	Pump House Access	Required	Provided	MR		
	Terrace Level	3.5-1535				
	Discharge of pump	900 LPM	900 LPM	MR		
	Head of the Pump	70 M	70 M	MR		
	Power supply	Required	Provided	MR		
	Auto starting of pump	Required	Provided	MR		
14	14 Captive Water Storage for Fire Fighting.					
	Underground tank capacity	2,00,000 Ltrs.	2,00,000 Ltrs.	MR		
	Draw-off connection	Required	Provided	MR		
	Fire service inlet	Required	Provided	MR		
	Access to tank	Required	Provided	MR		
	Overhead Tank capacity	20.000 Ltrs.	20,000 Ltrs.	MR		

16	Provision of Lifts.				
	Pressurization of Lift Shaft	Required	Provided ·	MR	
	Pressurization of Lift lobby	Required	Provided	MR	
	Communication in lift car	Required	Provided	MR	
	Firemen's grounding switch	Required	Provided	MR	
	Lift Signage	Required	Provided	MR	
17	Standby power supply	Required	Provided	MR	
18	Refuge Area.				
	Total area	183.18 Sqm	183.18 Sqm	MR	
	Location	6 th & 8 th floor	Provided	MR	
19	Fire Control Room				
	Detector system panel	Required	Provided	MR	
	Flow switch panel	Required	Provided	MR	
	PA system panel	Required	Provided	MR	
	Batter backup	Required	Provided	MR	
	Building Floor Plans	Required	Provided	MR	
20	Special Fire Protection systems	Required for	Provided	MR	
	for protection of special Risks,	HT/LT Panels			
	if any:				

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

Signature of the Inspecting Officer

Name- R.K. Yadav Designation- ADO (LN)

DO(ED) ZIV 27/X