

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333

No. F6/DFS/MS/School/2016/52/219

Dated: 05/02/16

**FIRE SAFETY CERTIFICATE**

Certified that **Kalindi Public School located at 105, Ali Village, Badarpur, New Delhi-44** is comprised of ground and one upper floor was granted NOC by this department vide letter No. F.6/DFS/MS/ school/2012/2321 dated 12-09-2012 and the school building was re-inspected by the officer concerned of this department on 25.01.2016 in presence of Mr. Ashok Verma, Principal of the School and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 and that the school building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.


Issued on 05/02/16 at New Delhi by.



(Dr. G.C. MISRA)  
CHIEF FIRE OFFICER

Copy to: -

1. The Principal, Kalindi Public School, 105, Ali Village, Badarpur, New Delhi-44
2. The Directorate of Education, Old Secretariat, Govt. NCT of Delhi, New Delhi-110006.



**Conditions for the validity of fire safety Certificate**

1. All the Fire Safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
2. Building Sanctioning Authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
3. The staff shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
4. The Basement shall be used strictly as per the provisions of Building Bye Laws.
5. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : Kalindi Public School, 105, Village Ali, Badarpur, New Delhi-44
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/ school/2012/2321 dated 12-09-2012
5. Fire Safety directives letter No : Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011
6. Date of inspection : 25..01.2016
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
8. Name and designation of officers from the building side : Ashok Verma, Principal
9. Year of Construction : 2007-08
10. Applicant's letter No. : Nil dated nil.

Kalindi Public School, 105, Village Ali, Badarpur, New Delhi-44 is comprised of ground and first floor.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	provided	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	02	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts or less & 0.75 mt	1.80, 1.10 mts.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-----	-----	-----
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.0 mts	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A





	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour 12 a/c per hour	N/A N/A	N/A N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	08 nos. ABC, CO <sub>2</sub> type ISI marked	Provided Provided Provided	MR MR MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	N/A 30 m 5 mm	Provided Provided Provided	----- ----- -----
7	<b>Automatic fire detection and alarming system</b>		<b>Not required</b>	
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
8	<b>MOEFA</b>	N/A	N/A	N/A
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	N/A N/A	N/A N/A	N/A N/A
13	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>• Ground Level</li> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> </ul>	--- N/A N/A N/A N/A	----- N/A N/A N/A N/A	----- N/A N/A N/A N/A

40

	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		----	-----	-----
		N/A	Provided (225 LPM)	-----
		N/A	Provided (30 mts)	-----
		N/A	N/A	N/A
		N/A	Provided	---
14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	Provided(2500 lts)	-----
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts. Not Applicable</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 ABC type fire extinguisher is provided near elect. Panel.	MR

dh



The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/ school /2012 /2321 dated 12-09-2012, renewal under the Directorate of Education circular No. F.16/ Estate /CC /Fire Safety /2011/3298 to 3398 dated 01-03-2011 is recommended.

DFA is put up for approval & signature please

~~DO(SZ)~~

~~DCFO(SZ)~~

*[Handwritten signature]*  
11/2/16

*[Handwritten signature]*  
27/1/2016

Signature of the Inspecting Officer  
(M.K. CHATTOPADHYAY)  
Assistant Divisional Officer (MRD)