GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No.F6/DFS/MS/GH/SZ/2016 / 1 58 7

Dated: 29/06/16

FIRE SAFETY CERTIFICATE

Certified that the M/S "Hotel Bellvue" Guest House located at 52, Ring Road, Lajpat Nagar-III, New Delhi-110024, comprised of basement, ground plus three upper floors but guest house is at 1st to 3rd floor only. 1st floor = 07 guest rooms, 2nd floor=10 guest Rooms and 3rd floor=10 guest rooms. Total=27 guest rooms, owned/occupied by M/S "A Unit of Sita Luxury Hotels Pvt. Ltd." was granted FSC by this department vide letter No. F6/DFS/MS/GH/2013/262, dated 03-05-2013. The premises was re-inspected by the officer concerned of this department on 13-06-2016 in the presence of Sh. Gajender Panchal, General Manager and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Residential (Guest House with 27 guest rooms at 1st to 3rd floors only) with effect from . 28.1.2016 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on. 28./...2016 at New Delhi by.

(Rajesh Panwar) Chief Fire Officer T.No.011-23412025

Copy to:- 1. Joint Commissioner of Police, Licensing Branch, 1st floor, P.S. Defence Colony, Och New Delhi.

2. M/S "Hotel Bellvue" Guest House located at 52, Ring Road, Lajpat Nagar-III, New Delhi-110024.

Conditions for the validity of fire safety certificate are under:-

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- All the employees shall be acquainted with the use and maintenance of all fire
 equipments and method of smooth and speedy safe evacuation of occupants in case of
 emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate on form J, six month prior to its expiry.

40		INSPECTION REPO	PT .	*	
4	Name 0 address of the building	M/S "Hotel Rellyus" Gu	est House located at 52	Ring Road.	
1		M/S "Hotel Bellvue" Guest House located at 52, Ring Road, ajpat Nagar-III, New Delhi-110024.			
2	Type of Occupancy	Residential, Lodging Ho	ouse "A"		
3	Building Comprised of	Basement, Ground plus three upper floors. Basement & Gro			
		Floors=Other's Property and guest house is at 1st to 3rd floor			
		only. 1st floor = 07 Guest Rooms, Dinning Hall & Pantry, 2nd			
		floor=10 Guest Rooms & 3rd floor=10 Guest Rooms. Total=27			
		Guest Rooms.			
4	Type of case	Renewal			
5	Details of previous NOC	No.F6/DFS/MS/GH/2013/262, Dated 03.05.2013.			
6	Fire safety directives letter No	Nil.			
7	Date of inspection	13.06.2016			
8	Name of the inspecting Officers :	Vedpal ADO			
9	Name and designation of officers	Sh. Gajender Panchal, GM.			
	from the building side	J			
		0000			
10	Year of construction	2008			
11	Applicant's letter No.	Nil, Dt 02.06.2016.			
S. NO.	Minimum Standards on fire	Requirement as per	Provided at site	Remarks	
	prevention and fire safety U/R	BBL		MR / NMR	
	33				
1	Access to building				
	1) Road width	9m (4	12m Provided	MR	
	2) Gate width	5m	5m	MR	
	3) Width of internal road	N/A	N/A	N/A	
2	Number, width Type & arrangeme				
	a. Number of staircases				
	1. Upper floors	02nos.	02nos.	MR	
		N/A	N/A	N/A	
	2. basements	INA	IN/A	14//4	
	b. Width of staircase	1.25 Mtr&87cm	87cm & 1.25m.	MR (old case	
	1. Upper floors	1.25 WILL & 07 CITI	07611 & 1.2311.	Wirk (Old oddo	
		NI/A	N/A	N/A	
	2. basements	N/A	IN/A	IN/A	
	c. Protection of exits				
	1. Fire check door	N/A	N/A	N/A	
	2. Pressurization	N/A	N/A	N/A	
	d. No. of continuous staircase	01no.	1 No. Provided	MR	
	to terrace e. Width of corridor	N/A	N/A	N/A	
	f. Door size	1 Mtr	1Mtr.	MR	
3	Compartmentation.				
	1. Fire check door	N/A	N/A	N/A	
	2. Sealing of electrical shafts	N/A	N/A	N/A	
	3. Fire Rating of shaft door	N/A	N/A	N/A	
	4. water curtain	N/A	N/A	N/A	
	5. Fire dampers	N/A	N/A	N/A	
4	Smoke Management system.				
	Basement	30 a/c per hour	N/A	N/A	
	Upper floors	12 a/c per hour	Natural Ventilation	MR	
5	Fire Extinguishers				
	Total numbers	06 Nos. ABC	10 Nos.Provided	MR	
	Types	& CO2 Types	ABC, Co2,	MR	
	ISI marking	ISI	ISI Marked	MR	
				THE STATE OF THE PARTY OF THE P	
6	First-Aid Hose Reels.	01no.	01no. *	MR	

7	Automatic fire detection and ala			
	Type of detectors	N/A	N/A	N/A
	Location of Main Panel	N/A	N/A	N/A
	Location of Repeater panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	hooter's location	N/A	N/A	N/A
8	MOEFA .	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.	/ Coquillou	1 TOVIGEU	IVIT
	Basement	N/A	N/A	N/A
	15 No. 100700 10. 500			
	Upper floors Sprinkler above false ceiling	N/A N/A	N/A*	N/A
11	Internal Hydrants	IW/A	N/A	N/A
11	Size of riser/down-corner	March Ru	150mm	and the
	× ×	ATAM W	5 150 2000 to 100 2000	MAN
	Number of Hydrants per floor	NIA W	01no.	N/A W
4.5	hose Box	N/A por	01no.	MAN
12	Yard Hydrants.			
	total number of hydrants	N/A	N/A	N/A
15	hose box	N/A	N/A	N/A
13	Pumping arrangements			
	1. Ground level			
	a. Discharge of main Pump	N/A	N/A	N/A
	b.Head of main pump	N/A	N/A	N/A
	c.Number of main pumps	N/A	N/A	N/A
	d.jockey pump out put	N/A	N/A	N/A
	e.jockey pump head	N/A	N/A	N/A
	f. Standby Pump output	N/A	N/A	N/A
	g.Stanby Pump head	N/A	N/A	N/A
	h.Auto Starting/Manual stopping	N/A	N/A	N/A
	pump house access	N/A	N/A	N/A
	2.Terrace level	4501 DM : 4001 DM	4501 DM - 4001 DM	That D
	a. Discharge of pump	450LPM+180LPM	450LPM+180LPM	MR
	b. head of the pump c. Power supply	35m	35m(each) Provided	MR
		Required		MR
14	d. Auto starting of pump Captive water storage for fire	Required	Provided	MR
14	fighting		9.	
	Underground tank capacity	N/A	N/A	N/A
	a. Draw-off connection	N/A	N/A	N/A
	b. fire service inlet	N/A	N/A	N/A
	c.Access to tank	N/A	N/A	N/A
	Over head tank Capacity	5000 ltr	5000Liters	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of lifts.	1		
	a. Pressurization of lift shaft	N/A	N/A	N/A
	b. pressurization of lift lobby	N/A	N/A	N/A
	c. communication in lift car	N/A	N/A	N/A
	d. Fireman's grounding switch	Required	Provided	MR
	e. Lift signage	Required	Provided	MR
17	Standby power supply	Required	DG Set Provided	MR
18	Refuge Area.	*	Not Required	
	total area			
	location			
19	Fire control room			
	a. Detector system Panel	N/A	N/A	N/A
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	N/A	N/A	N/A
	e. Building floor plans	N/A	N/A	N/A

The fire protection systems provided in the building were test checked randomly and found functional at the time of inspection. In view of the deemed compliance of the minimum standards on fire prevention and fire safety required under the rules the FSC issued vide letter No.F.6/DFS/MS/GH/2013/262, dated 03.05.2013 renewal under rule 35 of the Delhi Fire Service Rule 2010 is recommended. Also shortcomings communicated vide this office letter No.F6/DFS/MS/GH/2016/1342, dated 25.05.2016 have been found complied.

Accordingly DFA is put up for your approval and signature please.

13/8/H

Signature of the inspecting officer

Name

211

Vedpal

Designation: Assistant Divisional Officer

D.O. (South) Wilash