

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2017 / *school/w2/141*

Dated: *3/2* /2017

**FIRE SAFETY CERTIFICATE**

Certified that the **Indian Convent School, Sec-24, Pocket-3, Rohini, Delhi-85** comprised of **Ground and 03 upper floors** owned/ occupied by **Bhagwan Educational Society** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/09/1015 dated 16.04.2009**. The premise was re-inspected by the officer concerned of this department on **17.01.2017** in the presence of **Sh. M.M. Sharma/ President** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition and there is no additional construction. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from ....*3.12.17*..... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)

Issued on ....*3.12.17*..... at New Delhi



(Atul Garg)

Chief fire officer

Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Manager, Indian Convent School, Sec-24, Pocket-3, Rohini, Delhi-85.

1/2

**INSPECTION REPORT**

- 1. Name & address of the building : Indian Convent School, Sec-24, Pocket-3, Rohini, Delhi-85.
  - 2. Type of Occupancy : Educational
  - 3. Type of Case : Renewal ( **G+03 upper floors**)
  - 4. Details of previous NOC : F6/DFS/MS/09/1015 dated 16.04.09
  - 5. Fire Safety directives letter No : NBC Part-4
  - 6. Date of inspection : 17/01/2017
  - 7. Name of the Inspecting Officers : ADO (RN)
  - 8. Name and designation of officers  
from the building side : Sh. M.M. Sharma/ President
  - 9. Year of Construction : 2005
  - 10. Applicant's letter No. : ICS/2016-17/093 Dated 14.12.2016
- Plot Area-4050sq.m Covered area -2425sq.m No of student—800 nos, Total class room -38 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06m	20m	MR
	• Gate width	4.5m	5.5m	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	<b>b. Width of staircases</b>			
	• Upper Floors	1.50 m	1.50m each	MR
	• Basements	NA	NA	NA
	<b>c. Protection of exits</b>			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
e. Width of Corridor	NA	NA	NA	

N/3

	f. Door Size	1.0m	1.0m	MR
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	30 a/c per hour	No basement	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	15nos	20 nos	MR
	• Types	ABC/Co2	ABC-20	MR
	• ISI marking	Yes	Yes	MR
6	<b>First-Aid Hose Reels.</b>			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR
7	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	<b>MOEFA</b>	NA	NA	NA
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	100mm	Provided	MR

✓

114

	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	01	Provided	MR
		01	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	NA	NA	NA
		NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>• Ground Level <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>			
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450lpm	450 lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		10,000ltrs	10,000ltr.	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A

M/S

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in ~~Director of Education Circular~~ / NBC Part 4, the FSC issued vide letter of even no 1015 dated 16.04.2009 renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended

14  
23/1/17

Signature of the Inspecting Officer  
 Name :- Rajesh Kumar  
 Designation:- ADO/RN

DO/NyD

28.1.17

Dy CPO (W2)

CPO West-4  
27/1/17

25/1/17

ADO/RN

As approved, F.S. letter is put up for your signature pl.

CPO  
3/2/17

14  
23/1/17