

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

NO. F-6/DFS/MS/School/2017/WZ/286

Dated: 02 / 03 / 2017

FIRE SAFETY CERTIFICATE

Certified that the St. Vivekanand Sr. Sec. School, Ladpur Village, Qutubgarh Road, Delhi-110081 comprised of Total Four block i.e. Two Block Ground + One and Two Block Ground Floor only owned / occupied by St. Vivekanand Sr. Sec. School, was issued fire safety certificate vide letter no. F-6/DFS/MS/School/2013/WZ/1163 dated 01/11/2013. The premises was re-inspected by the officer from this department on dated 11/01/2017 in the presence of Sh. Yuvraj Punj (Principal) and observed that now building is comprised of two block ground floor and two block ground + one upper floor. All the fire prevention & fire safety arrangements as provided in the premises found in good working condition. The premises have therefore deem complied with the requirements of Circular issued by Director of Education letter dated 17/01/2005 and the building / premise is fit for occupancy of Group Class B (Educational) with effect from 02 / 03 / 2017 for a period of three years, subject to compliance of the conditions mentioned below:

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on 02/03/17 at New Delhi by


(Atul Garg)

Chief Fire Officer

Ph: 011-23414250

etc

Copy to:

1. The Principal, St. Vivekanand Sr. Sec. School, Ladpur Village, Qutubgarh Road, Delhi-110081
2. The Director of Education, Old Secretariat, Delhi

INSPECTION REPORT

Four blocks
Two block = Gr. + one floor &
Two block = Gr. Floor only

1. Name & address of the building : St. Vivekanand Sr. Sec. School, Ladpur Village, Qutubgarh Road, Delhi-110081
 2. Type of Occupancy : Educational
 3. Type of Case : Renewal
 4. Details of previous NOC : Letter No. F.6/DFS/MS/School/2013/WZ/1163 dated 01/11/20132
 5. Fire Safety directives letter No : Dir of Edu. Cir 01/03/2011
 6. Date of inspection : 10/11/2016
 7. Name of the Inspecting Officers : ADO (BW)
 8. Name and designation of officers
from the building side : Sh. Yuvraj Punj Principal
 9. Year of Construction : 1992, 2003 & 2014
 10. Applicant's letter No. : VNS/VL/16/2870 dated 01/12/2016
- Plot Area:**2.75 Acre **Covered Area:**1839.65 sq mtr **No. of Students:**1163
NO. of Class Rooms:38 +02 room for other purpose & 04 labs

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Dir. Of Edu. Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6.0 mtr	24.0 mtr	MR
	• Gate width	4.5 mtr	5.0 mtr	MR
	• Width of internal road	—	—	—
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	—	—	—
	• Upper Floors	02	02	MR
	• Basements	—	—	—
	b. Width of staircases	—	—	—
	• Upper Floors	1.50 mtr	1.45 & 1.70 mtr	MR Being old case
	• Basements	—	—	—
	c. Protection of exits	—	—	—
	• Fire check door	—	—	—
	• Pressurization	—	—	—
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	—	—	—
	h. Door Size	1.00 mtr	0.90 to 1.00 mtr	MR Being old case

Mh Sam

N-13

3	Compartmentation.			
	• Fire check door	—	—	—
	• Sealing of electrical shafts	—	—	—
	• Fire Rating of shaft door	—	—	—
	• Water Curtain	—	—	—
	• Fire Dampers	—	—	—
4	Smoke Management System.			
	• Basements	30 a/c per hour	—	—
	• Upper floors	12 a/c per hour	—	—
5	Fire Extinguishers			
	• Total numbers	12 ABC/ Co2	14 02	MR
	• Types		ABC Co2	MR
	• IS marking	ISI marked	Yes	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30 m	Yes	MR
	• Nozzle diameter	5 mm	Yes	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	—	—	—
	• Location of Main Panel	—	—	—
	• Location of Repeater Panel	—	—	—
	• Alternate source of power	—	—	—
	• Hooters' Location	—	—	—
8	MOEFA	—	—	—
9	Public Address System.	—	—	—
10	Automatic Sprinkler System.			
	• Basement	—	—	—
	• Upper Floor	—	—	—
	• Sprinkler above false ceiling	—	—	—
11	Internal Hydrants			
	• Size of riser/down-comer	—	—	—
	• Number of hydrants per floor	—	—	—
	• Hose Box	—	—	—

Handwritten signature

12	Yard Hydrants.			
	• Total number of hydrants	—	—	—
	• Hose Box	—	—	—
13	Pumping Arrangements.			
	• Ground Level	—	—	—
	➤ Discharge of main Pump	—	—	—
	➤ Head of Main pump	—	—	—
	➤ Number of main pumps	—	—	—
	➤ Jockey Pump out put	—	—	—
	➤ Jockey pump head	—	—	—
	➤ Standby Pump out put	—	—	—
	➤ Standby Pump Head	—	—	—
	➤ Auto Starting/ Manual stopping	—	—	—
	➤ Pump House Access	—	—	—
	• Terrace level	—	—	—
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	—	—	—
	➤ Auto Starting of pump	—	—	—
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	—	—	—
	➤ Draw-off connection	—	—	—
	➤ Fire service inlet	—	—	—
	➤ Access to tank	—	—	—
	• Overhead Tank capacity	2500 ltr	Provided	MR
15	Exit Signage.			
		—	—	—
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	—	—	—
	• Pressurization of Lift lobby	—	—	—
	• Communication In lift Car	—	—	—
	• Fireman's Grounding Switch	—	—	—
	• Lift Signage	—	—	—
17	Standby power supply			
		—	—	—

Sh. h. Suresh

H-15

18	Refuge Area.			
	➤ Total Area	—	—	—
	➤ Location	—	—	—
19	Fire Control Room			
	• Detector System Panel	—	—	—
	• Flow Switch Panel	—	—	—
	• PA System Panel	—	—	—
	• Batter backup	—	—	—
	• Building Floor Plans	—	—	—
20	Special Fire Protection Systems for Protection of special Risks, if any:	—	—	—

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no Letter No. F.6/DFS/MS/School/2013/WZ/1163 dated 01/11/2013. Renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name

Name

Abhinav
12/1/17

Designation

Designation

AD@B W

DD(M)
Singh
18.1.17

[Signature]
18/1/17

Dy CPO (WZ)
CPO WZ
17/1/17

*Kindly mention Total
bleed and weight/ floor
of each block in the FSE*

DD(WZ)
Singh
24.1.17

[Signature]
17/1/17

*Corrected letter is put up for your perusal
and signature, if approved.*

1/1/17
3/1/17

DD(WZ)