

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110 001


No. F6/DFS/MS/SCHOOL/2017/ w2/311

Dated: 3/3/17

**FIRE SAFETY CERTIFICATE**

Certified that the **Neo Convent Sr. Sec. School (Minority)** located at G-17 area, Paschim Vihar, New Delhi-110063, comprised of Ground + Two Upper Floors only, owned and occupied by **Neo Convent Sr. Sec. School (Minority)**, has already been issued NOC / FSC by this department vide letter No. F.6/DFS/MS/School/2013/149 dated 05.04.2013. The premises was re-inspected by the officer concerned of this department on 16.02.2017 in the presence of Sh. Ved Pal (Ex. P.T. Teacher), and observed that Fire prevention and fire safety arrangements provided in the premises, found in good working condition. The premises have therefore, deemed complied with the fire prevention and fire safety requirements in accordance with the Director of Education circular dated 17/01/2005 and that the building / premises is fit for occupancy class Educational (Group B) with effect from 3/3/17.....for a period of 3 (three) years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS Rules, 2010.

Issued on 3/3/17 at New Delhi by.

  
(ATUL GARG)  
CHIEF FIRE OFFICER.  
o/c

Copy to :-

1. Manager, Neo Convent Sr. Sec. School (Minority), G-17 area, Paschim Vihar, New Delhi-63.

**Following fire safety directives must be adhered to:-**

1. All the means of escape shall be kept free of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working conditions all the time and any lapse rendering non functional of fire safety measures, management shall be responsible.
4. Any deviation with regards to construction, electrical installation etc. may be got verified from the concerned authorities.
5. This NOC may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

1. Name & address of the building: **Neo Convent Sr. Sec. School(Minority),**  
G-17 Area, Paschim Vihar, New Delhi-110063.
2. Type of Occupancy : Educational (G+2 Upper Floors only)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/2013/149, 05/04/2013
5. Fire Safety directives Letter No. : DOE letter dated 17/01/2005
6. Date of inspection : 16/02/2017
7. Name of the Inspecting Officer : A. K. Jaiswal
8. Name and designation of Officer  
from the building side : Sh. Ved Pal (Ex. P.T. Teacher)
9. Year of Construction : 2008
10. Applicant's letter No. : NCS/Fire/02/2016-17 dated 09/01/2017

S No	Minimum standards on fire prevention and fire safety U/R 33	DOE Circ. Dt.17/1/2005 Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	On road	On Road	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	3	MR
	• Basements	No basement	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50 Mtr.	1.55 Mtr x 1 1.80 Mtr x 2	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	1	3	MR
	e. Width Of Corridor	1.50 Mtr.	2.25 mtr	MR
	f. Door Size	1.00 Mtr.	0.96 mtr (Old Case)	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	15	30	M/R
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	MR
	• IS marking	Required	Provided	M/R

	• Total numbers on each floor	2 at each floor	Provided	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	5 mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/R	N/P	NR
9.	Public Address System	N/R	N/P	NR
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	2	Provided	MR
	• Hose Box	2	2	MR
12.	Yard Hydrants			
	• Total number of hydrants	Not Required	N/P	N/R
	• Hose Box	Not Required	N/P	NR
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM, 180 LPM	Provided	MR
	➤ Head of the pump	40 Mtr.	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A

15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area	N/A	N/A	
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

Note:- General requirements for schools as per Director of Education circular dated 17/01/2005.

1. Escape route .....:- Clear
2. LPG cylinders in laboratories :- Nil
3. Electric wiring .....:- Conduit Wiring MCB and ELCB.....  
Electric circuit .....:- MCB Provided
4. Electric meter board / switch board panel.:-Not Under the staircase
5. Basement use as per BBL 1983 :- N/A
6. Emergency telephone no. board :- Displayed
7. Generator set ..... :- NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/School/2013/149 dated 05/04/2013 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

D.P./CO

Ashok Kumar Jaiswal  
19/2/17

Signature of the Inspecting Officer

Name : Ashok Kumar Jaiswal

Designation : A.D.O. (Jwala Puri)

*[Handwritten signatures and initials in blue ink, including "Jaiswal 19/2/17" and "D.P./CO"]*