## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/GH/2017/SZ/ 570

Dated: 20/4/17

## FIRE SAFETY CERTIFICATE

Certified that the M/s Guest House J.P Tower, C-6, Mansarover Garden, New Delhi-110015 comprised of Basement, ground floor plus two upper floors, using basement as Hall, ground floor as reception and hall, first & second floor each having fourteen guest rooms respectively (Total twenty eight guest rooms) was issued FSC by this department vide letter no. F.6/DFS/MS/GH/2014/SZ/221 dated 12.02.2014 owned/occupied by Sh. Jagir Singh (Owner). The guest house building was re-inspected by the officers concerned of this department on 23.03.2017 in presence of Sh. Harjinder Singh (Manager) and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit for occupancy class "Residential" (Guest house) w.e.f the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on 201417 at New Delhi.

(VIPIN KENTAL) CHIEF FIRE OFFICER

Copy to: -

- The Joint C.P (Lic.), Police Station,
   Defence Colony, 1<sup>st</sup> floor, New Delhi,
- Sh. Jagir Singh (Owner),
   M/s Guest House J.P Tower, C-6,
   Mansarover Garden, New Delhi- 15.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. Basement shall be used as per the building bye laws.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

## **INSPECTION REPORT**

1. Name & address of the building: M/s Guest House J.P Tower, C-6, Mansarover Garden, New Delhi- 15

2. Type of Case : Renewal

3. Type of Occupancy : Residential (Guest House)

4. Details of Previous NOC : F.6/DFS/MS/GH/2014/SZ/221 dated 12.02,2014

5. Fire Safety directives letter No : N/A

6. Date of inspection : 23.03.2017

7. Name of Inspecting Officer : D.O. M.K. Chattopadhyay & A.D.O. Sandeep Duggal

8. Name and designation of officers

From the building side : Sh. Harjinder Singh (Manager)

9. Year of Construction : 2009

10. Applicant's letter No. : NIL dated 20.02.2017

The said guest house is comprised of basement (Hall), ground floor (reception & hall), first floor & second floor

	ing (14 guest rooms)	D.	D 111	I D 1		
S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per FSC dt. 12.02.2014	Provided at site	Remarks MR/NMR		
1.	Access to building	150 40 12 02 2011	Site	IVIIV/IVIIV		
	Road width	06 mtrs.	06 mtrs	M/R		
	Gate width	N/A	N/A	N/A		
	Width of internal road	N/A	N/A	N/A		
2.	Number, Width, Type & Arrangement					
	a. Number of staircases	LAILS				
	Upper Floors			MR		
	Basements	02	02			
	b. Width of staircases	02	02	MR		
		02	-			
	Upper Floor			- 100		
	Basements	125 cms	116 to 132 & 121 to 130 cms	MR, being old case		
			135 to 150 & 120	MR, being old case		
	c. Protection of exits	125 cms	. cms			
	Fire check door					
	Pressurization	N/A	N/A	N/A		
		N/A	N/A	N/A		
	d. No. of continuous staircases to					
	terrace			1.00		
	e. Width of Corridor	Required	01	MR		
	f. Door Size	N/A	145 cms	N/A		
		100 cms	220 cms main door	MR		
	Compartmentation		4001			
	Fire check door	N/A	N/A	N/A		
	Sealing of electrical shafts	the state of the s		12.1		
	• Fire Rating of shaft door	N/A	N/A	N/A		
	Water Curtain	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
	The Dampers	N/A	N/A	N/A		
	Smoke Management System					
	Basements	Required	Exhaust fans	MR		
	• Basements	Required	are provided	IVIK		
	- Unnow floore	Required	Natural ventilation	M/R		
	• Upper floors	Required	provided	IVI/IX		
	Five Extinguishovs					
•	Fire Extinguishers					
	Total numbers	10 no.'s	Provided	M/R		
	• Types	WCO <sub>2</sub> /CO <sub>2</sub> /ABC	Provided	M/R		
	IS marking	type				
		ISI marked	Provided	M/R		
5.	First-Aid Hose Reels					
#44 * 4	Total numbers on each floor	02 no.'s	Provided	MR		
2.14	• Length of hose reel hose	30 m	Provided	MR		

7.	Automatic fire detection and alarming sy	N/A	N/A	N/A	
	<ul><li>Type of detectors</li><li>Location of Main Panel</li></ul>	N/A	N/A	N/A	
	Location of Main Failer     Location of Repeater Panel	N/A N/A	N/A	N/A	
	Alternate source of power	N/A N/A	N/A N/A	N/A	
	Hooters' Location	N/A N/A	N/A N/A	N/A	
	7.0777		Provided	M/R	
8.	MOEFA	Required	Provided	M/R	
9.	Public Address System	Required	Provided	IVI/IX	
10.	Automatic Sprinkler System     Basement	Required	Provided	M/R	
	<ul><li>Basement</li><li>Ground Floor</li></ul>	N/A	N/A	N/A	
	Sprinkler above false ceiling	N/A	N/A	N/A	
11	Internal Hydrants	IVA	14/14	11/11	
11.	Size of riser/down-comer	N/A	N/A	N/A	
	Number of hydrants per floor	N/A	N/A	N/A	
	Hose Box	N/A	N/A	N/A	
12.	Yard Hydrants				
	Total number of hydrants	N/A	N/A	N/A	
	Hose Box	N/A	N/A	N/A	
13.	Pumping Arrangements	-141195			
	Ground Level	1 1 - 1 - 1 - 1 - 1 - 1 - 1			
	Discharge of main Pump.	N/A	N/A	N/A	
	> Head of Main pump	N/A	N/A	N/A	
	Number of main pumps	N/A	N/A	N/A	
	Jockey Pump out put	N/A	N/A	N/A	
	<ul><li>Jockey pump head</li><li>Standby Pump out put</li></ul>	N/A	N/A	N/A	
	Standby Pump Head	N/A	N/A	N/A	
100	> Auto Starting/Manual			N/A	
	Stopping	N/A	N/A		
		N/A	N/A	N/A	
	Pump House Access	N/A	N/A	N/A	
	Terrace level				
	Discharge of pump	900 LPM	Provided	M/R	
	> Head of the pump	30 mtrs	Provided	M/R	
	Power Supply	Required	Provided	M/R	
	> Auto Starting of pump	Required	Provided	M/R	
14.	Captive Water Storage for fire fighting				
	Underground tank capacity	N/A	N/A	N/A	
	> Draw-off connection	N/A	N/A	N/A	
	> Fire service inlet.	Required	Provided	M/R	
	> Access to tank	N/A	N/A	N/A	
	<ul> <li>Overhead Tank capacity</li> </ul>	10000 ltrs	Provided	M/R	
1.5	Exit Signage	Required	Provided	M/R	
15. 16.	Exit Signage.  Provision of Lifts.	Required	770 779	NO LIFT	
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	Pressurization of Lift lobby	N/A	N/A	N/A	
	Communication In lift Car	N/A	N/A	N/A	
		N/A	N/A	N/A	
	• Fireman's Grounding Switch			N/A	
	• Lift Signage	N/A	N/A		
17.	Standby power supply	Required	Provided	M/R	
18.	Refuge Area.				
	> Total Area	N/A	N/A	N/A	

19.	Fire Control Room			
	<ul> <li>Detector System Panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> <li>Battery backup</li> <li>Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A.	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F.6/DFS/MS/GH/2014/SZ/221 dated 12.02.2014, renewal under rule 37 of the Delhi Fire Service rules 2010 is recommended.

Signature of Inspecting Officer Name: - M.K. Chattopadhyay

Designation:- Divisional Officer

Signature of Inspecting Officer

Name: - Sandeep Duggal

Designation:- Asstt. Divisional Officer

Dy. C.F.O (South Zone)

miscell Film.

F.T. lefter is prot up for signature please.

M.scell Letty 17/04/2