GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001

No. F 6/DFS/MS/NDZ/2017/ 697

Dated:- 16/1/17

FIRE SAFETY CERTIFICATE

Certified that the **Maruti Showroom.** at Plot no-3, Gazipur, Delhi 96, owned/occupied by M/S Competent Automobiles Co. Ltd. comprised of **basement**, **Ground + two Upper Floors**, was granted Fire Safety Certificate vide letter No. F.6/DFS/MS/2014/NDZ/105 dated 27-01-2014. The business building was re-inspected by the officer concerned of this department on dated 02-05-2017 in the presence of **Sh. Ranjit Sinha (Manager Service)** and found that the business building have deemed complied with the fire prevention and fire safety requirements in accordance with the rules and that the building is fit for occupancy "**Business Building**" with effect from 16-15-17--for a period of three years, subject to conditions printed below:-

(Sunil Chawdhary) DY. Chief Fire Officer Delhi Fire Service

To

Sh. Ranjit Sinha (Manager Service), M/S Competent Automobiles Co. Ltd., Plot no. 3, Gazipur, Delhi-96.

ore

Condition:-

- 1. All the fire safety arrangement provided therein shall be maintained in good working conditions at all times.
- 2. All the means of escape shall be kept unobstructed /unlocked & remain available for speedy evacuation of occupants in case of an emergency.
- 3. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
- 4. The trained fire fighting staff should be available round the clock.
- 5. Any deviation w.r.t construction etc. shall be verified by the concerned building sanctioning authority.
- 6. The fire safety certificate may not be treated in any case for regularization of unauthorized construction if any.
- 7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi fire service 2010. The form is available on www.dfs.delhigovt.nic.in.
- 8. The owner / occupier shall apply for renewal of this fire safety certificated to the director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to it expiry.

4/14

INSPECTION REPORT

1. Name & address of the building: Competent Automobiles Co. Ltd.at Plot No. -3, Gazi Pur, Delhi -96.

2. Type of Occupancy

: Business Building

3. Type of Case

: Renewal

4. Details of Previous FSC

: F.6/DFS/MS/2014/NDZ/105 dated 27/01/14

5. Fire Safety directives No

: Nil

6. Date of Inspection

: 02/05/17

7. Name of the Inspecting Officer: ADO R.K. Yadav & ADO Om Parkash

8. Name of the designation of Officer

From the building side

: Ranjit Sinha (Manager Service)

9. Year of Construction

: 1999

10.Applicant's letter No

: CACL/WKSP/16-17/1959 Dated 24/03/17

| | Minimum Standards on fire prevention and fire safety U/R33 | NBC Requirement | Provided at Site | Remarks MR/NMR | | | |
|---|--|--------------------|------------------------------|----------------|--|--|--|
| 1 | Access to building | | | | | | |
| _ | Road width | 12 Mtrs | 12 Mtrs. | MR | | | |
| | Gate width | 4.5 Mtrs. | 4.5 Mtrs. | MR · | | | |
| | Width of internal road | N.A | N.A | N.A | | | |
| 2 | Number, Width, Type and Arrangement of Exits | | | | | | |
| | a. Number of Staircases | | | | | | |
| | Upper Floor | 2 nos. | 3 Nos. | MR | | | |
| | Basement | 2 nos. | 2 nos.+1 ramp | MR | | | |
| | B. Width of Staircases | | | | | | |
| | Upper Floor | 1.25 M | 1.5 M,1.20M& 1.30 M | MR | | | |
| | Basement | 1.25 M | 1.5M,1.30 M +1 Ramp 3.5 M | MR | | | |
| | c. Protection of exits | Required | Provided | MR | | | |
| | Fire check door | N.A | N.A | N.A | | | |
| | Pressurization | 1no. | 2 nos. | MR | | | |
| | e. No. of continuous staircases to terrace | N.A | N.A | N.A | | | |
| | g. Width of Corridor h. Door Size | 1.0 m | 1.0 m | MR | | | |
| 3 | Compartmentation. | | | | | | |
| | Fire check door | Required | Provided | MR | | | |
| - | Sealing of electrical shafts | Required | Provided | MR | | | |
| | Fire rating of shaft door | Required | Provided | MR | | | |
| | Water curtain | N.A | N.A | N.A | | | |
| | Fire Dampers | N.A | N.A | N.A | | | |
| - | Smoke Management System. | | | | | | |
| | Basement | Required | ventilated | MR | | | |
| | Upper floor | Required | ventilated | MR | | | |

| | Fire Extinguisher Total numbers 16 nos. 45 nos. | | | | MR | | |
|---|--|-------------------------------|--------------|------------|-------|--|--|
| | | types | ABC & Co2 | ABC & Co2 | MR | | |
| | • | IS marking | ISI marked | ISI marked | MR | | |
| 6 | First-a | id-Hose Reels. | Torritarica | 151 Harked | IVIIV | | |
| | • | Total numbers of each floor | 3nos. | Provided | MR | | |
| | • | Length of hose reel hose | 30 m | Provided | MR | | |
| | | 201.801 01 11030 1001 11030 | 30 111 | Flovided | IVIK | | |
| | • | Nozzle diameter | 5 mm | Provided | MR | | |
| 7 | Automatic fire detection and alarming system. | | | | | | |
| | • | Type of detectors | Heat/Smoke | Provided | MR | | |
| | • | Location of main panel | Required | Provided | MR | | |
| | • | Location of repeater panel | Required | Provided | MR | | |
| | • | Alternate source of power | Battery & DG | Provided | MR | | |
| | • | Hooters's location | Different | Different | MR | | |
| | | · · | Location | Location | | | |
| 8 | MOEF | Α | Required | Provided | MR | | |
| 9 | Public | address System. | Not Required | provided | MR | | |
| 10 | Autom | atic Sprinkler System. | Required | Provided | MR | | |
| | • | basement | Required | Provided | MR | | |
| | | upper floor | Required | Provided | MR | | |
| | | sprinkler above false ceiling | N.A | N.A | N.A | | |
| 11 | Internal Hydrants | | | | | | |
| | • | size of riser/down-comer | 100 mm | Provided | MŘ | | |
| | | Number of hydrants per | 3 nos. | Provided | MR | | |
| | | floor | 3 1103. | Toviaca | IVIIX | | |
| | • | Hose Box | 3 nos. | Provided | MR | | |
| 12 | Yard H | ydrants. | | 11011404 | 17111 | | |
| *************************************** | • | Total number of hydrants | 5 nos. | Provided | MR | | |
| | • | Hose Box | 5 nos. | Provided | MR | | |
| 13 | | ng Arrangements. | 3 1103. | Troviaca | IVII | | |
| | • | Ground Level | Required | Provided | MR | | |
| | > | | 2800 LPM | 2800 LPM | MR | | |
| | > | | 60 Mtrs. | 60 mtrs | MR | | |
| | > | | 1 no. | 1 no. | MR | | |
| | > | | 450 LPM | 450 LPM | MR | | |
| | > | | 60 Mtrs. | 60 mtrs. | MR | | |
| | > | | 2800 LPM | 2800 LPM | MR | | |
| | > | | 60 Mtrs | 60 Mtrs. | MR | | |
| | > | | Auto | Provided | MR | | |
| | | stopping | | | | | |
| | > | | Required | Provided | MR | | |
| | • | Terrace Level | | | | | |
| | > | Discharge of pump | 900 LPM | 900 LPM | MR | | |
| | > | Head of the Pump | 60 Mtrs. | 60 mtrs. | MR | | |
| | > | Power supply | Required | Provided | MR | | |
| | > | Auto Starting of pump | Auto | Provided | MR | | |

| 14 | Captive Water Storage for Fire Fighting. | | | |
|----|--|----------------|----------------|------|
| | Underground tank capacity | 1,00,000 Ltrs. | 1,00,000 Ltrs. | MR |
| | Draw-off connection | Required | Provided | MR |
| | Fire service inlet | Required | Provided | MR |
| | Access to tank | Required | Provided | MR |
| | Overhead Tank capacity | 20000 Ltrs. | 20000 Ltrs. | MR ~ |
| 15 | Exit Signage. | Required | Provided | MR |
| 16 | Provision of Lifts. | | | |
| | Pressurization of Lift Shaft | N.A | N.A | N.A |
| | Pressurization of Lift lobby | N.A | N.A | N.A |
| | Communication in lift car | N.A | N.A | N.A |
| | Firemen's grounding switch | N.A | N.A | N.A |
| | Lift Signage | N.A | N.A | N.A |
| 17 | Standby power supply | Required | 1000 KVA | MR |
| 18 | Refuge Area. | | | |
| | Total area | N.A | N.A | N.A |
| | • Location | N.A | N.A | N.A |
| 19 | Fire Control Room | | | |
| | Detector system panel | Required | Provided | MR |
| | Flow switch panel | Required | Provided | MR |
| | PA system panel | Required | Provided | MR |
| | Batter backup | Required | Provided | MR |
| | Building Floor Plans | N.A | N.A | N.A |
| 20 | Special Fire Protection systems for protection of special Risks, if any: | N.A | N.A | N.A |

The building was issued shortcomings vide letter no. F6/DFS/MS/2017/NDZ/704 dated 17/03/17. The same were checked and found complied. The Fire Safety arrangements and found functional at the time of Keeping in view the substantial compliance of the minimum standards on fire

prevention and fire required under the rules it is recommended to renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

Signature of the Inspecting Officer

Name: R.K.Yadav Designation: ADO (LN) Signature of the Inspecting Officer

Name: Om Parkash Designation: ADO

Ombrakes_

Defo (A)D2)