GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No.F.6/DFS/MS/School/2017/SZ / 1098

Dated: 26/7/17

FIRE SAFETY CERTIFICATE

Certified that the **Rich Harvest Public School,** A-1 Block, Janakpuri, New Delhi-110058, comprised of basement, ground floor plus two upper floors having total 40 rooms (Including Class Rooms, Offices, Sci. Lab, Comp. Lab, Library & Sports Room etc.) owned/occupied by Rich Harvest Public School was issued Fire Safety Certificate by this department vide letter F.6/DFS/MS/School/2013/SZ/939 dated 20.09.2013. The School building was re-inspected by the officer concerned of this department on 28:06.2017 in the presence of Sh. Rajesh Vij (Chairman) and found that the Rich Harvest Public School have deemed complied the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "Educational" for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 2.6/7/17 at New Delhi.

(VIPIN KENTAL)
CHIEF FIRE OFFICER

Copy to:-

- The Chairman, Rich Harvest Public School, A-1Block, Janakpuri, New Delhi-110058
- 2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. Basement shall be used as per the building bye laws.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

Comprised of Basement, Ground floor plus two upper floors INSPECTION REPORT Rich Harvest Public School, A-1, Janakpuri, New Delhi-110058. Name & address of the building: 1. Educational Type of Occupancy Renewal 3. Type of Case F.6/DFS/MS/School/2013/SZ/939 dated 20.09.2013 Details of Previous NOC Fire Safety directives letter No N/A 28.06.2017 Date of inspection Name of Inspecting Officer A.D.O. Sandeep Duggal Name and designation of officers Sh. Rajesh Vij (Chairman) From the building side 9. Year of Construction 1994-95 Form "J" dated 16.05.2017 10. Applicant's letter No. Minimum Standards on fire prevention and Provided at Remarks Requirement as S. No. per FSC dt. MR/NMR site fire safety U/R 33 20.09.2013 Access to building 1. Accessible 6 mtrs MR 08 mtrs Road width 5.55, 4.85, 4.85, & 4.5 mtrs MR Gate width 4.85 mtrs N/A N/A Width of internal road N/A Number, Width, Type & Arrangement of Exits 2. a. Number of staircases Upper Floors MR 02 No's 02 No's Basements 02 No's 02 No's MR b. Width of staircases 155 & 155 cms MR 150 cms Upper Floor 150 cms & 90 135 & 135 cms MR, being old case cms Basements c. Protection of exits N/A N/A N/A Fire check door Pressurization N/A N/A N/A d. No. of continuous staircases to Two MR Required terrace 270 cms MR 150 cms Width of Corridor MR, being old Old Case 90 cms Door Size case Compartmentation 3. Provided MR Required Fire check door Sealing of electrical shafts N/A N/A N/A Fire Rating of shaft door N/A N/A N/A Water Curtain N/A N/A N/A Fire Dampers N/A N/A N/A 4. Smoke Management System Exhaust fans MR Required Basements are provided Natural MR Required Upper floors ventilation **Fire Extinguishers** 5. Provided MR 20 no.'s Total numbers ABC/CO₂ type Provided MR Types ISI marked MR IS marking ISI marked **First-Aid Hose Reels** 6. Provided MR 02 no.'s Total numbers on each floor MR Provided 30 mtrs Length of hose reel hose

	P. V		-	
7.	Automatic fire detection and alarming system			
	Type of detectors	N/A	N/A	N/A
	Location of Main Panel	N/A	N/A	N/A
	Location of Repeater Panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	Provided	N/A
9.	Public Address System	N/A	Provided	N/A
10.	Automatic Sprinkler System		8	
	Basement	Required	Provided	MR
	Ground Floor	N/A	N/A	N/A
	Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants	*		
	Size of riser/down-comer	N/A	100 mm	N/A
	Number of hydrants per floor	N/A	Two	N/A
	Hose Box	N/A	Two	N/A
12.	Yard Hydrants			,
7 7	 Total number of hydrants 	N/A	N/A	N/A
300 3 3 3	Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	Ground Level	3 7	N	
•	Discharge of main Pump	N/A	N/A	N/A
	> Head of Main pump	N/A	N/A	N/A
9	Number of main pumps	N/A	N/A	N/A
	Jockey Pump out putJockey pump head	N/A	N/A	N/A
	> Standby Pump out put			
	Standby Pump Head	N/A	N/A	N/A
	> Auto Starting/Manual Stopping	N/A	N/A	N/A
		N/A	N/A	N/A
	. '	N/A	N/A	N/A
		N/A	N/A	N/A
	Pump House Access			
	Terrace level	450 LPM	600 LPM (03	MR
	Discharge of pump	(02 no.'s)	no.'s) & 360 LPM provided	
	➢ Head of the pump➢ Power Supply	40 mtrs	Provided	MR
	Power SupplyAuto Starting of pump	Required	Provided	MR
	Auto Starting of pump	N/A	N/A	N/A
14.	Captive Water Storage for fire fighting	*		
	Underground tank capacity	N/A	50,000 ltrs	N/A
	> Draw-off connection	N/A	N/A	N/A
	Fire service inlet	N/A	Provided	N/A
Wite Mr.	Access to tank	N/A	Provided	N/A
	Overhead Tank capacity			
15	F '4 G'	15,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16	Duraniai and a C V 104			
16.	Provision of Lifts. • Pressurization of Lift Shaft	N/A	N/A	N/A
1.50	Pressurization of Lift lobby		PA UNIONAL	
	Communication In lift Car	N/A Required	N/A Provided	N/A MR
	Fireman's Grounding Switch	Required		
	Lift Signage	Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply	N/A	Provided	N/A
18.	Refuge Area.			
	> Total Area	N/A	N/A	NI/A

Fire Control Room	W		
Detector System Panel	N/A	N/A	N/A
 Flow Switch Panel PA System Panel Battery backup Building Floor Plans 	N/A	N/A	N/A
	N/A	N/A	N/A
	N/A	N/A	N/A
	N/A	N/A	N/A
Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A
	 Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans Special Fire Protection System for Protection	Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans Special Fire Protection System for Protection N/A N/A N/A	● Detector System Panel N/A N/A ● Flow Switch Panel N/A N/A ● PA System Panel N/A N/A ● Battery backup N/A N/A ● Building Floor Plans N/A N/A Special Fire Protection System for Protection N/A N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number <u>F.6/DFS/MS/School/2013/SZ/939</u> dated <u>20.09.2013</u> renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

0-7-17

Signature of Inspecting Officer

Name: - Sandeep Duggal

Designation:- Asstt. Divisional Officer

439/DOCSW)

D.O. (South West)

3/2/12

DCF0(82)

Lan