## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No.F6/DFS/MS/SZ/2017/ 1325

## FIRE SAFETY CERTIFICATE

Certified that M/s Multiplex-Cum-Commercial Development at Yashwant Place Commercial Complex, Vinay Marg, Chankyapuri, New Delhi, comprised of three basements, two for parking and services, first basement for commercial space & services, ground floor to second floor for commercial space, third and fourth floors three cinema screens, food court and fifth floor projector room etc, owned/occupied by Riveria Commercial Developers Ltd. was issued fire safety certificate vide this office letter No. F6/DFS/MS/SZ/2016/486, dated 31.03.2016. Now owner/occupier has increased the FAR as per MPD-2021 & UBBL-2016 and have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of this department on dated 01.09.17 in the presence of Sh. Sidharat Malhotra (Vice President) and that the building is fit for years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules, 2010.

Dated: 6 /9 / 17

Chief Fire Officer

T.No. 011-23412225

Copy to:-1. Authorized Signatory, Riveria Commercial Developers Ltd., 1E, Jhandewalan Extension. New Delhi-110055.

2. Commissioner, NDMC, Palika Kendra, New Delhi-110001.

## Conditions for the validity of fire safety certificate are overleaf:-

1. All the means of escape shall be kept free of all type of obstruction all the time.

2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc.

may be got verified from the concerned authorities.

5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.

6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

7. The owner/occupier shall apply for renewal of this Fire Safety Certificate, six month prior to its expiry.

NIIS

## INSPECTION REPORT

1. Name & address of the building : Multiplex-Cum-Commercial Development at Yashwant Place

Commercial Complex, Vinay Marg, Chankyapuri, New Delhi.

2. Building is comprised of : Three Basement +Ground +Five upper floors + Terrace floor.

3. Type of Occupancy : Assembly Building (D-6, Mixed Occupancy).

4. Type of Case : New Case of addition/alteration.

5. Details of Previous NOC : No.F6/DFS/MS/2016/SZ/486, Dated 31.03.16.

6. Fire Safety direction letter No : F.6/DFS/MS/BP/2013/193, Dated 15.07.2013 & F6/DFS/MS/BP/2012/3059, Dated 24.08.2012.

7. Date of Inspection : 01.09.2017.

8. Name of the Inspecting Officers: : A.K.Malik(D.O) & Vedpal (ADO)

9. Name and designation of Officer

Nozzle diameter

from the building side : Sh. Sidharat Malhotra (Vice President)

10. Year of Construction : 2015-2017.

	^, ^	No.Nil, dated 08.08.2					
S.No				arks			
1	prevention and fire safety U/R-33	per NBC/UBBL	IVIR/	VMR			
1	Access to building						
	Road width	9 m	10m MR				
	Gate width	6m	6m MR				
	Width of internal road	6m	6m MR				
2	Number, Width, Type and Arrangement of Exits.						
	a. Number of Staircases		1				
	Upper Floor	07nos.	07nos.	MR			
	Basement	04nos.+02ramps.	04nos.+02ramps	MR			
	B. Width of Staircases	-					
	Upper Floor	02m(each)	02m(each)				
	Basement	2m(each)+4m(each)	) 2m(each)+4m	MR			
		Ramp	Each ramp				
	c. Protection of exits	Required	Provided	MR			
	Fire check door	Required	Provided	MR			
	Pressurization	Required	Provided	MR			
	e. No. of continuous staircases	03nos.	03nos.	MR			
	to terrace floor.	001100.		1			
	g. Width of Corridor	2m	2m	MR			
	h. Door Size	1.5m/2m	1.5m/2m	MR			
3	Compartmentation	1.0111/2111	1.011//2111	1011 (			
J.							
	Sealing of electrical shafts	Required	Provided	MR MR			
	Fire rating of shaft door	01hr. 01hr.		MR			
	Water curtain						
	VValer Curtain	Required	Provided (Zone wise) in	MR			
	Fire Dampers		basement only.				
	Fire Dampers	Required	Provided	MR			
4	Smoke Management System.	THE CONTRACTOR OF THE CONTRACT					
	Basement	30a/c per hour	Provided	MR			
	Upper floor	12 a/c per hour	Provided	MR			
5.	Fire Extinguisher						
eno.	Total numbers	100 nos.	100nos.	MR			
	Types	WCO <sub>2</sub> , CO <sub>2</sub> & ABC	WCO <sub>2</sub> , CO <sub>2</sub> & ABC Type	MR			
		Type					
	IS marking	ISI marked	ISI Marked	MR			
6	First-aid-Hose Reels.						
	Total numbers of each floor	03nos.	BF=6nos.GF=04nos 1st to	MR			
	- Star Hambers of Capit Hoof	331133.	5 <sup>th</sup> =03nos				
	Length of hose reel hose	30m	30m	MR			
	Longin of Hose reci Hose	OUIII	OUIII	IVIII			

5mm

5mm

MR

7	Automatic fire detection and alarming system.					
	Type of detectors	Smoke & Heat	Smoke & Heat			
	Location of main panel	Ground Floor	Ground Floor	1911		
	Location of repeater panel	Fire Control Room		MF	No. of the last	
	Alternate source of power			MF	2	
	Hooters	Required	Provided	MF	2	
8	MOEFA	On each floor	Provided	MF	?	
9		Required	Provided	MF	?	
10	Public address System.	Required	Provided	MF	3	
10	Automatic Sprinkler System.  Basement					
	upper floor	Required	Provided	MR		
	sprinkler above false ceiling	Required	Provided	MR		
-		Required	Provided	MR		
11	Internal Hydrants					
	size of riser/down-comer	150mm	150mm		MR	
	Number of hydrants per floor	04 nos.	BF=6nos.GF=04	nos 1 <sup>st</sup> to	MR	
			5 <sup>th</sup> =03nos	1 10	IVIIX	
	Hose Box	04 nos.	BF=6nos.GF=04	nos 1 <sup>st</sup> to	MR	
10	V		5 <sup>th</sup> =03nos	10	IVIII	
12	Yard Hydrants.				1	
	Total number of hydrants	08 nos.	08 nos.	MR		
	Hose Box	08 nos.	08 nos.	MR		
13	Pumping Arrangements.			1411		
	Ground Level	-			4,2	
	Discharge of main Pump	2850lpm(Three)	2850lpm		MR	
	Head of Main Pump	90m(Two) 90m(Two)40r 03nos. 03nos.			MR	
	Number of main pumps				MR	
	Jockey pump out put	280 LPM(Two)	280LPM(			
	Jockey pump head	90m 90m			MR	
	Standby pump out put	2850 LPM	2850LPM		MR	
	Standby pump Head	90m	90m		MR	
	Auto Starting /Manual	Required	Provided		MR	
	stopping		Flovided		MR	
	Pump House Access	Required	Provided		MD	
	<ul><li>Terrace Level</li><li>Discharge of pump</li></ul>	N.A	N.A		MR	
	- locality of pullip	N.A.	N.A N.A		V.A.	
	rieda or the ramp	N.A.	N.A N.A		V.A	
	<ul><li>Power supply</li><li>Auto Starting of pump</li></ul>	N.A.	N.A.		V.A.	
14	Cantive Water Storage for Fire Fi		IV.A.		N.A	
	Captive Water Storage for Fire Fig Underground tank capacity					
	Draw-off connection	400000Liters	400000Liters	MR	-	
	Fire service inlet	Required	Provided	MR		
	Access to tank	Required	Provided	MR		
- 1	Overhead Tank capacity	Required	Provided	MR		
		20000Liters	20000Liters	MR		
	Exit Signage.	Required	Provided	MR		
	Provision of Lifts.		r Mai-			
	Pressurization of Lift Shaft			MR	MR	
	Drocoliniani	Required	Provided	MR		
1	Pressurization of Lift lobby	regarda				
(	Communication in lift car	Required	Provided	MR	- ,	
I (	Communication in lift car  Firemen's grounding switch			MR MR		
I (	Communication in lift car	Required Required	Provided	MR		
; ; ;	Communication in lift car Firemen's grounding switch Lift Signage	Required Required Required	Provided Provided	MR MR		
7 S	Communication in lift car  Firemen's grounding switch	Required Required Required	Provided	MR		

4/17

Multiplex-Cum-Commercial Development at Yashwant Place, Chankyapuri, New Delhi

19	Fire Control Room					
	Detector system panel	Required	Provided	MR		
	Flow switch panel PA system panel Battery backup Building Floor Plans	Required	Provided	MR		
		Required	Provided	MR		
		Required	Provided	MR		
		Required	Provided	MR		
20	Special Fire Protection systems for	Required for	Provided(Manually	MR		
	protection of special Risks, if any:	transformers, LT	operated CO <sub>2</sub> system)	1		
		&HT panels				

The fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

The building was issued FSC vide this office letter No. F6/DFS/MS/2016/SZ/486, Dated 31.03.2016 but now party has took the benefit of increased FAR as per MPD-2021 and UBBL-2016 and requested to issue a fresh FSC. The building controlling authority i.e. NDMC has approved the completion plans and issued completion certificate after increased FAR vide their office letter No. CA/BP/Yashwant Place Community Centre/D-329-3301, Dated 07.07.2017(placed at C-79 & C-80). All the required fire safety measures have been extended in the increased space by the party. Increased FAR has been taken within the building line and no major changes which effect the fire safety system and means of escape have been made in the building.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Accordingly DFA is put up for kind consideration and necessary approval please.

Signature of the Despecting Officer

Name A.K. Malik

Designation Divisional Officer

Signature of the Inspecting Officer Name Vedpal

Designation Assistant Divisional Officer

Dy (\$2)

deff

Cho \$2/

ph speaks

4/9/17.

DCFOSZ on heave/