

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2017 / *School/WZ/1276*

Dated: *25/08/2017*

**FIRE SAFETY CERTIFICATE**

Certified that the **Vikas Bharti Public School** located at **Sec-24, Rohini, Delhi-110085** comprised of **Basement + Ground floor +03 upper floor** owned/ occupied by the **Vikas Bharti Public School** was granted FSC by this department vide letter **No F.6 /DFS/ MS/School/2014/WZ/1020** dated **12.08.2014**. The premises was re-inspected by the officer concerned of this department and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rule, 2010 and verified by the officer concerned of fire service on **18.08.2017** in the presence of **Sh. Anoop Solanki, Manager** and that the building/ premise is fit for occupancy "**Group B Educational**" with effect from ...*25.08.17*..... for a period of **three years**, in accordance with rule 36 unless under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules, 2010:

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)

Issued on ...*25.08.17*..... at New Delhi

*(Signature)*  
(Atul Garg)

Chief Fire Officer  
Ph:-011-23414250

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Principal, Vikas Bharti Public School, Sec-24, Rohini, Delhi-110085.

### INSPECTION REPORT

1. Name & address of the building : Vikas Bharti Public School, Sec-24, Rohini, Delhi-110085.
2. Type of Occupancy : Educational
3. Type of Case : Renewal (B+G+03 floors)
4. Details of previous NOC : F6/DFS/MS/SCHOOL/2014/WZ/1020 Dated:12/08/2014
5. Fire Safety directives letter No : NBC Part-4.
6. Date of inspection : 18.08.2017
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers  
from the building side : Sh. Anoop Solanki, Manager
9. Year of Construction : 2000-2001
10. Applicant's letter No. : VBPS/ADMN/2017/194 dated 25/07/2017
- Plot Area-1.6 acre      Covered Area- 7200 sqm,      Class rooms -81 nos ,      Students---2900 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6m	6 m	MR
	• Gate width	5m	5m	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	05	05	MR
	• Basements	02	02	MR
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m each	MR
	• Basements	1.50m	1.50m & 1.30m	MR(old case)
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	05	05	MR
	e. Width of Corridor	NA	NA	NA
f. Door Size	1 m	1 m	MR	
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA



	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	Exhaust Fan	MR
		12 a/c per hour	Natural Ventilated	MR
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• ISI marking</li> </ul>	30 nos	35 nos	MR
		ABC/CO2	ABC—25, CO2-10	MR
		ISI Marked	Yes	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	03	03 at each floor	MR
		30m	30m	MR
		5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		NA	NA	NA
		NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	100mm	100mm	MR
		03	03	MR
		03	03	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	NA	NA	NA
		NA	NA	NA
13	<b>Pumping Arrangements.</b>			

	<ul style="list-style-type: none"> <li>• Ground Level               <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level               <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>			
		1000 lpm	1000 lpm	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 lpm x02	450 lpm x 02	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	50,000 ltr	50,000 ltr	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		50,000 ltr	20,000 ltr & 30,000 ltr	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	<b>Standby power supply</b>	Required	Provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A

h

	<ul style="list-style-type: none"> <li>PA System Panel</li> <li>Batter backup</li> <li>Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A
		N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 1020 dated 12.08.2014 under DFS Rules, 2010.

*16/2/18*

Signature of the Inspecting Officer

Name: - Rajesh Kumar

Designation: - ADO/RN

*DD 7/5/17*

*S Singh*

*22.8.17*

*Dy SPO (WZ)*

*efo west-4  
24/10/17*

*FITPS*

*[Signature]*  
*24/8/17*

*ADO/RN*

*As approved, F.T. letter is put up for*

*your signature pl*

*1/4/2018*

*[Signature]*  
*24/10/17*

*[Signature]*