# GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DLEHI - 110 001

No. F.6/DFS/MS/Hotel/SZ/2018/ 475

Dated: 22/03/4

#### FIRE SAFETY CERTIFICATE

Certified that the M/s Taj Diplomatic Enclave, 2, Sardar Patel Marg, Diplomatic Enclave, New delhi-110021, comprised of Basement, Ground floor, Mezzanine, Lobby, Service floor & 1<sup>st</sup> Floor to 8<sup>th</sup> Floor was granted FSC by this department vide letter No. F6/DFS/MS/Hotel/2015/SZ/120 dated 23/01/2015. The premises was re- inspected by the officer concerned of this department on 22/03/18 in the presence of Mr. Rothin Banerjee (Chief Engineer) and found that the said Hotel building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Group A, Sub division A-5 (Hotel Building)" with effect from 22/2-2018 for a period of three months subject to compliance of the conditions mentioned below and conditions under rule-38 of the Delhi Fire Service Rules, 2010.

Issued on. 22/03/19 at New Delhi by.

(Vipin Kental) Chief Fire Officer Tel: 011-23412225

## Copy to:-

- 1. The Joint Commissioner of Police (Lic.), First Floor, P.S. Defence Colony, New Delhi-110049
- 2. Sh. Rothin Banerjee (Chief Engineer), Taj Diplomatic Enclave, 2, Sardar Patel Marg, Diplomatic Enclave, New delhi-110021

## Conditions for the validity of fire safety certificate:

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3. All the staff members must know the correct method of operation of firefighting system.
- 4. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 5. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, on its expiry." The form is available on <a href="http://www.delhi.gov.in/wps/wcm/connect/doit\_fire/FIRE/Home/">http://www.delhi.gov.in/wps/wcm/connect/doit\_fire/FIRE/Home/</a>
- 6. This fire safety certificate is subjected to review under provisions of Rule 35(6) of DFS Rules 2010.

INSPECTION REPORT 1. Name & address of the building: Taj Diplomatic Enclave, 2, Sardar Patel Marg, Diplomatic Enclave, New delhi-110021 : Group A "Hotel Building" Type of Occupancy : Renewal 3. Type of Case : F6/DFS/MS/Hotel/2015/SZ/120 dated 23/01/2015 4. Details of Previous NOC 5. Fire Safety directives letter No : Nil [Basement, Ground, Mezzanine, Lobby, : 22/03/2018 6. Date of inspection : Rajesh Panwar & A.K. Malik Service floor & 1st Floor to 8th Floor 7. Name of Inspecting Officer 8. Name and designation of officers : Mr. Rothin Banerjee (Chief Engineer) From the building side : 1982 9. Year of Construction : Outdoor diary No.2678 dated 20/02/2018 10. Applicant's letter No. Remarks Provided at site Minimum Standards on fire prevention FSC dated MR/NMR 23/01/2015 and fire safety U/R 33 No. Requirement Access to building 1. MR Provided 15m Road width MR Provided 6m Gate width MR (old case) Not Provided Required Width of internal road Number, Width, Type & Arrangement of Exits 2. a. Number of staircases MR Provided but the {Subjected to staircases have review under unprotected 4 Nos Upper Floors Rule 35(6)} openings at different levels MR Provided but the {Subjected to staircases have review under unprotected 2 Nos Basements Rule 35(6)} openings at different levels b. Width of staircases MR (old case) 1.02m, 0.96m, Required Upper Floor 0.93m & 0.9m MR (old case) 0.97m, 0.93m Required Basement c. Protection of exits MR Provided Required at upper Fire check door floors MR (old case) Provided Required Pressurization (manual) MR (old case) 2 No's 4 Nos d. No. of continuous staircases to terrace MR 6 feet Required e. Width of Corridor NA NA NA Door Size Compartmentation 3. MR Provided Required at upper Fire check door floors MR Provided Required Sealing of electrical shafts MR {Subjected to Found removed Required Fire Rating of shaft door review under Rule 35(6)}-Water Curtain NA NA NA Fire Dampers MR Provided Required Smoke Management System 4. MR Ex. Fan Provided 30 ACPH Basements NA NA NA (old case) Upper floors Fire Extinguishers 5. MR 516 Required - Total numbers

0.	1 HSt-1214 HOSE Neels		THE PARTY OF THE PARTY.	3		
	<ul> <li>Total numbers on each floor</li> </ul>	4 No's	Provided and 1No	MR		
			added in Lobby			
	<ul> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR		
an 100 million (100 million (10	Nozzle diameter	5 mm	Provided	MR		
7.	Automatic fire detection and alarming system					
	<ul> <li>Type of detectors</li> </ul>	Required	Provided	MR		
	<ul> <li>Location of Main Panel</li> </ul>	Required	Basement			
	<ul> <li>Location of Repeater Panel</li> </ul>	Required		MR(old Case)		
	<ul> <li>Alternate source of power</li> </ul>	Required	Ground	MR		
	<ul> <li>Hooters' Location</li> </ul>	Required	Provided	MR		
8.	MOEFA	Required	All Floors	MR		
9.	Public Address System	Required	Provided	MR		
10.	Automatic Sprinkler System	required	Provided	MR		
14	Provided but not					
			ALC HIS CONTRACT OF THE PARTY O	1.00		
			in conformity	MR		
	Basement	Required	with clause 11 of	{Subjected to		
		required	IS 15105 and found removed	review under		
			Company of the same of the sam	Rule 35(6)}		
			from some places Provided but not			
			in conformity	u an		
			with clause 11 of			
			IS 15105 and			
			found removed	MR		
	<ul> <li>Ground &amp; Upper Floors</li> </ul>	Required	from some places	{Subjected to		
		(4,5	(eg. Orient	review under		
			Express	Rule 35(6)}		
			Restaurant &	reale 35(0);		
			Service floor			
		3.76	office area)			
	<ul> <li>Sprinkler above false ceiling</li> </ul>	NA (old case)	NA	NA		
11.	Internal Hydrants					
	Size of riser/down-comer	Required	100mm	MR		
	<ul> <li>Number of hydrants per floor</li> </ul>	4 Nos	Provided	MR		
	Hose Box	4 Nos	Provided and 1No	MR		
12	Y IX		added in Lobby			
12.	Yard Hydrants					
	Total number of hydrants	Required	8 Nos	MR		
13.	• Hose Box	Required	8 Nos	MR		
15.	Pumping Arrangements					
	Ground Level					
	Discharge of main Pump	2850 LPM	Provided	MR		
	Head of Main pump  Number of main pumps	300 feet	Provided	MR		
	of India panips	1 Nos	Provided	MR		
	<ul><li>Jockey Pump out put</li><li>Jockey pump head</li></ul>	180 LPM	Provided	MR		
	<ul><li>Standby Pump out put</li></ul>	300 feet •	Provided	MR		
	Standby Pump Head	2850 LPM	Provided	MR		
	Auto Starting/Manual Stopping	300 feet	Provided	MR		
	Pump House Access	Required	Provided	MR		
2	• Terrace level	Required	Provided	MR		
	Discharge of pump					
	Flead of the pump	NA	NA	NA		
	Power Supply	NA	NA	NA		
	Auto Starting of pump	NA	NA	NA		
14.		NA	NA	NA		
14.	Captive water Storage for firefighting					
	Underground tank capacity	4,00,000 Lts	Provided	MR		
	> Draw-off connection	Required	Dag-11-1	1 (2)		

	Access to talk	required			
	<ul> <li>Overhead Tank capacity</li> </ul>	20,000 Lts	Provided	MR	
15.	Exit Signage.	Required	Provided	MR	
16.	Provision of Lifts.				
	Pressurization of Lift Shaft	Required	Found Removed	MR {Subjected to review under Rule 35(6)}	
	Pressurization of Lift lobby	Required	Lift Lobbies Found removed	MR {Subjected to review under Rule 35(6)}	
	Communication In lift Car	Required	Provided	MR	
	• Fireman's Grounding Switch	Required	Provided	MR	
	<ul> <li>Lift Signage</li> </ul>	Required	Provided	MR	
17.	Standby power supply	Required	Provided	MR	
18.	Refuge Area.				
1	> Total Area	NA	NA	NA	
	Location	NA	NA	NA	
19.	Fire Control Room[Provided & Maintained by Hotel management]				
	Detector System Panel	Required	Provided	MR	
	Flow Switch Panel	Required	Provided	MR	
	PA System Panel	Required	Provided	MR	
	Batter backup	Required	Provided	MR	
	Building Floor Plans	Required	Provided	MR	
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	CO <sub>2</sub> flooding provided in HT & LT Panels	MR	

#### Note:-

- 1. The main file is not available as it is with ADO (SJ) Sh. Mehmood who is running absent. The shortcomings were generated in the previous inspection on the basis of the inspection note of last FSC available on DFS website. CFO (SZ) informed on phone that the case was discussed by him with CFO (FPW) and it was decided since building is constructed prior to 1983, the shortcomings at Sr. No. 2, 3 & 16 (of the inspection note) might not be a requirement of this building. The file was received in undersigned office on 21/03/2018 whereas the direction in r/o Sr. no. 16(of the inspection note) is only provided, however confirmation of point 2, 3 & 10 (of the inspection note) is again taken on phone by undersigned from CFO (SZ).
- 2. The compliance of shortcomings submitted by applicant vide outdoor diary letter mentioned above was also discussed with CFO (SZ) and Director, DFS on phone. It was directed to undersigned by the competent authorities that a conditional FSC for three months may be issued with rider for review of fire prevention and fire safety measures under Rule 35(6).
- 3. In the view of above and in the absence of provisions under Rule 35(6) {due to non-availability of Main file of the building/premise} of DFS Rules-2010, Shortcomings at Sr. No. 2, 3, 10 & 16 are shown as MR {Subjected to review under Rule 35(6)} and the same may be reviewed after the main file became available. Rest of the shortcomings communicated after last inspection found complied during the inspection.

The fire protection systems provided in the building were randomly tested, checked and found

Taj Diplomatic Enclave, 2, Sardar Patel Marg, Diplomatic Enclave, New delhi-110021 minimum standards of fire prevention and fire safety measures as required under the rules it is recommended to grant Fire Safety Certificate for three months under rule 35 of the Delhi Fire Service Rules 2010.

Accordingly form "H" in the shape of DFA is put up for approval.

Signature of Inspection Name: - Rajesh Panwar

Designation: - Dy. CFO (SZ)

Signature of Inspecting Officer

Name: - A.K. Malik Designation: - DO (SD)

CFO(SZ)

FTIO.

Siz F.T. is but up for bis please

m scell