GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No.F.6/DFS/MS/School/2018/NDZ/ /6 48

Dated: 16/7/18

FIRE SAFETY CERTIFICATE

Issued on.....at New Delhi by

(Vipin Kental)
Chief Fire Officer
Delhi Fire Service

01c

To,

The Principal
Arwachin Bharti Bhawan Sr. Sec. School,
Vivek vihar, Delhi-95.

Copy to:-

The Dy. Director of Education D- Block, Anand Vihar, Delhi.

- Conditions -

- 1 All the means of escape shall be kept free of all type of obstruction all the time.
- 2 All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in good working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- 5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized construction if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"

20 Eent

1. Name & address of the building: Arwachin Bharti Bhawan Sr. Sec. School, Vivek

Vihar, Delhi-95

: Two Blocks i.e one Block B+G+II & 2nd Block G+3 2. Building is comprised of

 Type of Occupancy
 Type of Case : Educational : Renewal

: F.6/DFS/MS/School/NDZ/1176 Dated 03/07/2015 5. Details of Previous FSC letter

: NBC Part IV. 6. Fire Safety circular No 7. Date of Inspection : 19/06/2018
8. Name of the Inspecting officers : DO. Francis Brown.

9. Name and designation of Officer

: K. D. Mathur.(State Manager) from the building side

: 2005 10. Year of Construction

: ABB/VV/1/20/Estate/5336 dated 05/06/2018. 11. Applicant's letter No

10.	Minimum Standards on fire prevention and fire safety U/R33	Requirement NBC Part IV	Provided at Site	Remark MR/NMR		
1	Access to building					
	Road width	06 Mtrs	20 Mtrs	MR		
	Gate width	4.5 M	4.5 M	MR		
	 Width of internal road 	N/A	N/A	N/A		
2	Number, Width, Type and Arrangeme	ent of Exits				
	a. Number of Staircases) III		
	Upper Floor	04 no.	04 no.	MR		
	1ST Block B+G+II	02 nos.	02 nos.	MR		
	 2nd Block G+III 	02 nos.	02 nos.	MR		
	 Basement in 1st block only 	02 nos.	02 nos.	MR		
	B. Width of Staircases		1.5	P.AID		
/	Upper Floor	1.5 m	1.5 m	MR		
	• 1ST Block B+G+II	1.5 m	1.5 m	MR		
	 2nd Block G+III 	1.5 m	1.5 m	MR		
	Basement	1.5 m	1.5 m	MR		
	c. Protection of exits					
	Fire check door	Required	provided	MR		
	D. Carlina	N/A	N/A	N/A		
	e. No. of continuous staircases to	02 nos.	02 nos. each block	MR		
9	terrace	1.5 m	2.0 m	MR		
4	g. Width of Corridor	1.0 m	1.2 m	MR		
2	h. Door Size Compartmentation.					
3	Fire check door	Required	provided	MR		
	Sealing of electrical shafts	Required	provided	MR		
	Fire rating of shaft door	N/A	N/A	N/A		
	Water curtain	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
4	Smoke Management System.					
	Basement	Required	provided	MR		
	Upper floor	N/A	N/A	N/A		
5.	Fire Extinguishers		40.11	NAD		
	Total numbers	40Nos.	40 Nos.	MR		
	• types	ABC & Co2		MR		
	ISI marking	ISI marked	ISI marked	MR		

6	First-aid-Hose Reels.						
	Total numbers of each floor	05 nos.	05 nos.	MR			
	 Length of hose reel hose 	30 m	30 m	MR			
	Nozzle diameter	5 mm	5 mm	MR			
7	Automatic fire detection and alarming system.						
	Type of detectors						
	Location of main panel	N/A	N/A	N/A			
	Location of repeater panel	N/A	N/A N/A	N/A			
	Alternate source of power	N/A	N/A	N/A			
	Hooter's location	N/A	N/A	N/A			
8	MOEFA	N/A	Provided	MR			
9	Public address System.	N/A	Provided	Mary			
10	Automatic Sprinkler System.	IN/A	Provided	MR			
	Basement	Required	provided	MR			
	upper floor	N/A	N/A	N/A			
	sprinkler above false ceiling	N/A	N/A	1 00000			
11	Internal Hydrants	IN/A	IN/A	N/A			
	size of riser/down-comer	NI/A	400				
		N/A	100 mm	MR			
4	Trainibot of thydratits per floor	N/A	03 nos.	MR			
•	Hose Box	N/A	03 nos.	MR			
12	Yard Hydrants.						
	 Total number of hydrants 	N/A	N/A	N/A			
	Hose Box	N/A	N/A	N/A			
13	Pumping Arrangements.						
:	Ground Level	N/A	N/A	N/A			
	Discharge of main Pump	N/A	N/A	N/A			
	Head of Main Pump	N/A	N/A	N/A			
	Number of main pumps	N/A	N/A	N/A			
×	Jockey pump out put	N/A	N/A	N/A			
2	Jockey pump head	N/A	N/A	N/A			
**	Standby pump out put	N/A	N/A	N/A			
×	Standby pump Head	N/A	N/A	N/A			
	> Auto Starting /Manual	N/A	N/A	N/A			
	stopping	I IV/A	IN/A	IVA			
	Pump House Access	N/A	N/A	N/A			
	Terrace Level			IN//			
1	Discharge of pump	2x450LPM	450 & 900LPM	MR			
d,	Head of the Pump	40 m	40 m	MR			
÷	Power supply	Required	provided	MR			
	Auto Starting of pump	Required	provided	MR			
14	Cantivo Water Starge for E						
1 -+	Captive Water Storage for Fire Fighting						
	 Underground tank capacity Draw-off connection 	N/A	50,000 ltrs	N/A			
		N/A	N/A	N/A			
	Fire service inlet Access to tank	N/A	provided	MR			
9	, 100000 to tallit	N/A	provided	MR			
E	Overhead Tank capacity	20,000Liters	20,000Liters	MR			
15	Exit Signage.	Required	provided	MR			

16	Provision of Lifts.				
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	Pressurization of Lift lobby	N/A	N/A	N/A	
	Communication in lift car	N/A	N/A	N/A	
	 Firemen's grounding switch 	N/A	N/A	N/A	
	 Lift Signage 	N/A	N/A	N/A	
17	Standby power supply	Required	provided	MR	
18	Refuge Area.				
	Total area	N/A	N/A	N/A	
	Location	N/A	N/A	N/A	
19	Fire Control Room				
	 Detector system panel 	N/A	N/A	N/A	
	Flow switch panel	N/A	N/A	N/A	
	PA system panel	N/A	N/A	N/A	
	 Battery backup 	N/A	N/A	N/A	
	Building Floor Plans	N/A	N/A	N/A	
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A	

The Fire protection systems provided in the building were Tested / Checked and found functional, at the time of inspection.

Keeping in view, of the deemed compliance, of the minimum standards on Fire prevention and Fire safety measures as required under the rules.

Fire Certificate safety issued vide no.F.6/DFS/MS/School/NDZ/1176 dated 03/07/2015 renewal under rule 36 of the Delhi Fire Service Rule 2010.

Signature of the Inspecting Officer

Name: Francis Brown Designation: DO

DCFO/NDZ M F1/D. 27/6 975 (F/) M. SCELL 26/6.

Fit. lelli is frepai and put up for sisnali plin

CFOLMOY MISCELL WETS.