FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[See sub-rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/GH/2018/WZ/ 1232

Dated: >5/5/2018

FIRE SAFETY CERTIFICATE

Certified that the Beau Fort Inn (Guest House) at RR-9, Mianwali Nagar, Rohtak Road, Paschim Vihar, Delhi-63 comprised of Basement (Storage) + Stilt floor (Parking) + Upper Ground floor (Guest Waiting Area) + First Floor (Five Guest Rooms) + Second Floor (Five Guest Rooms) + Third Floor (Five Guest Rooms) only owned / occupied by Abhiruchi Hospitality (P) issued Ltd.. already been Fire Safety Certificate Vide F6/DFS/MS/GH/2015/WZ/338 Dated 13/03/2015. The premises was re-inspected by the officer concerned of Fire Service on 13.05.2018 in the presence of Mr. Ajay Kumar Gupta (Owner) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of the Delhi Fire Service Rule, 2010 and that the building / premises is fit for occupancy class "Residential" (Guest House) / Group 'A' with effect from 25 / 5 /2018 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on at New Delhi.

(ATUL GARG) CHIEF FIRE OFFICER

Copy to :-

1. Sh. Ajay Kumar Gupta (owner), Beau Fort Inn (Guest House), RR-9, Mianwali Nagar, Rohtak Road, Paschim Vihar, Delhi-63.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. The basement shall be used strictly as per the provision of building bye laws.
- 6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
- 8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on WWW.dfs.Delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: Beau Fort Inn, RR-9, Mianwali Nagar,

Rohtak Road, Paschim Vihar, Delhi-63.

Upper Floors

2. Type of Occupancy : Residential (Guest House)

3. Type of Case : Renewal

4. Details of previous NOC : F6/DFS/MS/GH/2015/WZ/338 Dated 13/03/2015

5. Fire Safety directives Letter No.: NBC-IV

6. Date of inspection : 13/05/2018

Basement + Stilt + Upper 7. Name of the Inspecting Officer: A.D.O. (Jwala Puri) Ground Floor + Three

8. Name and designation of Officer from the building side

: Mr. Ajay Kumar Gupra (Owner)

9. Year of Construction : 2013

	prevention and fire safety U/R 33	NBC-IV Requirements	Provided at site	Remarks MR/NMI
1.	Access of building			
	 Road width 	18mtr	60mtr	MR
	Gate width	4.5 mtr	Provided	MR
	 Width of internal roa 		N/A	N/A
2.	Number, width, Type & Arra	angements of exits		11/7
	a. Number of staircases		2	
	 Upper floors 	1	2	MR
	 Basements 	1	2	MR
-	b. Width of staircases			
	 Upper floors 	1.5 mtr.	1.50 & 90cm.	MR
-	 Basements 	1.5 mtr.	1.50 & 90cm.	MR
	c. Protection of exits		7	1.334
	 Fire check door 	NR	NR	NR
	 Pressurization 	NR	NR	NR
	d. No of continuous	1	1	MR
-	staircase to terrace			
	e. Width Of Corridor	1.50 mtr	1.50 mtr	MR
	f. Door Size	1 mtr	1 mtr	MR
	Compartmentation			10111
	 Fire check door 	N/A	N/A	N/A
	 Sealing of electrical shafts 	N/A	N/A	N/A
	 Fire Rating of shaft door 	N/A	N/A	N/A
	 Water Curtain 	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
	Smoke managements System			14/74
*	• Basements	NR	NR	NR
	 Upper floors 	NR	NR	NR
F	Fire Extinguishers			
	 Total numbers 	10	12	MR
	• Types	ISI marked ABC/CO ₂	Provided	M/R
	IS marking	Required	Provided	M/R
	No.	/	~	

6	. First – Aid Hose Reels				
	Total numbers on each floor	One	One	MR	
	 Length of hose reel hose 	30 Mtr.	30 Mtr.	MR	_
	Nozzle diameter	5mm			
7.			5mm	MR	
	Type of detector	N/A	Smoke	NIC	
	Location of Main	N/A	GF	NR N/A	_
	Panel	1.4,7.	Gr	N/A	
	 Location of Repeater Panel 	N/A	N/A	N/A	_
	Alternate source of power	N/A	Provided	N/A	_
	 Hooters' Location 	N/A	N/A	N/A	-
8.	MOEFA	Required	Provided	MR	-
9.	Public Address System	Required	Provided	MR	-
10.	Sprinkler System		1,00,000	TVIIX	-
	• Basements	Required	Provided	MR	-
	 Upper Floor 	N/A	N/A	N/A	-
	 Sprinkler above false ceiling 	N/A	N/A	N/A	-
11.	Internal Hydrants				1
	Size of riser/down- comer	150mm	150mm	MR	
	Number of hydrants per floor	1	1	MR	
	Hose Box	Required	Provided	MR	
12.	Yard Hydrants			TVIII.	
×	Total number of hydrants	N/A	N/A	N/A	
	Hose Box	N/A	NI/A		
13.	Pumping Arrangements	N/A	N/A	N/A	
(Ground Level		,		
	Discharge of main pump	N/A	N/A		
,	Head of main pump	N/A	N/A	N1/0	
	Number of main pumps	N/A	N/A	N/A	
)	Jockey pump out put	N/A	N/A	N/A	
)	Jockey pump head	N/A	N/A	N/A N/A	
)	Standby Pump out put	N/A	N/A	N/A	
,		N/A	N/A	N/A	
>	- Torto Starring/ Trialidal	N/A	N/A	N/A	
1	stopping				
-	- mary reader recess	N/A	N/A	N/A	
•	T CTT GCC TC V CT			~	
-	- is that go or pamp	2 X 450 LPM	2 X 450 LPM	MR	
	- Parip	40 Meter Head	40 Meter Head	MR	
-	- e i er suppry	Required	Provided	MR	
>	or pamp	Required	Provided	MR	
14.	Captive water Storage for fire f	ighting			
	 Underground tank capacity 	NR	25,000 Ltr	NR	
	Draw of connection	N/A	N/A	N/A	
	Fire service inlet	N/A	N/A	N/A	
	Access to tank	N/A	Provided	N/A	
-	 Overhead Tank 	10,000 Ltr	10,000 Ltrs.	MR	

15	Exit Signage	Required	Provided	M/R
16.	Provision of Lifts			,
	Pressurization of Lift Shaft	N/A	N/A	N/A
	Pressurization of lift lobby	N/A	N/A	N/A
	Car Communication in lift	N/A	N/A	N/A
	Fireman's Grounding Switch	N/A	N/A	N/A
	Lift Signage	N/A	N/A	N/A
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	
	Total area	N/A	N/A	N/A
	Location	N/A	N/A	N/A
19.	Fire control room			
	Detector system panel	N/A	N/A	N/A
	Flow Switch Panel	N/A	N/A	N/A
	PA System Panel	N/A	N/A	N/A
	Battery backup	N/A	N/A	N/A
	Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/GH/2015/WZ/338 Dated 13/03/2015 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

14/5/28

Signature of the Inspecting Officer Name: Ashok Kumar Jaiswal

Designation: A.D.O. (Jwala Puri)

former 18/18/18 fp Pls

F.T. is frut rip for signature pl.

F.D. COZ) / A/S/N

AKT 24/5/18

M8