

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**



No.F.6/DFS/MS/School/ 2018/ 1742

Dated: 26/07/2018

**FIRE SAFETY CERTIFICATE**

Certified that the Lt. COL. Mehar Little Angels Sr. Sec. School located at B-5 Block, Paschim Vihar, New Delhi-110063, comprised of Basement, Ground Floor & Three Upper Floors only owned / occupied by Lt. COL. Mehar Little Angels Sr. Sec. School, has already been issued Fire Safety Certificate Vide letter No. F6/DFS/MS/2010/1457 dated 14/05/2010. The premises was re-inspected by the officer concerned of Fire Service on 12.07.2018 in the presence of Mrs. Manisha Sengar (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Directorate of Education, Circular No. 262-362 dated 17.01.2005 and that the building / premises is fit for occupancy class **Educational (Group-B)** with effect from 26 / 07 /2018 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

**Issued on** 26/07/18 **at New Delhi by.**

  
(ATUL GARG),  
CHIEF FIRE OFFICER,  


Copy to :-

1. The Principal, Lt. COL. Mehar Little Angels Sr. Sec. School, B-5 Block, Paschim Vihar, New Delhi-110063.
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi-110054.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provision of building bye laws.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. “The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form ‘J’ [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry”.
8. The owner / occupier shall submit a declaration every year in form “K” provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)



**INSPECTION REPORT**

1. Name & address of the building: **Lt. COL. Mehar Little Angels Sr. Sec. School, B-5 Block, Paschim Vihar, New Delhi-110063.**
2. Type of Occupancy : **Educational**
3. Type of Case : **Renewal**
4. Details of previous NOC : **F6/DFS/MS/2010/1457 dated 14/05/2010**
5. Fire Safety directives Letter No. : - **DOE circular No. 262-362 dated 17/01/2005**
6. Date of inspection : **12/07/2018**
7. Name of the Inspecting Officer : **A. K. Jaiswal**
8. Name and designation of Officer  
from the building side : **Mrs. Manisha Sengar (Principal)**
9. Year of Construction : **2010**
10. Applicant's letter No. : **LAPS/2018 dated 28/06/2018**

|   |
|---|
| Basement + Ground + Three Upper Floors Only |
|---|

|                        |
|------------------------|
| Total Area -2.14 Acre  |
| Covered Area-1.07 Acre |

| S No | Minimum standards on fire prevention and fire safety U/R 33 | DOE circular dated 17/01/2005 Requirements | Provided at site                               | Remarks MR/NMR |
|------|---|--|--|----------------|
| 1.   | Access of building  |  |  |                |
|      | • Road width  | 6 mtr                                      | 6 mtr  | MR             |
|      | • Gate width  | 4.5 mtr                                    | 4.5 mtr  | MR             |
|      | • Width of internal road                                    | N/A  | N/A  | N/A            |
| 2.   | Number, width, Type & Arrangements of exits                 |  |  |                |
|      | a. Number of staircases                                     |  |  |                |
|      | • Upper floors  | 2  | 4  | MR             |
|      | • Basements   | 2  | 2  | MR             |
|      | b. Width of staircases                                      |  |  |                |
|      | • Upper floors  | 1.50 mtr                                   | 1.80 mtr x 1,<br>1.65 mtr x 1,<br>1.50 mtr x 2 | MR             |
|      | • Basements   | 1.50                                       | 1.50mtr x 2                                    | MR             |
|      | c. Protection of exits                                      |  |  |                |
|      | • Fire check door   | N/A  | N/A  | N/A            |
|      | • Pressurization  | N/A  | N/A  | N/A            |
|      | d. No of continuous staircase to terrace                    | 1  | 2  | MR             |
|      | e. Width Of Corridor  | 1.50 mtr                                   | 2.40 mtr                                       | MR             |
|      | f. Door Size  | 1.00 mtr                                   | 1.00 mtr                                       | MR             |
| 3.   | Compartmentation  |  |  |                |
|      | • Fire check door   | N/A  | N/A  | N/A            |
|      | • Sealing of electrical shafts                              | N/A  | N/A  | N/A            |
|      | • Fire Rating of shaft door                                 | N/A  | N/A  | N/A            |
|      | • Water Curtain   | N/A  | N/A  | N/A            |
|      | • Fire Dampers  |  |  |                |
| 4.   | Smoke managements System                                    |  |  |                |
|      | • Basements   | Required                                   | Provided                                       | MR             |
|      | • Upper floors  | N/A  | N/A  | N/A            |
| 5.   | Fire Extinguishers  |  |  |                |
|      | • Total numbers   | 25   | 31   | M/R            |
|      | • Types   | ISI marked ABC/CO                          | Provided                                       | M/R            |

|     |  |                   |                   |     |
|-----|--|-------------------|-------------------|-----|
| 6.  | First - Aid Hose Reels                       |                   |                   |     |
|     | • Total numbers on each floor                | 2                 | 2                 | MR  |
|     | • Length of hose reel hose                   | 30 Mtr.           | 30 Mtr.           | MR  |
|     | • Nozzle diameter                            | 5 mm              | 5 mm              | MR  |
| 7.  | Automatic fire detection and alarming system |                   |                   |     |
|     | • Type of detector                           | N/A               | N/A               | N/A |
|     | • Location of Main Panel                     | N/A               | N/A               | N/A |
|     | • Location of Repeater Panel                 | N/A               | N/A               | N/A |
|     | • Alternate source of power                  | N/A               | N/A               | N/A |
|     | • Hooters' Location                          | N/A               | N/A               | N/A |
| 8.  | MOEFA  | N/A               | N/A               | N/A |
| 9.  | Public Address System                        | N/A               | N/A               | N/A |
| 10. | Automatic Sprinkler System                   |                   |                   |     |
|     | • Basements                                  | Required          | Provided          | MR  |
|     | • Upper Floor                                | N/A               | N/A               | N/A |
|     | • Sprinkler above false ceiling              | N/A               | N/A               | N/A |
| 11. | Internal Hydrants                            |                   |                   |     |
|     | • Size of riser/down-comer                   | 100mm             | 100mm             | MR  |
|     | • Number of hydrants per floor               | Two at each floor | Two at each floor | MR  |
|     | • Hose Box                                   | Two at each floor | Two at each floor | MR  |
| 12. | Yard Hydrants                                |                   |                   |     |
|     | • Total number of hydrants                   | N/A               | N/A               | N/A |
|     | • Hose Box                                   | N/A               | N/A               | N/A |
| 13. | Pumping Arrangements                         |                   |                   |     |
|     | • Ground Level                               | N/A               |                   |     |
|     | • Discharge of main pump                     | N/A               | N/A               |     |
|     | ➤ Head of main pump                          | N/A               | N/A               | N/A |
|     | ➤ Number of main pumps                       | N/A               | N/A               | N/A |
|     | ➤ Jockey pump out put                        | N/A               | N/A               | N/A |
|     | ➤ Jockey pump head                           | N/A               | N/A               | N/A |
|     | ➤ Standby Pump out put                       | N/A               | N/A               | N/A |
|     | ➤ Standby Pump Head                          | N/A               | N/A               | N/A |
|     | ➤ Auto Starting/Manual stopping              | N/A               | N/A               | N/A |
|     | ➤ Pump House Access                          | N/A               | N/A               | N/A |
|     | • Terrace level                              |                   |                   |     |
|     | ➤ Discharge of pump                          | 450 LPM & 180 LPM | 450 LPM & 180 LPM | MR  |
|     | ➤ Head of the pump                           | 40 MTR            | 40 MTR            | MR  |
|     | ➤ Power supply                               | Required          | Provided          | MR  |
|     | ➤ Auto starting of pump                      | Required          | Provided          | MR  |
| 14. | Captive water Storage for fire fighting      |                   |                   |     |
|     | • Underground tank capacity                  | 25,000 Ltr        | 25,000 Ltr        | MR  |
|     | ➤ Draw of connection                         | Required          | Provided          | M/R |
|     | ➤ Fire service inlet                         | Required          | Provided          | M/R |
|     | ➤ Access to tank                             | Required          | Provided          | M/R |



|     |  | N/S      |          |     |
|-----|--|----------|----------|-----|
|     |  | Required | Provided | M/R |
| 15  | Exit Signage   |          |          |     |
| 16. | Provision of Lifts   |          |          |     |
|     | ➤ Pressurization of Lift Shaft   | N/A      | N/A      | N/A |
|     | ➤ Pressurization of lift lobby   | N/A      | N/A      | N/A |
|     | ➤ Communication in lift Car  | N/A      | N/A      | N/A |
|     | ➤ Fireman's Grounding Switch   | N/A      | N/A      | N/A |
|     | ➤ Lift Signage   | N/A      | N/A      | N/A |
| 17. | Standby power supply   | Required | Provided | MR  |
| 18. | Refuge Area  | N/A      | N/A      |     |
|     | ➤ Total area   | N/A      | N/A      | N/A |
|     | ➤ Location   | N/A      | N/A      | N/A |
| 19. | Fire control room  |          |          |     |
|     | ➤ Detector system panel  | N/A      | N/A      | N/A |
|     | ➤ Flow Switch Panel  | N/A      | N/A      | N/A |
|     | ➤ PA System Panel  | N/A      | N/A      | N/A |
|     | ➤ Batter backup  | N/A      | N/A      | N/A |
|     | ➤ Building Floor Plans   | N/A      | N/A      | N/A |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | N/A      | N/A      | N/A |

Note:-General requirements for schools as per Director of Education circular dated 17/01/2005.

1. Escape route .....Clear.....
2. LPG cylinders in laboratories .....Nil.....
3. Electric wiring ...Conduit Wiring..... MCB and ELCB .....
4. Electric meter board .....Not under the staircase.....
5. Basement use as per BBL 1983 .....NA.....
6. Emergency telephone no. board .....Displayed.....
7. Generator set .....Nil.....

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. **F6/DFS/MS/2010/1457** dated **14/05/2010** renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

D. o/ (w)

*[Handwritten signature]*  
18/7/18

*[Handwritten signature]*  
17/7/2018

Signature of the Inspecting Officer  
Name : Ashok Kumar Jaiswal  
Designation : A.D.O. (Jwala Puri)

*[Handwritten notes and signatures]*  
Dy HO (w/2)  
Cfo - west  
17/07/18  
18/7/18

100% F.T. is put up for sign. pl.