GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS, DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI-110001

No. F.6/DFS/MS/EH/2018/SZ/ 2423

Dated: 2-6/10/18

FIRE SAFETY CERTIFICATE

Certified that M/s Pacific Develcon Pvt. Limited located at Building No-11, LSC, Sector C-6 & 7, Vasant Kunj, New Delhi-110070, comprised of Basement, Ground + one upper floor and the restaurant is running on ground floor only (Basement- Storage & Pump House, Ground floor-restaurant & 1st floor- lying vacant) was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/EH/2013/316 dated 18/01/2013. The said premises was re-inspected by the officer concerned of this department on 15/05/2018 in the presence of Mr. Anil Kumar and observed that restaurant is running on 1st floor also (FSC have been issued) and that building/premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Assembly, Group D" as above with effect from the date of issue of this certificate for a period of Three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010

Issued on $\frac{26|10|18}{}$ at New Delhi by

(Vipin Kental) Chief Fire Officer Ph: 011-23412225

Copy to:

- 1. DHO, S.D.M.C, Public Health Department, South Zone, Green Park, New Delhi-110016
- 2. M/s Pacific Develoon Pvt. Ltd, Bldg No-11, LSC, Pkt-6 & 7, Vasant Kunj, New Delhi-70

Conditions for the validity of Fire Safety Certificate: -

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3. All the staff members must know the correct method of operation of fire fighting system.
- 4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of DFS Rules, 2010. The form is available on www.dfs.delhigovt.nic.in
- 5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any
- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

| - | *************************************** | | | | |
|---------|---|--|---|--------------|--|
| 1 | | ON REPORT | WELGON DUT 1 TO D | | |
| 1 | Name & Address of the Building | | M/s PACIFIC DEVELCON PVT. LTD. Building No-11 | | |
| | T | LSC, Pocket C-6 & 7, Vasant Kunj, New Delhi-70 | | | |
| 2 | Type of Occupancy | Assembly, "Group-D" | | | |
| 3 | Building Comprised of | Basements, Ground + One upper floor. | | | |
| 4 | Type of Case Details of Previous NOC | Renewal F6/DFS/MS/EH/2013/316 dated 18-01-2013 | | | |
| 5 | | | | | |
| 6 | Fire Safety Directives Letter No | | /2003/2347 dated 01-10 | 0-2003 | |
| 7 8 | Date of Inspection | 15-05-2018 | | | |
| 9 | Name of the Inspecting Officers | Mehmood, ADO (SJ) | | | |
| 9 | Name & Designation of Officers from the building side | Sh. Anil Kumar | | | |
| 10 | Year of construction | 2005 Pasamant (Stavage & D II) C | | | |
| 10 | real of construction | Basement (Storage & Pump House), Groun | | | |
| 11 | Applicant letter No. | Floor (Restaurant), 1 st floor (Restaurant). | | | |
| S. No. | Minimum standards on Fire Prevention | Outdoor Diary No. 6363 dated 20.04.2018 Old NOC Provided at Site Remark | | | |
| 3. 140. | and Fire Safety U/R 33 | requirements | 1 Tovided at Site | MR/NMI | |
| 1 | Access to Building. | requirements | | 17110/17171 | |
| | Road width | 12 mtr | Provided | MR | |
| | Gate width | -NA- | -NA- | -NA- | |
| | Width of internal road | -NA- | -NA- | -NA- | |
| 2 | Number, width, type & arrangement of ex | | 1111 | 117 | |
| - | a) Number of Staircase | | | | |
| | Upper floors. | 2 Nos | Provided | MR | |
| | Basement floor. | 2 Nos | Provided | MR | |
| | b) Width of Staircase | 21103 | Trovided | WIIX | |
| | > Upper floors | 1.5m | 1.5m & 1.25m | MR | |
| | Basement floor | | , , | | |
| | | 1.5m | 1.25m & 1m | MR (old case | |
| | c) Protection of exits Fire check door | D ' 1 | D . 1 1 | MAD | |
| | | Required | Provided | MR | |
| | Pressurization | -NA- | -NA- | -NA- | |
| | d) No. of continuous staircase to terrace | One | One | MR | |
| | e) Width of corridor | -NA- | -NA- | -NA- | |
| | f) Door size | (1.5m) | 2m & 1.5m | MR | |
| 3 | Compartmentation. | | | | |
| | Fire check door. | Required | Provided | MR | |
| | Sealing of electrical shafts. | -NA- | -NA- | -NA- | |
| | Fire rating of shaft door. | -NA- | -NA- | -NA- | |
| | Water curtain | -NA- | -NA- | -NA- | |
| | Fire dampers. | -NA- | -NA- | -NA- | |
| 4. | Smoke Management system. | | | ····· | |
| | Basement | 30 ACPH | Exhaust fan provided | | |
| | Upper floors | 12 ACPH | Exhaust fan provided | d MR | |
| 5. | Fire Extinguishers. | | | | |
| | Total numbers | 14 Nos | Provided | MR | |
| | Types | ABC / CO2 | ABC, Co2 & W.Co2 | 2 MR | |
| | ISI Marking | ISI marked | Provided | MR | |
| 6. | First Aid Hose Reels. | | | | |
| U. | Total numbers on each floor. | One | One | MR | |
| | | 30 mtr | 30 mtr | MR | |
| | Length of hose-reel hose. | | | | |
| | Nozzle Diameter | 5 mm | 5 mm | MR | |

M/s PACIFIC DEVELCON PVT LTD. Building No-11, LSC, Pocket C-6 & 7, Vasant Kunj, New Delhi

| | T | | | |
|--------|---|--------------|--------------|------|
| 7 | Automatic fire detection & alarming system. | B | | |
| | Type of detectors | Required | Smoke type | MR |
| | Location of Main Panel | Required | Ground floor | MR |
| | Location of Repeater Panel | -NA- | -NA- | -NA- |
| | Alternate source of power | Required | Provided | MR |
| | Hooter's location | Required | All floors | MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | Required | Provided | MR |
| 10. | Automatic Sprinkler System | | | |
| | • Basement | Required | Provided | MR |
| | • Upper floors | Required | Provided | MR |
| | Sprinkler above false ceiling | -NA- | As above | -NA- |
| 11. | Internal Hydrants. | | | |
| | Size of Riser/Down-comer | Required | 100 mm | MR |
| | Number of Hydrant per floor | Required | One | MR |
| | Hose box. | Required | One | MR |
| 12. | Yard Hydrants. | 1 | | |
| | • Total number of hydrants. | Required | One | MR |
| | Hose box. | Required | One | MR |
| 13. | Pumping arrangements. | | | |
| | Ground Level | | | |
| | Discharge of main pump. | 2850 LPM | 2280 LPM | MR |
| | Head of main pump. | 60m | 60m | MR |
| | Number of main pumps. | Two | Two | MR |
| | > Jockey Pump output. | 180 LPM | 180 LPM | MR |
| | Jockey Pump head. | 60m | 60m | MR |
| | Standby Pump output. | -NA- | -NA- | -NA- |
| | Standby Pump head.Auto Starting / Manual Stopping. | -NA- | -NA- | -NA- |
| | Auto Starting / Manual Stopping.Pump house access. | Required | Provided | MR |
| | , | Required | Provided | MR |
| | Terrace Level | | | |
| | Discharge of pump. | -NA- | -NA- | -NA- |
| | Head of pump. | -NA- | -NA- | -NA- |
| | Power supply. | -NA- | -NA- | -NA- |
| | Auto starting of pump. | -NA- | -NA- | -NA- |
| 14. | Captive water storage for fire fighting. | | 74. | |
| | Underground tank capacity. | 1,00,000 Ltr | Provided | MR |
| | Draw-off connection. | Required | Provided | MR |
| | Fire Service Inlet. | Required | Provided | MR |
| | Access to tank. | Required | Provided | MR |
| 20 900 | Overhead tank capacity. | 10, 000 Ltr | Provided | MR |
| 15. | Exit Signage. | Required | Provided | MR |
| 16. | Provision of Lifts. | | | |
| | Pressurization of lift shaft. | -NA- | -NA- | -NA- |
| | Pressurization of lift lobby. | -NA- | -NA- | -NA- |
| | Communication in lift car. | -NA- | -NA- | -NA- |
| | • Fireman's switch. | -NA- | -NA- | -NA- |
| | Lift signage. | -NA- | -NA- | -NA- |
| 17. | Standby Power Supply | Required | Provided | MR |
| 18. | Refuge Area | | | |
| | Total area | -NA- | -NA- | -NA- |
| | • Location | -NA- | -NA- | -NA- |

M/s PACIFIC DEVELCON PVT LTD. Building No-11, LSC, Pocket C-6 & 7, Vasant Kunj, New Delhi

| 19. | Fire Control Room. | | \ | |
|-----|--|------|------|------|
| | Detector system panel. | -NA- | -NA- | -NA- |
| | Flow switch panel. | -NA- | -NA- | -NA- |
| | PA system panel. | -NA- | -NA- | -NA- |
| | Battery backup. | -NA- | -NA- | -NA- |
| | Building floor plan. | -NA- | -NA- | -NA- |
| 20. | Special Fire Protection System for the | -NA- | -NA- | -NA- |
| | Protection of special Risk, if any. | | | |

The fire protection system provided in the building/ premises were tested, checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F.6/DFS/MS/EH/2013/316 dated 19/05/2015, renewal under rule 37 of the Delhi Fire Service Rules 2010, is recommended.

Accordingly DFA is put up for approval and signature please.

Signature of the Inspecting Officer

Name: Mehmood Design: ADO (SJ)

M/s PACIFIC DEVELCON PVT LTD. Building No-11, LSC, Pocket C-6 & 7, Vasant Kunj, New Delhi

m. scell We 25/X.

of for Sight In Spare