## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No. F.6/DFS/MS/2018/SZ/ 2558

Dated: 26/11/18

## FIRE SAFETY CERTIFICATE

Certified that the Seven Pearls hotel (P) Ltd., RZ-7, Old Pankha Road, Opp. A1-Block, Janak Puri, New Delhi110059 comprised of basement, stilt, ground plus three upper floors. The banquet hall using basement (sealed by brick
wall), Stilt as office, Ground floor as Hall, First Floor as Hall, Second Floor as hall & kitchen third floor having
04 rooms, owned/ occupied by the Seven Pearls hotel (P) Ltd. was inspected by the officers concerned of this department
on 18.10.2018 in the presence of Sh. Narender Pal Singh (Owner) and found that the owner/occupier have complied with
the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that
the building/ premises (Except Basement) is fit for occupancy class Group D "Assembly Building" w.e.f. the date of
issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner
cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010
printed below.

(VIPIN KENTAL) CHIEF FIRE OFFICER

OK San

Copy to:-

- The Dy. Health Officer,
   S.D.M.C, Public Health Department, West Zone,
   Vishal Enclave, Rajouri Garden, New Delhi-110027
- 2. Sh. Narender Pal Singh (Owner), Seven Pearls hotel (P) Ltd., RZ-7, Old Pankha Road, Opp. A1-Block, Janak Puri, New Delhi-110059.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. Basement shall be used as per the building bye laws.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>.
- 9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

ance apper moors. INSPECTION REPORT Name & address of the building: Seven Pearls hotel (P) Ltd., RZ-7, Old Pankha Road, Opp. A1-Block, Janak Puri, New Delhi-110059 2. Type of Occupancy Assembly D-3 3. Type of Case New Details of Previous NOC 4. N.A Fire Safety directives letter No: 5. N.A Date of inspection 6. 18.10.2018 Name of Inspecting Officer 7. D.O M.K.Chattopadhyay & A.D.O. Sandeep Duggal Name and designation of officers From the building side : Sh. Narender Pal Singh (Owner) 9. Year of Construction : Before 2010 10. Applicant's letter No. : Nil dated 11.07.2018 The banquet hall using basement (Sealed by brick wall), Stilt as office, Ground floor as Hall, First Floor as Hall, Second Floor as hall & kitchen third floor having 04 rooms. Minimum Standards on fire prevention and S. No. UBBL/NBC Provided at Remarks fire safety U/R 33 requirements site MR/NMR 1. Access to building Road width Accessible (09 mtrs.) Provided MR 4.5 mtrs Gate width 05 mtrs MR N/A Width of internal road N/A N/A 2. Number, Width, Type & Arrangement of Exits a. Number of staircases Upper Floors 02 No's 03 No's MR Basements N/A N/A N/A Width of staircases 150 cms 150, 150 & 130 cms Upper Floor MR Basements N/A N/A N/A c. Protection of exits Fire check door N/A N/A N/A Pressurization N/A N/A N/A No. of continuous staircases to Required terrace Provided MR Width of Corridor 150 cms Opening in hall MR 150 cms 150 cms (02 no.'s) MR f. Door Size 3. Compartmentation Fire check door N/A N/A N/A Sealing of electrical shafts N/A N/A N/A Fire Rating of shaft door N/A N/A N/A Water Curtain N/A Fire Dampers N/A N/A N/A N/A N/A 4. Smoke Management System Basements N/A N/A N/A Upper floors Required Natural ventilation MR provided 5. Fire Extinguishers Total numbers on each floor 03 no.'s Provided MR Types ABC/CO<sub>2</sub>/W CO<sub>2</sub> type Provided MR IS marking ISI marked ISI marked MR 6. First-Aid Hose Reels Total numbers on each floor 01 no. Provided MR Length of hose reel hose 30 mtrs Provided MR Nozzle diameter 5 mm Provided MR

7.	Automatic fire detection and alarming system					
	Type of detectors	Smoke/Heat	Provided	MR		
	<ul> <li>Location of Main Panel</li> </ul>	At entrance	Provided	MR		
	<ul> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A		
	Alternate source of power	Required	Provided	MR		
	Hooters' Location	In hall	Provided	MR		
8.	MOEFA	Required	Provided			
9.	Public Address System	N/A	N/A	MR N/A		
10.	Automatic Sprinkler System	14/11	IVA	IN/A		
	Basement	N/A	N/A	N/A		
	Ground Floor	N/A	N/A	N/A		
	<ul> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A		
11.	Internal Hydrants		11/12	14/11		
	Size of riser/down-comer	Required 100 mm	Provided	MR		
	<ul> <li>Number of hydrants per floor</li> </ul>	One	Provided	MR		
	Hose Box	One	Provided	MR		
12.	Yard Hydrants					
	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A N/A	N/A N/A		
13.	Pumping Arrangements	13/11	1 1/ / 1	IN/A		
	Ground Level					
	<ul><li>Discharge of main Pump</li></ul>	2280 LPM .	Provided	MR		
	➤ Head of Main pump	60 mtrs	Provided			
	Number of main pumps			MR		
	Jockey Pump out put	One	Provided	MR		
	> Jockey pump head	180 LPM	Provided	MR		
	<ul><li>Standby Pump out put (with DG set</li></ul>	60 mtrs	Provided	MR		
	supply)	2280 LPM .	Provided	MR		
	<ul><li>Standby Pump Head</li></ul>	60 mtrs	Provided	MR		
	Auto Starting/Manual Stopping	Required	Provided	MR		
	> Pump House Access	Required	Provided	MR		
	Terrace level					
	Discharge of pump	N/A	N/A	N/A		
	Head of the pump	N/A	N/A	N/A		
	Power Supply	N/A	N/A	N/A		
	> Auto Starting of pump	N/A	N/A	N/A		
14.	Captive Water Storage for fire fighting					
	Underground tank capacity	50,000 ltrs	Provided	MR		
	Draw-off connection	Required	Provided	MR		
	Fire service inlet	Required	Provided	MR		
	Access to tank	Required	Provided	MR		
	Overhead Tank capacity	10000 ltrs				
5.	Exit Signage.	Required	Provided Provided	MR MR		
6.	Provision of Lifts.					
	Pressurization of Lift Shaft	N/A	N/A	N/A		
	Pressurization of Lift lobby	N/A				
	Communication In lift Car	N/A N/A	N/A N/A	N/A		
	Fireman's Grounding Switch			N/A		
	Lift Signage	Required	Provided	MR		
7.	Standby navyor grandle	N/A	N/A	N/A		
	Standby power supply	Required	Provided	MR		
8.	Refuge Area.					
	> Total Area	N/A	N/A	N/A		
	> Location	N/A	N/A	N/A		

19.	Fire Control Room	*	2	
	<ul> <li>Detector System Panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> <li>Battery backup</li> <li>Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the above substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010.

Note:- As per the undertaking given by the Director of the banquet hall the management has sealed the basement hall with brick wall & not use for any work.

Signature of Inspecting Officer Name: - M.K. Chattopadhyay

Designation: - Divisional Officer

Signature of Inspecting Officer

Name: - Sandeep Duggal

Designation: - Asstt. Divisional Officer

314 Dolsw 20/10/18

Dy. C.F.O. (South Zone)

There is prump seem located of PI speaks

SZ WE 30 1 X

Fumb room is located at the entrance on ground floor. Submitted pl. Scandeels or special with CFo.