

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2019/SZ

11835

Dated: 23/09/19

FIRE SAFETY CERTIFICATE

Certified that the **Shiv Convent School**, Sant Garh, New Delhi-110018 comprised of ground plus three upper floors, owned/occupied by Shiv Convent School. The school building was inspected by the officer concerned of this department on 02.09.2019 in the presence of Sh. Billu (Care taker) and found that Shiv Convent School have complied with the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the building/ premises is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed as under.

Issued on.....23/09/19..... at New Delhi.

(ATUL GARG)
CHIEF FIRE OFFICER

Copy to:-

1. The Manager,
Shiv Convent School,
Sant Garh, New Delhi-110018
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat,
New Delhi – 110054.

dc sam
17/9/19

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Shiv Convent School, Sant Garh, New Delhi-110018
2. Type of Occupancy : Educational
3. Type of Case : New
4. Details of Previous NOC : N/A
5. Fire Safety directives letter No : N/A
6. Date of inspection : 02.09.2019
7. Name of Inspecting Officer : A.D.O. Sandeep Duggal
8. Name and designation of officers
From the building side : Sh. Billu (Care taker)
9. Year of Construction : Before 2010
10. Applicant's letter No. : Nil dated 06.07.2019

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Dir. Of Edu. Circular dt. 01.03.2011 requirements	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 06 mtrs. N/A N/A	Available Directly accessible from road N/A	MR N/A N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 no.'s N/A	Provided N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	150 cms/additional staircase of 75 cms if less than 150 cms N/A	150 cms (GF to FF & SF to TF), 110 cms (GF to TF) & 90 cms (FF to SF) N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace			
	e. Width of Corridor	Required	Provided	M/R
	f. Class Room Door Size	150 cms 100 cms	Provided 105 cms	M/R M/R
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	N/A Required	N/A Natural ventilation provided	N/A M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	08 no's ABC/CO ₂ type ISI marked	Provided Provided Provided	M/R M/R M/R
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	One 30 mtrs 5 mm	Provided Provided Provided	M/R M/R M/R

7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	N/A
		450 LPM	Provided	M/R
		30 mtrs	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10000 ltrs	Provided	M/R
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts. No Lift			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	<ul style="list-style-type: none"> Total Area Location 	N/A	N/A	N/A
		N/A	N/A	N/A

2/6

2/8

19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The shortcomings communicated by this department vide letter no. F.6/DFS/MS/School/2019/SZ/3048 dated 22.05.2019 have been complied.

Keeping in view of the above substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education is recommended.

Note:- The school building is comprised of ground plus three upper floors. Third floor is partially constructed having three store rooms.

Sandeep
~~08/09/19~~
 Signature of Inspecting Officer
 Name:- Sandeep Duggal
 Designation:- Asstt. Divisional Officer

[Signature]
 Divisional Officer (South West)


[Signature]
 09/09/19



DCFO (SZ)

[Signature]

[Signature]
 09/09/19
 CF



[Handwritten notes at the bottom of the page]