

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2020 / WZ / SCHOOL / 430

Dated: 15 / 10 / 2020

FIRE SAFETY CERTIFICATE

Certified that the **Manav Bhawna Public School** located at **Nathu Pura Village, Delhi-110084** comprised of Ground + Two & Ground + Three Upper floors(interconnected) owned/ occupied by **Manav Bhawna Public School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS//2017/WZ1534 dated 25.10.2017**. The premise was re-inspected by the officer concerned of this department on **05.10.2020** in the presence of **Mrs. Kavita (Principal)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition and The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **15/10/2020** for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on **15/10/2020** at New Delhi by

(Dharampal Bhardwaj)
Dy.Chief Fire Officer
Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Principal, Manav Bhawna Public School, Nathu Pura Village, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Manav Bhawna Public School, Nathu Pura Village, Delhi-110084
2. Type of Occupancy : Educational
3. Type of Case : Renewal (Ground+ Two floor & Ground+ Three upper floor (interconnected))
4. Details of previous NOC : F-6/DFS/MS/2017/WZ/1534 dated 25.10.0217
5. Fire Safety directives letter No : NBC Part-04
6. Date of inspection : 065.10.2020
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers
from the building side : Mrs. Kavita /Principal
9. Year of Construction : 2003-2008
10. Applicant's letter No. : Online E-Mail I.D dated: 23.09.2020

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	Accessible	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	03	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	90 cm ,115cm & 120cm	MR(old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	02	MR
	e. Width of Corridor	NA	NA	NA
f. Door Size	1 m	1 m	MR	
3	Compartmentation.			

L

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	NA	NA
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	17 nos	17 nos	MR
	<ul style="list-style-type: none"> • Types 	ABC/Co2	ABC-16 / Co2- 1	MR
	<ul style="list-style-type: none"> • ISI marking 	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	02	02	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30m	30m	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> • Hooters' Location 	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement 	NA	NA	NA
	<ul style="list-style-type: none"> • Upper Floor 	NA	NA	NA
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	100mm	100mm	MR
	<ul style="list-style-type: none"> • Number of hydrants per floor 	01	01	MR
	<ul style="list-style-type: none"> • Hose Box 	01	01	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants 	NA	NA	NA

	<ul style="list-style-type: none"> • Hose Box 	NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> • Ground Level 			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	900 lpm	900 lpm	MR
	➤ Head of the pump	40m	40m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 ltrs	10,000ltrs	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
		N/A	N/A	N/A

2

	➤ Location			
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in Director of Education Circular / NBC Part 4, the FSC issued vide letter of even no 1534 dated 25.10.2017 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

Signature of the Inspecting Officer

Name :- Rajesh Kumar

Designation:- ADO/RN

Rajesh Kumar
12/10/2020