GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110001

No. F.6/DFS/MS/GH/2021/SZ/49

Dated: 1.1.2.1.21

FIRE SAFETY CERTIFICATE

Certified that M/s Hari's Court Guest House located at 71, Ring Road, Lajpat Nagar-III, New Delhi comprised of Basement floor (Storage & Showroom), Ground Floor (Showroom & Reception), 1st floor (09 G/rooms + 01 store + 01 office), 2nd floor (09 G/rooms + 01 store + 01 office), total 27 guest rooms was granted FSC by this department vide letter No. F.6/DFS/MS/GH/2017/SZ/556 dated 19/04/2017. The premise was re-inspected by officer concerned of this department on 29/01/2021 in the presence of Mr. Laxman Sharma (Manager) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that premises is fit for occupancy class "Residential & Lodging Building, Group- A" with effect from for a period of Three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 1/21 at New Delhi by

(Sunil Chawdhary)
Dy. Chief Fire Officer
Delhi Fire Service

Copy to: -

1. Hari's Court Guest House located at 71, Ring Road, Lajpat Nagar-III, New Delhi

2. The Joint Commissioner of Police, Licensing Branch, 1st floor P.S. Defence Colony, New Delhi.

Conditions for the validity of Fire Safety Certificate:

- 1. This FSC shall stand null & void without further communication after three months from the date of issue, if the requirements as stipulated in Gazette notification no. F.5(189)/AD/LB/2016/710-725 dated 17/12/2020 is not implemented under intimation to Delhi Fire Service.
- 2. All the means of escape/entry/exit shall be kept from any obstruction.
- 3.All the fire safety arrangements provided therein shall be maintained in good working condition at all times. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. All the staff members must know the correct method of operation of fore fighting system.
- 5.The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rule of 2010. The form is available on www.dfs.delhigovt.nic.in.
- 6. The certificate may not be treated in any case for the regularization (clause 2.8 & UBBL-2016) of the unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.

	1	Name & Address of the Building		Hari's Court Guest House located at 71, Ring Road, Lajpat Nagar-III, New Delhi				
	2	Tvr	e of Occupancy	Residential & Lodging, Group-A				
-	3	-	ding Comprised of	Basement, Ground + 03 Upper floors				
-	4		e of Case	Renewal				
-	5	Details of Previous NOC		F.6/DFS/MS/GH/2017/SZ/559 dated 19/04/2017				
+	6	Fire	Safety Directives Letter No	Nil				
+	7		e of Inspection	29/01/2021				
-	8	Nar	ne of the Inspecting Officers	ADO Avtar S	Singh			
-	9	Name & Designation of Officers		Mr. Laxman Sharma (Manager)				
		from the building side						
	10		r of construction	Basement (storage & showroom), floor (showroom & reception) 1 st f G/Rooms + 01 office), 2 nd floor (09 G + 01 office), 3 rd floor (09 G/Rooms + + 01 office), Total 27 Guest Rooms		or (09 G/Rooms coms + 01 store		
11		1.	olicant letter No.	Online application no. 2021011309620 dated 13/01/2021				
	S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33		OLD NO 11/01/20 Requirem	11	Provided at Site	Remarks MR/NMR	
-	1	Ac	cess to Building.	Requirem	CITUS			
-			Road width	6 m		6 m	MR	
			Gate width	-N/A-	• . • • • • •	-N/A-	-N/A-	
			Width of internal road	-N/A		-N/A-	-N/A-	
-	2	Nu	mber, width, type & arrangemen					
+		1	Number of Staircase					
		-	> Upper floors	Require	ed	One	MR	
			> Basement floor	Require	ed	Two	MR	
		b) Width of Staircase						
		> Upper floors		Old case		1.25 mtr	MR	
			> Basement floor	Old case		1.25 mtr & 0.75 mtr MR		
		c) Protection of exits						
			> Fire check door	Require	d	Not Provided	NMR	
			> Pressurization	-N/A-		-N/A-	-N/A-	
		d)No. of continuous staircase to terrace e) Width of corridor		Required		One	MR	
. ,				-N/A-		-N/A-	-N/A-	
		f)	Door size	1 m		1.96 m (final exit)	MR	
	3	Co	mpartmentation.					
			Fire check door.	Required -N/AN/A-		Not Provided	NMR	
			• Sealing of electrical shafts.			-N/A-	-N/A-	
			Fire rating of shaft door.Water curtain			-N/A-	-N/A-	
			Water curtainFire dampers.	-N/A-		-N/A-	-N/A-	
		The dampers		-N/A-		-N/A-	-N/A-	
	4.	Sn	noke Management system.	* - 1 × - 1 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		D 1 46 D 11 1 MD		
			Basement	30 ACPH		Exhaust fan Provided	MR	
		Upper floors		12 ACPH		Exhaust fan Provided MR		
	5.	Fi	Fire Extinguishers.			MD		
			Total numbers	10 Nos.		10 Nos	MR MR	
			• Types	ABC/Co2		ABC-6, & CO ₂ -4	MR	
			ISI Marking	ISI marked	8.000 197	Provided	IVIN	

· · · · · · · · · · · · · · · · · · ·	Total numbers on each floor	One	Provided	MR			
	• Length of hose-reel hose.	30 m	30 m	MR			
	Nozzle Diameter	5 mm	5 mm	MR			
7	Automatic fire detection & alarming system.						
	Type of detectors	Carbon monoxide	Not Provided	NMR			
	 Location of Main Panel 	(CO) type	/	NIMD			
	 Location of Repeater Panel 	Required	Not Provided	NMR			
	Alternate source of power	-N/A-	-N/A-	-N/A-			
	 Hooter's location 	-NA-	-NA-	-NA-			
		-NA-	-NA-	-NA-			
8.	MOEFA	Required	Provided	MR			
9.	Public Address System	Required	Provided	MR			
10.							
	Basement	Required	Provided	MR			
	• Upper floors	-NA-	-NA-	-NA-			
	Sprinkler above false ceiling	-N/A-	-N/A-	-N/A-			
11.	Internal Hydrants.			3.0			
	Size of Riser / Down-comer	-NA-	100 mm	-NA-			
	 Number of Hydrant per floor 	-NA-	One	-NA-			
	Hose box.	-NA-	One	-NA-			
12.							
	Total number of hydrants.	-NA-	-NA-	-NA-			
	Hose box.	-NA-	-NA-	-NA-			
13.	Pumping arrangements.						
	Ground Level	a 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					
	Discharge of main nump	-N/A-	-N/A-	-N/A-			
	Discharge of main pump.Head of main pump.	-N/A-	-N/A-	-N/A-			
	Number of main pumps.	-N/A-	-N/A-	-N/A-			
	Jockey Pump output.	-N/A-	-N/A-	-N/A-			
	Jockey Pump head.	-N/A-	-N/A-	-N/A-			
	Standby Pump output.Standby Pump head.	-N/A-	-N/A-	-N/A-			
	> Auto Starting/Manual	-N/A-	-N/A-	-N/A-			
	Stopping.	-N/A-	-N/A-	-N/A-			
	> Pump house access.	-N/A-	-N/A-	-N/A-			
	Terrace Level						
	Discharge of pump.	Required	900 & 180 LPM	MR			
	> Head of pump.	40 mtr	40 mtr	MR			
v	> Power supply.	Required	Provided Provided	MR MR			
*	Auto starting of pump.	Required	Flovided	IVII			
14.	27/4						
	 Underground tank capacity. Draw-off connection. 	-N/A-	-N/A-	-N/A-			
		-N/A-	-N/A-	-N/A-			
	Fire Service Inlet.Access to tank.		-N/A-	-N/A-			
	Overhead tank capacity.	-N/A-		MR			
	A Capture of the Capt	5,000 ltrs	5,000 ltrs				
15.				MK			
16.	27/4						
	Pressurization of lift lobby	-N/A-	-N/A-	-N/A-			
	Description of lift lohnv	-N/A-	-N/A-	-N/A-			

20.		cial Fire Protection System for rotection of special Risk, if any.	N/A	ABC type fire extinguished provided near electric panel	er N/A
20.	Sno	coial Fine Duestaction Start C	-N/A-	-N/A-	-N/A-
		Building floor plan	-N/A-	-N/A-	-N/A-
		PA system Panel. Battery backup	-N/A-	-N/A-	-N/A-
	•	1 10 W S WITCH I dilci.	-N/A-	-N/A-	-N/A-
	•	Detector System Panel.	-N/A-	-N/A-	-N/A-
19.	Fire	Control Room.			
	•	Location	-N/A-	-N/A-	-N/A-
	•	Total area	-N/A-	-N/A-	-N/A-
18.	Refuge Area				
17	Standby Power Supply		Required	Provided	MR
14.	3	Lift signage.	Required	Provided	MR
-		Fireman's switch.	Required	Provided	MR
0	2	Communication in lift car.	Required	Provided	MR

The Fire protection systems provided in the premises were checked / operated at random and found functional at the time of inspection.

The condition of the Gazette notification dated 27/05/2019 on mentioned below found complied.

1.	No	Kitchen on rooftop/basement.
----	----	------------------------------

MR No Kitchen Provided

2. No \$torage of inflammable material on rooftop.

MR No Storage Provided

3. No temporary roofing over the rooftop. 4. No Inflammable material of construction in passage/corridor.

Not Provided MR Not Provided MR

5. Gas Bank, if any

No Gas Bank provided MR

6. Carbon Monoxide type Detectors.

NMR Not Provided

7. Fire Doors of min. 01 hr. rating

NMR Not Provided

(If number of occupants more than 10 on each floor)

In view of the substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules of NOC issued vide letter no. F6/DFS/MS/GH/2017/SZ/1705 dated 27/11/2017, renewal under rule 37 of the Delhi Fire Service rule 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

Signature of the Inspecting Officer

Name : Avtar Singh

Designation: ADO (M.Rd)