C-376

FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE [See sub-rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/SZ/Hotel/2021/ 13

Dated: 8/4 /2021

FIRE SAFETY CERTIFICATE

Certified that the Hotel The Suryaa situated at New Friends Colony, New Delhi-110025, Comprises of Three Tier Basement, Ground, Mezzanine, Lobby, Banquet, Service & 7 Upper Floors only owned / occupied by CHL Limited was issued FSC by this office vide letter No. F6/DFS/MS/Hotel/SZ/2018/1121 Dated 17/05/2018. The premises was re-inspected by the officers concerned of this department on 31/03/2021 in the presence of Sh. Mukesh Kumar Sharma and observed that all the Fire prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore, deemed complied with rule 33 of the Delhi Fire Service rules, 2010 and that the building / premises is fit for occupancy Class "Residential" (Group-A) (Hotel) with effect from \$\mathbb{S} / \mathbb{S} / \mathbb{

ATUL GARG) DIRECTOR

Copy to: -

1. Authorized Signatory, Hotel The Suryaa, New Friends Colony, New Delhi-110025.

2. Addl. C.P. (Lic.), 1st Floor, P.S. Defence Colony, New Delhi-110024.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape / entry / exit shall be kept free from any obstruction.

- 2. All the fire safety arrangement provided there in shall be maintained in good working conditions at al times.
- 3. Any Loss of life or property due to non-functional fire safety measure shall be at the responsibility o the management.

4. All the staff members must know the correct method of operation of fire fighting system.

5. This Fire Safety Certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016 of unauthorized construction or Alteration (Clause 1.4.3. of UBBL-2016), if any.

6. This certificate cannot be treated in any case for regularizations of unauthorized construction.

7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".

8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on <u>WWW.dfs.Delhigovt.nic.in.</u>

INSTECTION REPORT 1. Name & address of the building: Hotel The Suryaa, New Friends Colony, New Delhi-110025. Type of Occupancy : Residential (Hotel) Building comprised of:3Tier Basement, Ground, Mezz., Lobby, Banquet, Service &7 Upper Floors. 4. Type of Case : Renewal 5. Details of previous NOC : F6/DFS/MS/Hotel/SZ/2018/1121 Dated 17/05/2018 6. Fire Safety directives Letter No. : Nil 7. Date of inspection : 31/03/2021 8. Name of the Inspecting Officers : Dy. C.F.O. (S.Z.) & A.D.O. (S.J.) 9. Name and designation of Officer from the building side : Sh. Mukesh Kumar Sharma 10. Year of Construction : 1978 11. Applicant's letter received through MHA ID-2021021210366 dated 23/02/2021 Minimum standards on fire BBL / NBC/Old Provided at Remarks No prevention and fire safety Requirements site MR/NMR U/R 33 1. Access of building Road width 9_m Provided MR Gate width 4.5m Provided MR Width of internal road NA NA NA 2. Number, width, Type & Arrangements of exits Number of staircases Upper floors 3 Provided MR Basements 2 B-II to GF-01, B-1 to MR (Old Case) GF-01 + 01 Ramp Width of staircases Old Case Upper floors 1.11m, 0.9m & 0.95m MR (Old Case) Basements Old Case B-II to B-1=1.11m, B-1 to MR (Old GF=1.11m & 1 Ramp Case) Protection of exits Fire check door Required Partly Segregated MR (Old Case) Pressurization NA NA NA d. No of continuous Required 03 MR staircase to terrace Width Of Corridor 1.25m 1.6m MR f. Door Size Required 1m (Final Exit) MR 3. Compartmentation Fire check door Required Partly Segregated MR (Old Case) Sealing of electrical Required Provided MR shafts Fire Rating of shaft door Required Provided MR Water Curtain NA NA NA Fire Dampers NA NA NA Smoke managements System 4. Basements 30 ACPH Provided but MR (Old Upgradation required Case) Upper floors 12 ACPH Provided but MR (Old Upgradation required Case) 5. Fire Extinguishers Total numbers 161 Provided MR Types ABC/CO₂ Provided MR ISI marking Required Provided MR

| ¥ | Total numbers on | 3 | 3 | MR | | | | |
|-------------------|--|-------------------|-------------------|------|--|--|--|--|
| | each floor | | | | | | | |
| | Length of hose reel hose | 30Mtr. 30Mtr. | | MR | | | | |
| | Nozzle diameter | 5mm. | m. 5mm. | | | | | |
| 7. | Automatic fire detection and alarming system | | | | | | | |
| | Type of detector | Required | Provided | MR | | | | |
| | Location of Main Panel | Required | Basement FCR | MR | | | | |
| | Location of Repeater Panel | Required | Provided in FCR | MR | | | | |
| | Alternate source of power | Required | Provided | MR | | | | |
| | Hooters' Location | Required | All floors | MR | | | | |
| 8. | MOEFA | Required | Provided | MR | | | | |
| 9. | Public Address System | Required | Provided | MR | | | | |
| 10. | Automatic Sprinkler System | | | | | | | |
| | • Basements | Required | Provided | MR | | | | |
| | Upper Floor | Required | Provided | MR | | | | |
| ÷ | • Sprinkler above false ceiling | Required | Provided | MR | | | | |
| 11. | Internal Hydrants | | = 9 | | | | | |
| | Size of riser/down- comer | 150mm | Provided | MR | | | | |
| | Number of hydrants per floor | 3 | Provided | MR | | | | |
| | Hose Box | 3 | Provided | MR | | | | |
| 12. | Yard Hydrants | | 2 | | | | | |
| | Total number of hydrants | 4 | Provided | MR | | | | |
| × | Hose Box | 4 | Provided | MR | | | | |
| 13. | Pumping Arrangements | | | | | | | |
| • | Ground Level | * | | | | | | |
| .• | Discharge of main pump | 2850 LPM | Provided | MR | | | | |
| Head of main pump | | 60m | Provided | MR | | | | |
| > | Number of main pumps | 1 | Provided | MR | | | | |
| > | Jockey pump out put | 180 LPM | Provided | MR | | | | |
| > | Jockey pump head | 60m | Provided | MR | | | | |
| | Standby Pump out put | 2850 LPM | Provided | MR | | | | |
| | Standby Pump Head | 60m | Provided | MR | | | | |
| > | Auto Staring/Manual | Required | Provided | MR | | | | |
| | stopping | D | | | | | | |
| | | Required | Provided | MR | | | | |
| • | | NA | , NIA | B1.6 | | | | |
| | 8 1 1 | NA | NA NA | NA | | | | |
| > | ГТ | NA NA | NA | NA | | | | |
| | 117 | NA | NA | NA | | | | |
| 4. | 8 FF | NA | NA , | NA | | | | |
| 4. | Captive water Storage for fire • Underground tank | 1,80,000 ltr | Oltr Provided MR | | | | | |
| | capacity > Draw of connection | Paguired | Drovided | NAD | | | | |
| | Fire service inlet | Required Required | Provided Provided | MR | | | | |
| | | | | MR | | | | |
| | Access to tank | Required | Provided | MR | | | | |

| 15 | Exit Signage | Required | | Provided N | | IR | | | |
|-----|---|----------|---------------------------------|-------------------------|----|----|--|--|--|
| 16. | Provision of Lifts | | | | | | | | |
| | Pressurization of Lift Shaft | NA NA | | NA | N | A | | | |
| | Pressurization of lift lobby | | | NA N | | IA | | | |
| | Car Communication in lift | Required | | Provided | MR | | | | |
| | Fireman's Grounding Switch | Required | | Provided | MR | | | | |
| | Lift Signage | Required | | Provided | MR | | | | |
| 17. | Standby power supply | Required | | Provided | MR | | | | |
| 18. | Refuge Area | | | | | | | | |
| | Total area | Old Case | | Provided | MR | | | | |
| | > Location | Old Case | | 7 th Floor N | | R | | | |
| 19. | Fire control room (Provided & Maintained by Hotel Management) | | | | | | | | |
| | Detector system panel | Required | Pro | ovided | | MR | | | |
| | Flow Switch Panel | Required | Provided Provided | | | MR | | | |
| | PA System Panel | Required | | | | MR | | | |
| | Battery backup | Required | Provided | | | MR | | | |
| | Building Floor Plans | Required | Provided | | | MR | | | |
| 20. | Special Fire Protection | Required | CO ₂ Flooding system | | | MR | | | |
| 8 | Systems for Protection of | | provided near electric | | | | | | |
| | special Risks, if any; | | | | | | | | |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. MCB and Conduit Metal Wiring have also been provided.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/Hotel/SZ/2018/1121 Dated 17/05/2018 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer

Name: Sunil Chawdhary Designation: Dy.C.F.O. (S.Z.)

Signature of the Inspecting Officer

Name : A.K. Jaiswal Designation : A.D.O. (S.J.)

C.F.O- (D. aff) D'rectory Cloy/2021