



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

7/5  
आजादी का  
अमृत महोत्सव

No. F6/DFS/MS/School/WZ/2022/ 730

Dated: 29/6/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **Parag Bharti Model School**, Located at **81-84, Veena Enclave, Nangloi, New Delhi-110041** comprised of **Ground + 02 Upper Floors** owned/ occupied by **Parag Bharti Model School** have complied with the fire prevention and fire safety requirements in accordance with D.O.E Circular No. 3298-3398 dated 01.03.2011 and verified by the officer concerned of Fire Service on 13.06.2022 in the presence of Dr. Balkishan Dabas, (Managing Director) and that the building/premises is fit for occupancy class "Educational Building" Group B with effect from 29/6/2022 for a period of **three years**, subject to compliance of the conditions, printed below.

Issued on 29/6/2022 at New Delhi by.

(Atul Garg)  
Director

Copy to:-

1. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat Delhi - 110054
2. The Principal, Parag Bharti Model School, 81-84, Veena Enclave, Nangloi, New Delhi-110041.

**Following fire safety directives must be adhered to:-**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of licensing Department shall always be permitted and followed.
7. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

## INSPECTION REPORT

1. Name & address of the building : **Parag Bharti Model School, Located at 81-84, Veena Enclave, Nangloi, New Delhi-110041**
2. Type of Occupancy : Educational (Ground + 02 Upper Floors)
3. Type of Case : New Case
4. Details of previous NOC : Nil
5. Fire Safety directives letter No : N/A
6. Date of inspection : 13.06.2022
7. Name of the Inspecting Officers : Aman Kumar Lathar, ADO (JWP)
8. Name and designation of officers  
from the building side : Dr. Balkishan Dabas (Managing Director)
9. Year of Construction : 2006
10. Applicant's letter No. : email dated 28.04.2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per NBC-IV/ UBBL	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	Provided	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts or less & 0.75 mt.	1.50-1.59 mts, 0.95-1.42 mts	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-----	-----	-----
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	Provided	MR
	g. Width of Corridor	1.5 mts	1.56-1.88 mts	MR
	h. Door Size	1.0 mt.	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	• Basements	30 a/c per hour	N/A	N/A
	• Upper floors	12 a/c per hour	N/A	N/A

5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> </ul>	10 nos.	Provided	MR
	<ul style="list-style-type: none"> <li>Types</li> </ul>	ABC, CO <sub>2</sub> type	Provided	MR
	<ul style="list-style-type: none"> <li>IS marking</li> </ul>	ISI marked	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	02	Provided	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	MR
7	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Upper floors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>	---	----	-----
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual stopping</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>	----	-----	-----
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	450 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40 mts	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	Required	Provided	MR

*De*

N/A 10


14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 lts	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>	<b>Not Applicable</b>		
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The Fire protection systems provided in the building were checked and found functional at the time of inspection.


The Shortcoming issued vide letter no. F6/DFS/MS/School/WZ/2022/25 dated 27.01.2022 have been complied with by the school management.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 37 of the Delhi Fire Service Rules 2010.


Accordingly, DFA is prepared & put up for approval please.

  
 Aman Kumar Lathar  
 ADO (JWP)

  
 D.O. (WEST)/368  
 DATED. 22/06/22

  
 DFB (WZ)



  
 22/6/2022

P. T. O.