

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No.F.6 DFS/MS/School/2022/SZ/ 1327

Dated: 14/12/2022

FIRE SAFETY CERTIFICATE

Certified that **Bhatnagar International School**, located at Sector -B, Pocket-10, Vasant Kunj, New Delhi 110070 comprised of Basement, Ground plus Three Upper Floors owned/occupied by Bhatnagar International School was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2019/SZ/312 dated 07/02/2019. The said premises was re-inspected by officer concerned of this department on 01/12/2022 in presence of Mr. Akhilesh Kumar and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the building is fit for occupancy class "**Educational Building Group - B**" with effect from 14/12/2022 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 14/12/2022 at New Delhi by



(SUNIL CHAUDHARY)

DY. CHIEF FIRE OFFICER (SZ)

Copy to: -

1. The Principal, Bhatnagar International School, located at Sector -B, Pocket-10, Vasant Kunj, New Delhi 110070
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Conditions for the validity of Fire Safety Certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The basement shall be used as per the provisions of BBL /NBC Part- IV
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

M-15



INSPECTION REPORT

1	Name & Address of the Building	Bhatnagar International School, Sector -B, Pocket-10, Vasant Kunj, New Delhi 110070		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Basement, Ground + 03 upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/School/2019/SZ/312 dated 07/02/2019		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	01-12-2022		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Akhilesh Kumar		
10	Year of construction	1999		
11	Applicant letter No.	BIS/VK/3185 Dated 18/10/2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	OLD NOC requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	06 mtr	06 mtr	MR
	• Gate width	05 mtr	05 mtr	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	03 Nos	03 Nos	MR
	➤ Basement floor.	03 Nos.	03 Nos.	MR
	b) Width of Staircase			
	➤ Upper floors	1.5m/0.75m	1.52m, 1.42m & 1.38	MR
	➤ Basement floor	1.5m/0.75m	1.42m & 1.38	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	One	02 Provided	MR
	e) Width of corridor	1.50 mtr	Provided	MR
	f) Door size	01 mtr	01 mtr	MR
3	Compartmentation.			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	Smoke Management system.			
	• Basement	30 ACPH	Exhaust Fan	MR
	• Upper floors	12 APCH	Natural ventilation	MR
5.	Fire Extinguishers.			
	• Total numbers	32 Nos	32 Nos	MR
	• Types	ABC / CO2	ABC & Co2	MR
	• ISI Marking	ISI mark	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	02 No	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection & alarming system.			
	• Type of detectors	-NA-	-NA-	-NA-

	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
8.	MOEFA	NA	NA	NA
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	100mm 02 nos 02 nos	Provided Provided Provided	MR MR MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-NA- -NA-	-NA- -NA-	-NA- -NA-
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- 2 x 450 LPM 40 M each Required Required	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- Provided Provided Provided Provided	-NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- -NA- MR MR MR MR
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	-NA- -NA- -NA- -NA- 15,000 ltrs	-NA- -NA- -NA- -NA- Provided	-NA- -NA- -NA- -NA- MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-
17.	Standby Power Supply	-NA-	-NA-	-NA-
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA- -NA-	-NA- -NA-	-NA- -NA-

MW

19. Fire Control Room.	• Detector system panel.	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20. Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-	

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/School/2019/SZ/312 dated 07/02/2019, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

[Signature]
21/12/22

Signature of the Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

~~DO (SD)~~ *marsh*
21/12/22

~~Depto (S2)~~ *F.T.* *[Signature]*
ADO/BCP

As approved, F.T. Letter is put up for your signature 81

[Signature]
9/12/22

~~DO (S2)~~ *[Signature]*

M.S. cell