

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No. F6/DFS/MS/2022/Indl./ 563

Dated: 13 /12/2022

FIRE SAFETY CERTIFICATE

Certified that the M/s Kumar Industries located at Plot No. A-31, G.T. Karnal Road, Industrial Area, Delhi-110033 comprised of basement, ground with double height & 02 upper floors but (industries is running in basement, ground with double height & first floor only) owned/occupied by M/s Kumar Industries issued Fire Safety Certificate by this department vide this office letter no. F6/DFS/MS/08/3362 dated 08.12.2008. The premise was re-inspection by the officer concerned of this department on 02.12.2022 in presence of Sh. Munit Kumar and observed that all the fire prevention and fire safety arrangements as provided found in good working condition, premises have deemed complied with the requirements under Rule 33 of the Delhi Fire Service Rules, 2010 and building premises is fit for occupancy class G-2 "Industrial building" for basement, ground with double height & first floor only with effect from 1.3/1.2/2.0.2.... for a period of three years, in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 1.3. 12. 2022... at New Delhi by

(Dharmpal Bhardwaj) Dy. Chief Fire Officer Ph:-011-23414250

Copy to : -

1. M/s Kumar Industries located at Plot No. A-31, G.T. Karnal Road, Industrial Area, Delhi-110033.

Conditions for the validity of Fire Safety Certificate:

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 4. All the staff members must know the correct method of operation of firefighting system.
- 5. The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on http://delhi.gov.in./wps/wcm/connect/doit fire/FIRE/Home/Forms.
- 6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT 1. Name & address of the building : Kumar Industries, Plot No.A-31, G.T.K. Road, Industrial Area, Delhi-33. 2. Type of Occupancy : Industrial Building 3. Composition of building : Industry running at basement, ground with double height + one upper floors only & second floor one room is use for servant purpose only 4. Type of Case : Renewal 5. Details of previous NOC : F6/DFS/MS/08/3362 dated:08.12.2008 : F6/DFS/MS/BP/2006/1760 dated 28.07.2006 6. Fire Safety directives letter No 7. Date of inspection : 02.12.2022 8. Name of the Inspecting Officers : ADO(RN) 9. Name and designation of officers from the building side : Sh. Munit Kumar 10. Year of Construction : Prior to 2004 : Letter No. Nil dated: 29.10.2022 & DFS Dairy No.7572 dated: 03.11.22 11. Applicant's letter No. Plot Area-837.71m2 Provided at site Remarks Minimum Standards on fire prevention and NBC Part-IV MR/NMR Requirements fire safety U/R 33 Access to building 18m MR 6m Road width 06m MR Gate width 05m Width of internal road NA NA NA 2 Number, Width, Type & Arrangement of Exits a. Number of staircases MR Upper Floors 02 02 02 MR 02 Basements b. Width of staircases 1.50m 1.50m &1.10m MR (old case) Upper Floors 1.60m each 1.50m MR Basements c. Protection of exits Provided MR Required Fire check door NA NA NA Pressurization 01 01 MR d. No. of continuous staircases to terrace NA NA e. Width of Corridor NA f. Door Size 1.25 m Provided MR Compartmentation Fire check door Required Provided MR Sealing of electrical shafts Required Provided MR Fire Rating of shaft door Required Provided MR Water Curtain NA NA NA Fire Dampers NA NA NA Smoke Management System. 12 a/c per hour Basements Exhaust fan provided MR Upper floors 12 a/c per hour Exhaust fan provided MR

3

	Total numbers	20no's	20no's	MR			
	• Types	ABC/CO2	ABC-16/CO2-04	MR			
	ISI marking		Provided Provided	MR			
6	First-Aid Hose Reels.	ISI Marked	Provided				
	Total numbers on each floor	01	Provided	MR			
	Length of hose reel hose	30m	Provided	MR			
	Nozzle diameter	5mm	Provided	MR			
7	Automatic fire detection and alarming system.						
	Type of detectors	Smoke/ Heat	Provided	MR			
	Location of Main Panel	Ground floor	Provided	MR			
		NA	NA	NA			
	Location of Repeater Panel	Required	Provided	MR			
	Alternate source of power		Provided	MR			
	Hooters' Location	Every floor	Trovided				
8	MOEFA	Required	Provided	MR			
9	Public Address System.	Required	Provided	MR			
10	A. A. a. dia Caminillan System		`				
10	Automatic Sprinkler System.	Required	Provided	MR			
	Basement		Provided	MR			
	Upper Floor	Required					
	Sprinkler above false ceiling	NA	NA	NA			
11	Internal Hydrants						
	Size of riser/down-comer	100mm	Provided	MR			
	Number of hydrants per floor	01	Provided	MR			
			Provided	MR			
	Hose Box	01	Provided	MR			
12	Yard Hydrants.						
	Total number of hydrants	02nos	Provided	MR			
	Hose Box	Required	Provided	MR			
		Required					
13	Pumping Arrangements.						
	Ground Level .						
	 Discharge of main Pump 	N/A	N/A	N/A			
	 Head of Main pump 	N/A	N/A	N/A			
	Number of main pumps	N/A	N/A	N/A			
				VIR			
	> Jockey Pump out put	180 LPM	180 LPM				
	> Jockey pump head	40m	40m	MR			
	> Standby Pump out put	900lpm (Diesel Operative)	900lpm (Diesel Operative)	MR			
	w						

		Standby Pump Head	40m	40m	MR		
		> Auto Starting/ Manual stopping	Required	Provided	MR		
		➤ Pump House Access	Required	Provided	MR		
		. citace tevel					
		Discharge of pump	900 LPM	900 LPM	MR		
		➤ Head of the pump	40m	40m	MR		
		> Power Supply	Required	Provided	MR		
		Auto Starting of pump	Required	Provided	MR		
4	Captive Water Storage for fire fighting.						
	•	Underground tank capacity	50,000 LTR	50,000 LTR	MR		
	>	Draw-off connection	N/A	N/A	N/A		
	>	Fire service inlet	N/A	N/A	N/A		
	>	Access to tank	N/A	N/A	N/A		
	•	Overhead Tank capacity	10,000 LTR	10,000 LTR	MR		
5	Exit Si	gnage.	Required	Provided	MR		
5	Provisi	on of Lifts.					
	•	Pressurization of Lift Shaft	N/A	N/A	N/A		
	•	Pressurization of Lift lobby	N/A	N/A	N/A		
	•	Communication In lift Car	N/A	N/A	N/A		
	7.00	Fireman's Grounding Switch	N/A	N/A	N/A		
	•	Lift Signage	N/A	N/A	N/A		
	Standby	power supply	Required	Provided	MR		
	Refuge A	Area.					
	>	Total Area	N/A	N/A	N/A		
	> 1	Location	N/A	N/A	N/A		
	Fire Control Room						
	•	Detector System Panel	N/A	N/A	N/A		
	•	Flow Switch Panel	N/A	N/A	N/A		
	•	PA System Panel	N/A	N/A	N/A		
	•	Batter backup	N/A	N/A	N/A		
		Building Floor Plans	N/A	N/A	N/A		
		re Protection Systems for of special Risks, if any:	N/A	N/A	N/A		

The fire protection systems provided in the building were tested/ checked and found in working order at the time of inspection. The observations/ shortcomings issued and communicated vide this department letter of even no. 1729 dated 13.07.2022 have been compiled by the management.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate issued vide this department letter of even no. 3362 dated 08.12.2008 under rule 35 of the Delhi Fire Service Rules 2010.

DOMW

06 |21 202

Signature of the Inspecting Officer
Name: - C.L. Meena

Namel:- C.L. Meena Designation:- ADO/RN

Dy Go (W2)

Jalin Jann

AND A COM

As approved F.T. letter is Putup For your

A singueture fl.

m ero (m2)

JASIM me

12/14/2022 Apoleo

ms/ cell