

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.

No.F.6/DFS/MS/Hospital/2022/SZ | 03

Dated: 03/01/2023

**FIRE SAFETY CERTIFICATE**

Certified that the Shri Daya Dutt Vashist Hospital (Multi Speciality Hospital) J-34, Ganga Ram Vatika, Near Raj Cinema, Chowkhandi, Tilak Nagar, New Delhi-110018, comprised of basement & stilt floors (parking), ground plus three upper floors owned/occupied by Shri Daya Dutt Vashist Hospital. The Hospital building was inspected by the officers concerned of this department on 20/12/2022 in the presence of Dr. Sanjeev Vashist and found that hospital have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy Group-C "Institutional Building" Sub. Div. C-1 w.e.f. the date of issue of this certificate for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....03/01/2023..... at New Delhi.

(Atul Garg)

**Director**

Delhi Fire Service

Copy to:-

1. Dr. Sanjeev Vashist, Shri Daya Dutt Vashist Hospital (Multi Speciality Hospital) J-34, Ganga Ram Vatika, Near Raj Cinema, Chowkhandi, Tilak Nagar, New Delhi-110018.
2. The Directorate of Health Services, M.O./C Nursing Home Cell, S-1, School Block, Shakarpur Delhi-110092.

**Following fire safety directives must be adhered to:-**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. All passage shall be kept free from obstructions.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. Basement shall be used as per the building bye laws.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/17

**INSPECTION REPORT**

Name & address of the building : Shri Daya Dutt Vashist Hospital(Multi Speciality Hospital) J-34, Ganga Ram Vatika, Near Raj Cinema, Chowkhandi, Tilak Nagar, New Delhi-110018.

- 2. Building is comprised of : Basement, stilt, ground floor plus three upper floors.
- 3. Type of Occupancy : Institutional (Hospital Building)
- 4. Type of Case : New
- 5. Details of Previous NOC : N/A
- 6. Fire Safety directives letter No : Nil
- 7. Date of inspection : 20/12/2022
- 8. Name of Inspecting Officer : A.D.O. R.K.Yadav & D.O Vedpal Chhikara
- 9. Name and designation of officers  
From the building side : Dr. Sanjeev Vashist
- 10. Year of Construction : 1997-98 & 2004-05
- 11. Applicant's letter No. : F24/NEW/WD/NHC/DGHS/HQ/HQ/2022/4001 dated 14/10/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 M N/A N/A	Provided N/A N/A	M/R N/A N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	02 nos. 02 nos.	02 no.'s + ramp 01 no.'s +1 ramp	M/R M/R
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	2 m & 1.5 m 2 m & 1.0 m	2.0 m, 1.0 m & 1.88 ramp 2.90 m ramp & 1.0 m stair	MR MR
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	Required N/A	Provided N/A	MR N/A
	d. No. of continuous staircases to terrace			
	e. Width of Corridor	one	Provided	M/R
	f. Door Size	1.5 M 1.0 m	1.70/1.5m 1.08 m	M/R MR
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	Required Required N/A N/A N/A	Provided Sealed N/A N/A N/A	MR M/R N/A N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	Required	Provided	MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	20 no.'s ABC/ CO <sub>2</sub> type ISI marked	Provided Provided Provided	M/R M/R M/R

15

h

N/18

6.	<b>First-Aid Hose Reels</b>			
		1 No.	Provided	M/R
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	30 m	Provided	M/R
		5 mm	Provided	M/R
7.	<b>Automatic fire detection and alarming system</b>			
		Required	Provided	M/R
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	N/A	Ground floor	M/R
		N/A	Ground floor	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
8.	<b>MOEFA</b>	Required	Provided	M/R
9.	<b>Public Address System</b>			
10.	<b>Automatic Sprinkler System</b>			
		Required	Provided	MR
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground Floor</li> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
		100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	one	Provided	MR
		one	Provided	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	1620 LPM	Provided	MR
		60 m	Provided	MR
		one	Provided	MR
		180 LPM	Provided	MR
		60 m	Provided	MR
		1620LPM	Provided	MR
		60 m.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> <li>Pump House Access</li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	900 lpm	Provided	MR
		40 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	50,000 ltrs.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR

N/19

16.	<b>Provision of Lifts.</b> <ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	M/R
		Required	Provided	MR
17.	<b>Standby power supply</b>	Required	Provided	M/R
18.	<b>Refuge Area.</b> <ul style="list-style-type: none"> <li>Total Area</li> <li>Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19.	<b>Fire Control Room</b> <ul style="list-style-type: none"> <li>Detector System Panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> <li>Battery backup</li> <li>Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	Required	Fire extinguishers provided nearby electrical panel	MR

The fire protection systems provided in the building were tested, checked and found functional at time of inspection. The Shortcomings issued vide letter No.F6/DFS/MS/2014/1765 dated 06/08/2014 has been complied. Further as the hospital is running prior to UBBL-2016 and first inspection was carried out in the light of BBL-1983 and NBC Part-IV 2005, therefore building parameter are considered as per BBL-1983 and fire safety arrangements as per NBC-2005.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.

*R.K. Yadav*  
 Signature of Inspecting Officer

Name:-R.K.Yadav  
 Designation:-Asstt. Divisional Officer

*Vedpal Chhikara*  
 Signature of Inspecting Officer

Name:- Vedpal Chhikara  
 Designation:- Divisional Officer

DY.CFO (South Zone)  
*[Signature]*  
 23/12

UFO  
*[Signature]*  
 23/12/2022

Director  
*[Signature]*

कुछ 2E काम कि काम  
 Can be consider as an altitud  
 escape route  
*[Signature]*  
 26/12/22

*[Signature]*  
*[Signature]*