





## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110001

No. F.6/DFS/MS/EH/2023/SZ//6

Dated././../.01./2023

## **FIRE SAFETY CERTIFICATE**

Certified that the Restaurant in the Name & Style of M/s Saffron House Catering located at First Floor, Above Bohca Restaurant, Qutab Hotel Building, Shaheed Jeet Singh Marg, New Delhi 110016 in the building comprised of Basement, Ground plus Six Upper floor owned/occupied by Mr. Sagar Garg & Aman Garg, have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 11/01/2023 in the presence of Mr. Aman Garg and that the premise is fit for occupancy class Group—D Assembly Building (Restaurant at First Floor only) with effect from 16/0/2023 for a period of Three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on \_/6 / \_ /2023 at New Delhi by

TUL (GARG) DIRECTOR

## Copy to: -

1. The Dy. Health Officer, Public Health Department, South Zone, Green Park, Delhi- 110016 (Ref. MHA Portal 2022111320129 dated 14/11/2022)

## Conditions for the validity of Fire Safety Certificate: -

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3. The basement shall be used as per the provisions of BBL /NBC Part- IV.
- 4. All the staff members must know the correct method of operation of fire fighting system.
- 5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
- 7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

4	
11	1
101	


		<i>)</i>	7/	The state of the s
1 N:	INSPECTIO ame & Address of the Building	N REPORT	<del>आज़ादी</del> अस्त	 महोत्सव
	readess of the Building	M/s Saffron House		Floor Above
2 Tx	uma of O	Donea Restauran	L Uutab Hotel Ruild	ling, Shaheed
3 R	ype of Occupancy	Jeet Singh Marg,	New Delhi 110016	
4 Ts	uilding Comprised of	Group-D Assembly Building. (Eating House)  Basement Ground plus Six Upper Floor		
5 D	ype of Case	New Case	pius Six Upper Floor	
6 Fi	etails of Previous NOC	Nil		
7 D	ire Safety Directives Letter No	Nil		
	ate of Inspection	11/01/2023		
9 N	ame of the Inspecting Officers	DO (South) & AI	OO (PCP)	
- 114	aine & Designation of Officers	Mr. Aman	о (вст)	
	om the building side	Wil. Allian		
	ear of construction	2002 Restt. Running at First Floor only		
11 A	Applicant letter No.	MHA Portal 2022111320129 dated 14/11/2022		
. No. N	Minimum standards on Fire Prevention			17/11/2022
a	and Fire Safety U/R 33	UBBL/ NBC-	Provided at Site	Remarks
1 A	Access to Building.	2016		MR/NMR
	Road width	00		Γ
	Gate width	09 m	Provided	MR
		N/A	About on road	N/A
2	Width of internal road	N/A	N/A	N/A
1	Number, width, type & arrangement of ex	its.		
8	a) Number of Staircase			
	Upper floors.	02 No	03 Provided	MR
	Basement floor.	N/A	N/A	N/A
1	b) Width of Staircase			
	Upper floors	1.50 mtr	1.50 mtr x 2 & 01	) (D
	Basement floor	1.30 mu	spiral staircase	MR
		N/A	N/A	N/A
	c) Protection of exits			
	> Fire check door	N/A	N/A	N/A
	Pressurization	N/A	N/A	N/A
	d) No. of continuous staircase to terrace	Required	Provided	MR
	e) Width of corridor	N/A	N/A	N/A
	f) Door size	1.50 mtr	1.50 mtr each	MR
3	Compartmentation.			
	Fire check door.	N/A	N/A	N/A
	Sealing of electrical shafts.	N/A	N/A	N/A
	Fire rating of shaft door.	N/A	N/A	N/A
	Water curtain	N/A	N/A	N/A
	• Fire dampers.	N/A	N/A	
4	Smoke Management system.	17/2	11/74	N/A
4				
	• Basement	NA	N/A	N/A
	Upper floors	NA	N/A	N/A
5	Fire Extinguishers.			
	Total numbers	10 Nos	10 Nos	MR
	• Types	ABC/CO <sub>2</sub>	ABC- & CO <sub>2</sub>	MR
	ISI Marking	ISI marked	Provided	MR
6	First Aid Hose Reels.		17077404	
U				\ \m
	<ul> <li>Total numbers on each floor.</li> </ul>	One	Provided	MR

A Mus co

आजाही क अमृत महोत्सव

	, . [-			
	<ul> <li>Length of hose-reel hose.</li> </ul>			
	<ul> <li>Nozzle Diameter</li> </ul>	30m	Provided	MR
		5mm	Provided	MR
7	Automatic fire detection & alarming sys	tem.		
	<ul> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	Hooter's location	N/A	N/A	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System	N/A	N/A	N/A
10	Automatic Sprinkler System			
	Basement	N/A	N/A	N/A
	Ground/ upper floors.	N/A	N/A	N/A
	<ul> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	Internal Hydrants.			
	Size of Riser/Down-comer	100 mm	Provided	MR
	<ul> <li>Number of Hydrant per floor</li> </ul>	One	Provided	MR
	Hose box.	One	Provided	MR
12	Yard Hydrants.			
	Total number of hydrants.	N/A	N/A	N/A
	Hose box.	N/A	N/A	N/A
13	Pumping arrangements.			
	Ground Level			
	Discharge of main pump.	N/A	N/A	N/A
	Head of main pump.	N/A	N/A	N/A
	<ul> <li>Number of main pumps.</li> <li>Jockey Pump output.</li> </ul>	N/A	N/A	N/A
	<ul><li>Jockey Pump output.</li><li>Jockey Pump head.</li></ul>	N/A N/A	N/A N/A	N/A
	> Standby Pump output.	N/A N/A	N/A N/A	N/A
	Standby Pump head.	N/A	N/A	N/A N/A
	Auto Starting/Manual Stopping.	N/A	N/A	N/A
	Pump house access.	N/A	N/A	N/A
	Terrace Level			
	Discharge of pump.	450 LPM	Provided	MR
	Head of pump.	40m	Provided	MR
	Power supply.	Required	Provided	MR
	Auto starting of pump.	Required	Provided	MR
4	Captive water storage for fire fighting.			
	Underground tank capacity.	N/A	N/A	N/A
	Draw-off connection.	N/A	N/A	N/A
	Fire Service Inlet.	N/A	N/A	N/A
	Access to tank.	N/A	N/A	N/A
	Overhead tank capacity.	20,000 Ltrs	Provided	MR \
5	Exit Signage.	Required	Provided	MR
6	Provision of Lifts.			
	Pressurization of lift shaft.	N/A	N/A	N/A
	<ul> <li>Pressurization of lift lobby.</li> <li>Communication in lift car.</li> </ul>	N/A	N/A	N/A
	• Fireman's switch.	N/A	N/A	N/A
	Lift signage.	N/A	N/A	N/A N/A
		N/A	N/A	IVA

My En



17	Standby Power Supply	NI/A	27/4	NI/A
18	Refuge Area	N/A	N/A	N/A
	Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room.			
	<ul> <li>Detector system panel.</li> </ul>	N/A	N/A	N/A
	<ul> <li>Flow switch panel.</li> </ul>	N/A	N/A	N/A
	PA system panel.	N/A	N/A	N/A
	Battery backup.	N/A	N/A	N/A
	<ul> <li>Building floor plan.</li> </ul>	N/A	N/A	N/A
20	Special Fire Protection System for the Protection of special Risk, if any.	N/A	N/A	N/A

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010.

Accordingly, DFA is put up for approval and signature please.

Signature of the Inspection Officer Name: Sh. Manoj Kumar Sharma

Design: DO (South)

Signature of the Inspecting Officer Name: Sh. Rajesh Kumar

Design: ADO (BCP)

Dy. CFO (SZ