GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No.F.6/DFS/MS/GH/2023/NDZ/ 13

Dated: /6 / 0/ /2023

FIRE SAFETY CERTIFICATE

Certified that the Oyo Town House (Chawla Guest House) located at Plot No. B-7, Main Road, Kanti Nagar, Delhi-110051, comprised of Ground Floor (5 Rooms), 1st Floor (6 Rooms), 2nd Floor (6 Rooms) & 3rd Floor (6 Rooms) total rooms 23 only, owned / occupied by Chawla Guest House, have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officers concerned of Fire Service on 12.01.2023 in presence of Sh. Gagan Chawla (Owner) and that the building / premises is fit for occupancy class "Residential (Group-A) (Guest House) with effect from 16/01/2023 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 12/01/2023 at New Delhi by.

(ATUL\GARG)
DIRECTOR

DELHI FIRE SERVICE.

Copy to:-

- 1. The Commissioner, MCD, Civic Centre, New Delhi: to kindly ensure the occupancy as detailed above.
- **2.** The Joint CP (Lic.), 1st Floor, PS Defence Colony, New Delhi- 110024 w.r.t.- 202101118893 dated 10/11/2022.
- 3. Sh. Gagan Chawla, Flat No.- 442, Kanungo Apartment, I. P. Extn., Patparganj, Delhi-110092.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on <u>WWW.dfs.Delhigovt.nic.in</u>.

M174 MILE

INSPECTION REPORT

- 1. Name & address of the building: Oyo Town House (Chawla Guest House), Plot No.B-7B, Main Road, Kanti Nagar, Delhi-110051.
- Building comprised of : Ground Floor (5 Rooms), 1st Floor (6 Rooms), 2nd Floor (6 Rooms)
- & 3rd Floor (6 Rooms) only. (Hall on the 4th Floor dismantled / Broken) : Residential (Guest House)
- Type of Occupancy Type of Case : New 4.
- 5. Details of previous NOC : NIL 6. Fire Safety directives Letter No.: NBC (Part-IV)
- : 12/01/2023 7. Date of inspection 8. Name of the Inspecting Officer: S.K. Dua, Dy. C.F.O. (NDZ),

A.K. Jaiswal, D.O.(ED) & Deepak Kumar, ADO (Shd)

9. Name and designation of Officer

: Sh. Gagan Chawla (Owner) from the building side

S	Applicant's letter No. Minimum standards on fire	:202101118893 da	Provided at	Remarks		
No	prevention and fire safety U/R 33	Requirements	site	MR/NMI		
1.	Access of building			MR		
	 Road width 	6 mtr	30 mtr			
	 Gate width 	N/A	N/A	N/A		
	 Width of internal roa 	d N/A	N/A	N/A		
2.	Number, width, Type & Arrangements of exits					
	a. Number of staircases			MR		
	 Upper floors 	2	2			
	 Basements 	N/A	N/A	N/A		
	b. Width of staircases			140		
	 Upper floors 	1.50 m	1.50 mtr each	MR		
	• Basements	N/A	N/A	N/A		
	c. Protection of exits					
	Fire check door	N/A	N/A	N/A		
	Pressurization	N/A	N/A	N/A		
	d. No of continuous	2	2	MR		
	staircase to terrace					
	e. Width Of Corridor	1.50 mtr	1.50 mtr	MR		
	f. Door Size	1.00m	1.00 m	MR		
3.	Compartmentation					
	Fire check door	N/A	N/A	N/A		
	 Sealing of electrical shafts 	N/A	N/A	N/A		
	 Fire Rating of shaft door 	N/A	N/A	N/A		
	 Water Curtain 	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
4.	Smoke managements System					
	 Basements 	N/A	N/A	N/A		
	 Upper floors 	Required	Provided	MR		
5.	Fire Extinguishers					
	 Total numbers 	10	12	MR		
	• Types	ABC/CO ₂	Provided	MR		
	ISI marking	Required	Provided	MR		
	V ·	ette co				

fice

		الر	119	
6.	First – Aid Hose Reels	,	Provided	MR
	 Total numbers on 	One	Floringe	
	each floor	30m	Provided	MR
	 Length of hose reel hose 	36111		MR
	Nozzle diameter	5mm	Provided	IVIK
_		NAD.		
7.	Automatic fire detection and a Type of detector	СО	Provided	MR N/A
	Location of Main	N/A	N/A	14/
	Panel	1 21/2	N/A	N/A
	Location of Repeater	N/A	14,7.1	
	• Alternate source of	N/A	N/A	N/A
	Alternate source of power			
	Hooters' Location	N/A	N/A	N/A
0		Required	Provided	MR
8. 9.	MOEFA Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System	1 2 4 7		
	Basements	N/A	N/A	N/A
	Upper Floor	N/A	N/A	N/A
	Sprinkler above false	N/A	N/A	N/A
	ceiling			
11.	Internal Hydrants	100	100 mm	MR
	Size of riser/down-	100 mm	100 11111	IVIN
	comerNumber of hydrants	1	1	MR
	Number of hydrants per floor	1	-	
	Hose Box	1	1	MR
12.	Yard Hydrants	•		
14.	Total number of	N/A	N/A	N/A
	hydrants	',','	14.	.,,,,
	Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
•	Ground Level			
•	Discharge of main pump	N/A	N/A	N/A
	Head of main pump	N/A	N/A	N/A
	Number of main pumps	N/A	N/A N/A	N/A
	Jockey pump out putJockey pump head	N/A N/A	N/A N/A	N/A N/A
	Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A	N/A	N/A
	> Auto Staring/Manual	N/A	N/A	N/A
	stopping			
,	Pump House Access	N/A	N/A	N/A
	Terrace level			
	Discharge of pump	450LPM	450LPM	MR
	Head of the pump	40 m	40m	MR
	Power supply	Required	Provided	MR
	Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire			
	 Underground tank 	N/A	N/A	N/A
	capacity			
	Draw of connection	N/A	N/A	N/A
	Fire service inlet	N/A	N/A	N/A
	Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	10,000 Lts	Provided	MR
	Сараспу			
			And a	
		0	N- DA S	9

	_	11 14		
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	Pressurization of Lift Shaft	N/A	N/A	N/A
	Pressurization of lift lobby	N/A	N/A	N/A
	Communication in lift Car	N/A	N/A	N/A
	Fireman's Grounding Switch	N/A	N/A	N/A
	Lift Signage	N/A	N/A	N/A
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	Total area	N/A	N/A	N/A
	Location	N/A	N/A	N/A
19.	Fire control room	,		
	Detector system panel	N/A	N/A	N/A
	Flow Switch Panel	N/A	N/A	N/A
	PA System Panel	N/A	N/A	N/A
	Battery backup	N/A	N/A	N/A
	Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of	N/A	N/A	N/A
	special Risks, if any;			

Note:-1. Shortcomings issued by this department vide letter No. F6/DFS/MS/GH/ 2020/NDZ/1047 dated 03/09/2020 have been complied.

- 2. Hall on the 4th Floor dismantled / Broken (Photo attached).
- 3. FCD at each floor is not required as no. of beds are less than 10 at each floor.

The fire protection systems provided in the building were tested, checked and functional at the time of inspection. found

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

the Inspecting Officer Signature of Deepak Kumar Name Designation: A.D.O.(Shah)

Signature of the Inspecting Officer Name A.K. Jaiswal Designation: D.O.(ED)

Signature of the Inspecting Office S.K. Dua Name Designation: Dy.C.F.O.(NDZ)

F.T. letter is put up for sof. pl.