## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No I 6/IDS/MS/Ind/SZ/2023/ 226

## FIRE SAFETY CERTIFICATE

Certified that M/s. Jai Parkash Sharma located at B-252, Naraina Industrial Area, Phase- I. New Delhi- 28, comprised of basement, ground plus three upper floors was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/2020/Ind./SZ/180 dated 03.04.2020 The premises was re-inspected by the officers concerned of this department on 09.05.2023 in presence of Mr. Jai Parkash Sharma (Owner) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit for occupancy class "Industrial" with effect from 15 65 2023 for a period of 03 (three) years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below Issued on 15 5 202 at New Delhi by.

Director

Defhi Fire Service

Copy to -

- 1. The Executive Engineer (Bldg), HQ-II, Building Department, North Delhi Municipal Corporation, 8th floor, Dr. SPM Civic Centre, JLN Marg, New Delhi
- Shri Jai Parkash Sharma (Owner), M/s Jai Parkaash Sharma, B-252, Naraina Industrial Area, Phase- I, New Delhi- 28

## Conditions for the validity of Fire Safety Certificate

- 1 All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2 Any loss of life or property due to non-functional of fire safety measures shall be at the risk & responsibility of the management
- 3 The trained firefighting staffs should be available round the clock.
- 4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- The basement shall be used as per the provisions of BBL.
- 6 This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any
- 7. The owner / occupier shall submit a declaration every year in form 'K' provided in the The form is available on first schedule of Delhi Fire Service Rules 2010. www.dfs.delhigovt.nic.in
- 8 The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form "J" [ sub-rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry. The form is available on www.dfs.defhigovt nic in

NI

## INSPECTION REPORT

I Name & address of the building M/s. Jai Parkash Sharma located at B-252, Naraina Industrial Area, Phase- I, New Delhi- 28.

Type of Occupancy Industrial

**Building Composition** : The said Industrial building is comprised of basement.

ground plus three upper floors.

4. Type of Case Renewal

5. Details of previous NOC : F6/DFS/MS/2016/Ind /SZ/180 dated 30.04 2020

The Safety directives letter No : F6/DFS/MS/BP/2016/48 dated 14:03:2016

7. Date of inspection 09.05.2023

Name of the Inspecting Officers : Vedpal Chhikara, DO(SW) & P.V. Rathee, ADO (SRD)

 Name and designation of officers from the building side

: Sh. Jai Parkash Sharma, owner

9. Year of Construction 2018-19

10. Applicant's letter No. : Letter No. Nil, dated 01.05 2023 Sr. Minimum Standards on fire

Sr. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per NBC-IV	Provided at site	Remarks MR/NMR	
1	Access to building			# 10 50 m 5 m	
	<ul> <li>Read width</li> </ul>	09 mts	Provided	MR	
	Gate width	4.5 mts	Provided	MR	
	Width of internal road	N/A	N/A	N/A	
2	Number, Width, Type & Arrangeme	ent of Exits			
	a Number of staircases				
	Upper Floors	02 Nos.	02 Nos.		
	Basements	02 Nos.	02 Nos	MR	
	b. Width of staircases	02 1103,	UZ NOS	MR	
	<ul> <li>Upper Floors</li> </ul>	1.5 mts each	15		
	<ul> <li>Basements</li> </ul>	1.5 mts each	1.5mts. each	MR	/
	c Protection of exits	1.5 mis cach	1.5 mts. each	MR	
	<ul> <li>Fire check door</li> </ul>	Required	***********		
	Pressurization	N/A	Provided	MR	
	e No. of continuous staircases to terrace	02	N/A	N/A	
	g Width of Corridor	1.5 mts	02 Provided	MR	
	h. Door Size	1.5 mt.	Provided	MR	
	Val.		100	MR	
	Compartmentation.				
	Fire check door     Scaling of electrical shafts	Required	Provided	MR	_
		Required	Provided	MR	L
	Fire Rating of shaft door	02 Hours	Provided	MR	
	Water Curtain     Fire Dampers	N/A	N/A	N/A	
		N/A	N/A	N/A	
	Smoke Management System.				
	Basements     Upper floors	30 a/c per hour 12 a/c per hour	Exhaust Fan Provided	MR	
1	Fire Extinguishers	.z a c per nour	Exhaust Fan Provided	MR	
	Total numbers	14			
	Iypes     Is marking		Provided	MR	
		ABC & CO <sub>2</sub> type ISI marked	ABC & CO, type	MR	
	1	. or marked	Provided	MR	

h.

	First-Aid Hose Reels.				
	Lotal numbers on each floor	02 no.	Provided	MR	
	Length of hose reel hose	30 mts	Provided		
	Nozzle diameter	5 mm	Provided	MR MR	
	Automatic fire detection and alarming	TOTAL TOTAL CONTRACTOR OF THE PARTY OF THE P	Trovided	MK	
	Type of detectors	Smoke/heat	Provided	100	
	Location of Main Panel	Required		MR	
	Location of Repeater Panel	N/A	Provided N/A	MR	
	Alternate source of power	Required	Provided	N/A MR	
	Hooters' Location	Entire building	Provided	MR	
	MOEFA	Required	Provided	MR	
	Public Address System.	N/A	N/A	N/A	
0	Automatic Sprinkler System.			NA	
	Basement	Required	Provided	MR	
	Upper Floor / Ground Floor	Required	Provided	MR	
	Sprinkler above false ceiling	N/A	N/A	N/A	
1	Internal Hydrants				
	Size of riser/down-comer	100 mm	Provided	MR	
	Number of hydrants per floor	02 No.	Provided	MR	
	Hose Box	02 No.	Provided	MR	
2	Yard Hydrants.				
- 3	Total number of hydrants	04 Nos.	Provided	MR	
	Hose Box	04 Nos.	Provided	MR	
;	Pumping Arrangements.				
	Ground Level				
	<ul> <li>Discharge of main Pump</li> </ul>	2280 LPM	Provided	MR	
	<ul> <li>Head of Main pump</li> </ul>	60 mts	Provided	MR	
	<ul> <li>Number of main pumps</li> </ul>	01 No.	Provided	MR	
	<ul> <li>Jockey Pump out put</li> </ul>	180 LPM	Provided	MR	
	<ul> <li>Jockey pump head</li> </ul>	60 mts	Provided	MR	
	<ul> <li>Standby Pump out put</li> </ul>	2280 LPM	provided	MR	
	<ul> <li>Standby Pump Head</li> </ul>	60 mts	provided	MR	
	- Auto Starting/ Manual stoppin	Required	Provided	MR	
	- Pump House Access	Required	Provided	MR	
	Terrace level				
		900 LPM	Provided	MR	
	<ul> <li>Discharge of pump</li> </ul>	30 mts	Provided	MR	
	<ul> <li>Head of the pump</li> <li>Power Supply</li> </ul>	Required	Provided	MR	
	<ul> <li>Auto Starting of pump</li> </ul>	Required	Provided	MR	
1	Captive Water Storage for fire fighting.				
	Underground tank capacity	1,00,000	Provided	MR	
	<ul> <li>Draw-off connection</li> </ul>	Required	Provided	MR	
	- Tire service inlet	N/A	N/A	N/A	
	- Access to tank	N/A	N/A	N/A MB	
	<ul> <li>Overhead Tank capacity</li> </ul>	20,000 Its	Provided	MR	



16	Prov	Provision of Lifts. Provided but not commissioned					
	Pressurization of Lift Shaft     Pressurization of Lift lobby	Pressurization of Lift Shaft	N/A	N/A	N/A		
		N/A	N/A	N/A			
	•	Communication In lift Car	Required	Provided	MR		
	<ul> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	Fireman's Grounding Switch	Required	Provided	MR		
		Lift Signage	Required	Provided	MR		
17	Stan	dby power supply	Required	Provided	MR		
18	Refuge Area.						
	- Total Area	N/A	N/A	N/A			
		Location	N/A	N/A	N/A		
19	Fire Control Room						
		Detector System Panel	Required	Provided	MR		
		How Switch Panel	Required	Provided	MR		
		PA System Panel	Required	Provided	MR		
		Batter backup	Required	Provided	MR		
		Building Floor Plans	N/A	N/A	N/A		
20		ecial Fire Protection Systems for tection of special Risks, if any:	Required	Fire Extinguishers are provided near electric panel.	MR		

The fire protection systems provided in the building were test checked at random and found satisfactors at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, the FSC issued vide letter No. F6/DFS/MS/2016/Ind/SZ/180 dated 30.04.2020 dated 18.12.2007, renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Accordingly, DFA is put up for approval & signature please.

Signature of the Inspecting Officer

Name- Vedpal Chhikara

Divisional Officer (SW)

Signature of the Inspecting Officer Name- P.V. Rathee

Asstt. Div. Officer (S.Rd)