



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001




No. F6/DFS/MS/2023/School/ 922

Dated: 21/12/2023

FIRE SAFETY CERTIFICATE

Certified that the Apex Public School located at Sant Nagar, B-Block, Burari, Delhi-110084 comprised of 4 blocks (03 blocks comprised of ground + 02 upper floors & 01 block comprised of ground + first floor only) owned/ occupied by Apex Public School was issued Fire Safety Certificate vide this office letter no. F6/DFS/MS/2020/School/WZ/550 dated 11.12.2020. The premise was inspected by the officer concerned of this department on 15.12.2023 in the presence of Mr. G.L. Jonathan (Chairperson) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under class "Group B Educational" with effect from ...21-12-2023 for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on ...21-12-2023... at New Delhi


(Atul Garg)
Director
Ph:- 011-23414000
etc

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Manager, Apex Public School located at Sant Nagar, B-Block, Burari, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doiit/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Apex Public School at Sant Nagar, B-Block, Burari, Delhi-84.
2. Type of Occupancy : Educational
3. Composition of building : 4 blocks (3 blocks, comprised of Ground +2 upper floors & 01 block, comprised of ground + first floor only)
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/2020/School/WZ/550 Dated: 11.12.2020.
6. Fire Safety directives letter No : NBC Part 4.
7. Date of inspection : 15.12.2023
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers
from the building side : Mr. G.L. Jonathan (Chairperson)
10. Year of Construction : 1983-1993
11. Applicant's letter No. : Online E-mail I.D dated 06.12.2023

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part -IV Requirements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	4.5m	06m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	03	06	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50 m	03 nos. of Staircases 1.53m, 1.57m, 1.58m & 05 nos. of Staircases 97cm, 01m, 96cm, 97cm, 90cm	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace			
		01	01	MR
	e. Width of Corridor			
		NA	NA	NA
	f. Door Size			
		01m	01m	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	NA	NA	NA
	• Upper floors	Required	Natural Ventilated	MR

5		N/24		
	<ul style="list-style-type: none"> Total numbers Types ISI marking 	50nos	52nos	
		ABC/Co2	ABC-40 & Co2-12	
		Yes	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	06nos.	Provided	MR
		30m	Provided	MR
		5mm	Provided	MR
7	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA	NA
		NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 			
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		03 nos. of 450lpm each block	Provided	MR
		40m	Provided	MR
		Required	Provided	MR
Required	Provided	MR		
14	Captive Water Storage for fire fighting.			

	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	03 nos. of 10,000ltr each block	Required	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no. F6/DFS/MS/2020/School/WZ/550 dated 11.12.2020 renewal under rule 37 of the Delhi Fire Service Rules, 2010.

Dy. Chief Fire Officer (WZ)

Signature of the Inspecting Officer
Name :- C.L. Meena
Designation:- ADO/RN

XFO/... 478-NW
18/12/23

18/12/23
19/12/2023
19/12/2023

ADO/RN

CONF. - P.T.O.