GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELIII HEADQUARTERS: DELIII FIRE SERVICE: NEW DELIII- 110001

No.F6/DFS/MS/EH//2023/ SZ

Dated: 27 12 202

FIRE SAFETY CERTIFICATE

Certified that the Eating House in the Name & Style of M/s Blanca situated at Unit No. 104 GF and FF at D-58 and D-59, Khasra No. 286-1 and 285-1, 100 ft Road, Chattarpur Enclave, New Delhi-74, comprised of Basement, Ground Plus Two upper floors owned/occupied by A Unit of HMR Cafes LLP, have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 20.12.2023 in the presence of Mr. Vipin Kumar and found that the building/premises is fit for occupancy Group 'D' Assembly Building (Restaurant at GF & FF only) and valid upto 31.03.2026 in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to conditions under Rule 38 of Delhi Fire Service Rules, 2010 printed below.

Issued on 27/12/2023 at New Delhi by

UL GARG) DIRECTOR

DELHI FIRE SERVICE

016

Copy to:-

1. The Dy. Health Officer (MCD), Public Health Department, Aurobindo Marg, Green Park, New Delhi-110016 (Ref. MHA Portal ID No. 2023121219459 dated 13.12.2023).

Conditions for the validity of Fire Safety Certificate

- 1. This FSC is valid for Ground & first floor only.
- 2. All the means of escape/entry/exit shall be kept free from any obstruction.
- 3. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 4. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
- 5. The trained fire fighting staff should be available round the clock.
- 6. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- 7. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".
- 10. Any change in the occupancy shall be intimated to this Deptt. and approval shall be obtained thereto before occupancy

N/N



| | INSPEC | CTION REPO | RT - g e e e e e e e | _ | | |
|-------|---|--|--|------------|--|--|
| 1 | Name & Address of the Building | M/s Blanca Situated at Unit No 104 GF at 204 FF at D-58 and D-59, Khasra No 286-1 at 285-1, 100 ft Road, Chattarpur Enclave, No Delhi 110074 | | | | |
| 2 | Type of Occupancy | | t Ground & First Floor or | nly | | |
| 3 | Building Comprised of | Basement G | Basement Ground plus Two Upper Floors | | | |
| 4 | | New Case Nil | | | | |
| 5 | | | | | | |
| 6 | Fire Safety Directives Letter No | Nil | | | | |
| 7 | Date of Online Inspection | 20/12/2023 | | | | |
| 8 | Name of the Inspecting Officers | DO (South) & ADO (BCP) | | | | |
| 9 | Name & Designation of Officers from the building side | Mr. Vipin Kumar | | | | |
| 10 | Year of construction | 2023 | | | | |
| 11 | Applicant letter No. | MHA Portal | MHA Portal ID 2023121219459 dated 13/12/2023 | | | |
| S. No | Minimum standards on Fire Prevention | UBBL-2016 | Provided at Site | Remarks | | |
| 3,12 | and Fire Safety U/R 33 | requirement | | MR/NMR | | |
| 1 | Access to Building. | | 4 | 100 | | |
| | Road width | 09 mtr | Provided | MR | | |
| | Gate width | N/A | N/A | N/A | | |
| | Width of internal road | N/A | N/A | N/A | | |
| 2 | Number, width, type & arrangement of exits | | | | | |
| | a. Number of Staircase | (1-0- | Amilona A | | | |
| | Upper floors | 02 No's | Provided | MR | | |
| | Basement floor | N/A | N/A | N/A | | |
| | b. Width of Staircase | - V | domain | | | |
| | Upper floors | 1.50 mtr each | 1.6m & 1.6m | MR | | |
| | Basement floor | N/A | N/A | N/A | | |
| | c. Protection of exits | | | - \m | | |
| İ | Fire check door | Required | Provided | MR | | |
| - | Pressurization | - NA | NA | NA | | |
| | d. No. of continuous staircase to terrace | Required | Provided | MR | | |
| l | e. Width of corridor | NA | NA NA | NA | | |
| H | f. Door size | 1.50 mtr | 1.50m & 1.50m | MR | | |
| 1 | Compartmentation. | | Mary Inc. of | | | |
| | Fire check door. | N/A | N/A | N/A | | |
| | Sealing of electrical shafts. | N/A | N/A N/A | N/A N/A | | |
| | Fire rating of shaft door. | N/A N/A | N/A N/A | N/A | | |
| | Water curtain | N/A | N/A | N/A | | |
| , | Fire dampers. Smoke Management system. | | | 411 | | |
| 4. | Basement | N/A | N/A | N/A | | |
| | Upper floors | 12 ACPH | Exhaust fan Provided | MR | | |
| 5. | Fire Extinguishers | | 0031 | M | | |
| - | Total numbers | 06 Nos | 06 Nos | MR | | |
| | Types ISLA Addison | ABC / Co2 | Provided | MR | | |
| | ISI Marking | ISI Marked | Provided | MR | | |
| 6. I | First Aid Hose Reels. | 01 near restt. | Provided | MR | | |
| | Total numbers on each floor. | 30 m | Provided | MR | | |
| | Length of hose-reel hose. | | 5 mm Provided MR | | | |
| | Nozzle Diameter | 5 mm | Provided | MK | | |

L

| | | (1.4 | | |
|-----------|---|--|---------------------|------------|
| 7 | Automatic Fire Detection & Alarming S | System. | | 6 |
| | Type of detectors | N/A | N/A | N/ |
| | Location of Main Panel | N/A | N/A | N/ |
| | Location of Repeater Panel | N/A | N/A | N/ |
| | Alternate source of power | N/A | N/A | N/ |
| | Hooter's location | N/A | N/A | N/ |
| 8. | MOEFA (Including Talk Back) | Required | Provided | M |
| 9. | Public Address System | N/A | N/A | N/ |
| 10. | Automatic Sprinkler System | | | 4 |
| | Basement | N/A | N/A | N/ |
| | Upper floors | N/A | N/A | N/ |
| | Sprinkler above false ceiling | N/A | N/A | N/ |
| 11. | Internal Hydrants. | CH-17-11-11-14- | | |
| 20100 | Size of Riser / Down-comer | 100mm | Provided | MF |
| | Number of Hydrant per floor | 01 No | Provided | MR |
| | Hose box. | 01 No | Provided | MR |
| 12. | Yard Hydrants. | e di sant sali da | Algebraich ein ille | |
| 10 | Total number of hydrants. | N/A | N/A | N/A |
| | Hose box. | N/A | N/A | N/A |
| 13. | Pumping arrangements. | A CONTRACTOR OF THE CONTRACTOR | | |
| | Ground Level | | L 1891 A | |
| | Discharge of main pump. | N/A | N/A | N/A |
| | > Head of main pump. | N/A | N/A | N/A |
| | Number of main pumps. | N/A | N/A | N/A |
| | > Jockey Pump output. | N/A | N/A | N/A |
| | Jockey Pump head. Standby Pump output. | N/A | N/A | N/A |
| | > Standby Pump head. | N/A N/A | N/A | N/A |
| | > Auto Starting / Manual Stopping. | N/A | N/A N/A | N/A |
| | > Pump House Access | N/A | N/A N/A | N/A N/A |
| | Terrace Level | 1,77 | IVA | IN/A |
| | Discharge of pump. | 450 LPM | Provided | MR |
| | Head of pump. | 40 m | Provided | MR |
| | Power supply. | Required | Provided | MR |
| | Auto starting of pump. | Required | Provided | MR |
| 14. | Captive water storage for fire fighting. | | At I made y | |
| | Underground tank capacity. | N/A | NA | N/A |
| | Draw-off connection. Fire Service Inlet. | N/A | NA | N/A |
| | Access to tank. | N/A | NA | N/A |
| | Overhead tank capacity. | N/A | NA | N/A |
| 15. | Exit Signage. | 20,000 Ltrs | Provided | MR |
| 10.55-076 | | Required | Provided | MR |
| 16. | Provision of Lifts. | - Face | (*) | |
| | Pressurization of lift shaft. | N/A | N/A | N/A |
| | Pressurization of lift lobby. Communication in lift car. | N/A | N/A | N/A |
| | Fireman's switch. | N/A N/A | N/A | N/A |
| | Lift signage. | N/A N/A | N/A | N/A |
| 17 | Standby Power Supply | 176,000A | N/A | N/A |
| 18. | Refuge Area | N/A | N/A | N/A |
| | Total area | N/A | | J |
| | | IVA | N/A | N/A |
| | Location | N/A | N/A | N/A |



| | Detector System Panel. | N/A | N/A | N/A |
|-----|---|----------|----------|-----|
| | Flow Switch Panel. | N/A | N/A | N/A |
| | PA system Panel. | N/A | N/A | N/A |
| | Battery backup | N/A | N/A | N/A |
| | Building floor plan | N/A | N/A | N/A |
| 20. | Special Fire Protection System for the Protection of special Risk, if any. | Required | Provided | MR |

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 240 dated 06/12/2023.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly, DFA is put up for approval and signature please.

Signature of the Inspection Officer
Name: Sh. Manoj Kumar Sharma

Design: DO (South)

Signature of the Inspecting Officer

Name: Sh. Rajesh Kumar

Design: ADO (BCP)

Dérestor Miller 17 17 16

F.J. letter is put up for bog. It

Dir logs M

wed 2