

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001.

No.F.6/DFS/MS/Hospital/2024/SZ/290


Dated: 08/05/2024

FIRE SAFETY CERTIFICATE

Certified that the **Sapling Hospital** situated at WZ-A-70/180, Gulab Bagh, Uttam Nagar, New Delhi-110059, comprised of basement, ground plus three upper floors, owned/occupied by M/s. Sapling Hospital. The Hospital building was inspected by the officer concerned of this department on 10.04.2024 in the presence of Dr. Rajesh Kumar and found that hospital have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy Group-C "**Institutional Building**" Sub. Div. C-1 w.e.f. the date of issue of this certificate for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....08/05/2024..... at New Delhi.


(Atul Garg)
Director

Delhi Fire Service


Copy to:-

1. Authorised Signatory, M/s Sapling Hospital, situated at WZ-A-70/180, Gulab Bagh, Uttam Nagar, New Delhi- 110018.
2. The Directorate of Health Services, M.O.I/C Nursing Home Cell, S-1, School Block, New Delhi-110092.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. All passage shall be kept free from obstructions.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: M/s Sapling Hospital, WZ-A-70/180, Gulab Bagh, Uttam Nagar, New Delhi-110059.
2. Building is comprised of : Basement, ground plus three upper floors.
3. Type of Occupancy : Institutional (Hospital Building)
4. Type of Case : New
5. Details of Previous NOC : N/A
6. Fire Safety directives letter No : F6/DFS/MS/ BP/2023/4361 dated 04.12.2023
7. Date of inspection : 10.04.2024
8. Name of Inspecting Officer : A.D.O. R.K.Yadav (JKP)
9. Name and designation of officers
From the building side : Dr. Rajesh Kumar
10. Year of Construction : 1996
11. Applicant's letter No. : Online email Id vdsfirefighting@gmail.com dated 30.03.2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible N/A N/A	18 m N/A N/A	M/R N/A N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 nos. 02 nos.	02 no.'s 02 no.'s	M/R M/R
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	2 m & 1.5 m 2 m & 1.5 m	2 m & 1.5 m 2 m & 1.5 m	MR MR
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	Required N/A	Provided N/A	M/R N/A
	d. No. of continuous staircases to terrace	02	02	M/R
	e. Width of Corridor	Required	Provided	M/R
	f. Door Size	1.25 m	1.25 m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	Required Required N/A Required N/A	Provided Sealed N/A Provided N/A	M/R M/R N/A M/R N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	Required Required	Provided Provided	M/R M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	25 no.'s ABC/ CO ₂ type ISI marked	Provided Provided Provided	M/R M/R M/R

6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	1 No.	Provided	M/R
		30 m	Provided	M/R
		5 mm	Provided	M/R
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Required	Provided	M/R
		N/A	Ground floor	M/R
		N/A	Ground floor	M/R
		Required	Provided	M/R
		Required	Provided	M/R
8.	MOEFA	Required	Provided	M/R
9.	Public Address System	Required	Provided	M/R
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	Required	Provided	M/R
		Required	Provided	M/R
		N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	100 mm	Provided	M/R
		one	Provided	M/R
		one	Provided	M/R
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping 	1620 LPM	Provided	M/R
		60 m	Provided	M/R
		one	Provided	M/R
		180 LPM	Provided	M/R
		60 m	Provided	M/R
		1620 LPM	Provided	M/R
		60 m	Provided	M/R
		Required	Provided	M/R
		Required	Provided	MR
		<ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	450 LPM
	N/A		40 m	N/A
	N/A		Required	N/A
	N/A		Required	N/A
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	75,000 ltrs.	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		Required	Provided	M/R
		10,000 Ltrs	Provided	M/R
		Required	Provided	M/R
15.	Exit Signage.	Required	Provided	M/R

lg W

N/S

16.	Provision of Lifts.			
	• Pressurization of Lift Shaft	Required	Provided	MR
	• Pressurization of Lift lobby	Required	Provided	MR
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	M/R
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	Provided	MR

The fire protection systems provided in the building were tested, checked and found functional at time of inspection.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.

DO (SW)

 16/4/24

Riceil
 15/4/2024
 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)

CFO (South Zone)

 18/4/2024
Directed

 FT PS

Any JKP
 FT letter is put up for signature please
DIRECTOR

 01/5/24
 h
Riceil
 08/5/2024