

252

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2024 / School / WZ / 704

Dated: 23/07/2024

**FIRE SAFETY CERTIFICATE**

Certified that the **St. Columbo Public School** located at **Maharana Partap Enclave, Pitampura, Delhi-110034** comprised of **Basement + Ground + Three upper floors** was issued FSC by this department vide letter No F6/DFS/MS/School/WZ/2021/470 dated 12.07.2021. The premises was re-inspected by the officer concerned of this department on 01.07.2024 in the presence of Sh. Ramesh Wadhwa, and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements under rule 33 of the Delhi Fire Service Rule, 2010 and that the building/ premise is fit for occupancy Group B Educational with effect from ..23/07/2024.. for a period of **three years**, in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40, subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 printed below.

Issued on 23/07/2024..... at New Delhi, by

(Atul Garg)  
Director

Ph. 011-23414000

Copy to :-

1. The Director, Education, Govt. of NCT of Delhi, Old Secretariat, Delhi.
2. The Principal, St. Columbo Public School located at Maharana Partap Enclave , Pitampura, Delhi-110034.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : St. Columbo Public School located at Maharana Partap Enclave, Pitampura, Delhi-110034.
2. Type of Occupancy : Educational
3. Building Comprised of : Basement + Ground + 3 upper floors
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/WZ/2021/470 Dated- 12/07/2021
6. Fire Safety directives letter No : F6/DFS/MS/BP/97/1913 dated 12/12/1997
7. Date of inspection : 01/07/2024
8. Name of Inspecting Officer : R.K.Sinha, ADO (BW)
9. Name and designation of officers  
From the building side : Sh. Ramesh Wadhwa
10. Year of Construction : 2001 as per N-32
11. Applicant's letter No. : Form J dated 18/06/2024

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/ UBBL Requirement/ Inspection report dated 02/07/2021	Provided at site	Remarks MR/NMR
<b>1.</b>	<b>Access to building</b>			
	• Road width	6 m	Provided	MR
	• Gate width	5 m	Provided	MR
	• Width of internal road	NA	NA	NA
<b>2.</b>	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02	03	MR
	• Basements	02	03	MR
	b. Width of staircases			
	• Upper Floor	1.50 m each	Provided	MR
	• Basements	1.50 m each	Provided	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	Provided	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	NA	NA	NA
<b>3.</b>	<b>Compartmentation</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
<b>4.</b>	<b>Smoke Management System</b>			
	• Basements	Required	Exhaust Fan Provided	MR
	• Upper floors	NA	Naturally Ventilated	NA
<b>5.</b>	<b>Fire Extinguishers</b>			
	• Total numbers	27 Nos.	Provided	MR
	• Types	ABC/ Co2 Type	Provided	MR
	• IS marking	Required	Provided	MR
<b>6.</b>	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	02	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
<b>7.</b>	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA

N-42

	• Hooters' Location	NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System		Provided	MR
	• Basement	Required	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA		
11.	Internal Hydrants		Provided	MR
	• Size of riser/down-comer	100 mm	02	MR
	• Number of hydrants per floor	02	Provided	MR
	• Hose Box	Required		
12.	Yard Hydrants		NA	NA
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA		
13.	Pumping Arrangements		NA	NA
	• Ground Level	NA	NA	NA
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual Stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	900 lpm & 180 lpm	Provided	MR
	➤ Head of the pump	50 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	50,000 ltrs	Provided	MR
	➤ Draw-off connection	NA	Provided	NA
	➤ Fire service inlet	NA	Provided	NA
	➤ Access to tank	NA	Provided	NA
	• Overhead Tank capacity	10,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA

Fire Control Room			
• Detector System Panel	NA	NA	NA
• Flow Switch Panel	NA	NA	NA
• PA System Panel	NA	NA	NA
• Battery backup	NA	NA	NA
• Building Floor Plans	NA	NA	NA
20. Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Note: Electrical panel and electric meter are not under the staircase.

Keeping in view of deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, it is recommended to renew the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/WZ/2021/470 dated 12/07/2021 under Rule 37 of the Delhi Fire Service Rules, 2010.

*Ado*  
*ADO (B.W.)*  
*11/7/24*

Signature of Inspecting Officer  
Name : Rajeev Kumar Sinha  
Designation : ADO/B.W.

*Director*  
*12/7/24*

*12/7/24*

*cto*

*15/7/2021*

*Director*  
*12/7/24*

*For FT letter in pursuance of the letter*

*19/7/24*

*Director*  
*12/7/24*

*ms*

CCFOI ..... 1/13/24  
Dated ..... 12/7/24