

## **GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE**

**NEW DELHI- 110001** 

No. F.6/DFS/MS/EH/2024/SZ/ 309

Dated: 24/09/2024

## FIRE SAFETY CERTIFICATE

Certified that the M/s The Beer Café (A Unit of BTB Marketing Pvt. Ltd.) running at second floor only in a building comprised of Two-tier basement, ground plus eight upper floors located at Unit no. 204, Second Floor Orchard Mall Unit one, MLPC Plot, West Metro Station, Janakpuri, New Delhi-110058, owned/occupied by M/s The Beer Café (A Unit of BTB Marketing Ltd.) was issued Fire Safety Certificate by this department vide letter F.6/DFS/MS/EH/2021/SZ/237 dated 16.09.2021. The building was re-inspected by the officer concerned of this department on 12.09.2024 in the presence of Sh. Vasisht (Manager) and found that the restaurant building have complied with the fire prevention and fire safety requirements in accordance with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy Class "D" "Assembly Building" (for second floor only) w.e.f. the date of issue of this certificate for a peri0od of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010

printed below. Issued on 24 09 2024 at New Delhi.

DELHI FIR

Online application Id 2024082112934 dated 29.08.2024

## Conditions for the validity of fire safety certificate: -

1. This NOC is valid only for second floor.

2. All the means of escape shall be kept free of all type of obstruction all the time.

3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.

4. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

5. Any deviation, with regards to construction, ventilation, occupancy, electric installation

etc. may be got verified from the concerned authorities.

6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.

7. Basement strictly shall be used as par BBL.

8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available www.dfs.delhigovt.nic.in.

9. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, six months prior

to its expiry.



## INSPECTION REPORT

1. Name & address of the building: M/s The Beer Café (A Unit of BTB Marketing Pvt. Ltd.) Unit

No. 204, Second Floor Orchard Mall Unit one, Janakpuri, MLPC

Plot, West Metro Station, Janakpuri, New Delhi-110058

: Two tier basement, ground plus eight upper floor but restaurant at second floor only

3. Type of Occupancy Group D (Assembly)

4. Type of Case Renewal

5. Details of Previous NOC F.6/DFS/MS/EH/2021/SZ/237 dated 16.09.2021

6. Fire Safety directives letter No N/A 7. Date of inspection 12.09.2024

8. Name of Inspecting Officers A.D.O. R.K. Yadav

9. Name and designation of officers

2. Building is comprised of

From the building side : Sh. Vasisht (Manager)

10. Year of Construction : 2015

S. No.	Minim fire saf	um Standards on fire prevention and ety U/R 33	Requirements	Provided at site	Remarks MR/NMR			
l.	Access	to building	Ā		1/2207 (1/22)			
	•	Road width	09 mtrs.	Provided	M/R			
	•	Gate width	06 mtrs.	Provided	M/R			
•	•	Width of internal road	06 mtrs.	Provided	M/R			
2.	Number, Width, Type & Arrangement of Exits							
	a. Nur	nber of staircases	The spin	(Restaurant at SF only)				
	•	Upper Floors	03 no.'s	03 no.'s	) (D			
		Basements	03 no.'s	03 no.'s	MR			
	b. W10	th of staircases	05 110. 8	03 no. 's	MR			
	•	Upper Floor	1.5 M each	1.5 M each	MR			
	•	Basements	1.5 M each	1.5 M each	MR			
	c. Pro	tection of exits						
		Fire check door	Required	Provided	3.00			
	1	Pressurization	Required	Provided	MR			
		alta are	required	Provided	MR			
		o. of continuous staircases to	Required	Provided				
	0.000	race	1.50 m	E 986 (3) 2 (3) (5)	MR			
		idth of Corridor oor Size		1.50 m	M/R			
			2.0 m & 1.5 m	2.0 m & 1.5 m	M/R			
3.	Compartmentation			(Restaurant at SF only)				
	•	Fire check door	Required	Provided				
	•	Sealing of electrical shafts	Required		MR			
	•	Fire Rating of shaft door	N/A	Provided	MR			
	•	Water Curtain	N/A N/A	N/A	N/A			
	•	Fire Dampers	Required	N/A	N/A			
4.	Smol	ke Management System	Required	Provided	MR			
	(Restaurant at SF only)  Basements							
		Was a	Required	Provided	MR			
		Shor mons	Required	Provided	MR			
5.	Fire	Extinguishers		10 - 10 m 2 P .	WIK			
	•	Total numbers in restaurant     O4 no 's						
		Types	04 no.'s	Provided	M/R			
			ABC/CO <sub>2</sub>	Provided	M/R			
A	>	,p	ISI marked	Provided	M/R			

Ne

	First-Aid Hose Reels	(Common with MLCP cum commercial comple				
6.	III. Partie de la constitución d	3 Nos.	Provided	M/R		
	Total numbers for restaurant	30 mtrs	Provided	M/R		
	Length of hose reel hose	5 mm	Provided	M/R		
	Nozzle diameter  Automatic fire detection and alarming system	in restaurant	(Restaurant at SF only)			
7.		Heat & smoke	provided	MR		
	Type of detectors Smoke/Heat     Location of Main Panel	Required	provided	MR		
	Location of Main Panel     Location of Repeater Panel	GF	provided	MR		
	Alternate source of power	Required	provided	MR		
	Hooters' Location	Required	provided	MR		
8.	MOEFA with talk back system	Required	provided	MR		
9.	Public Address System	Required	provided	MR		
10.	Automatic Sprinkler System	(Restaurant at SF only)				
10.	Basement	Required	provided	MR		
	Ground Floor at restaurant	Required	provided	MR		
	Sprinkler above false ceiling	Required	provided	MR		
1.	Internal Hydrants					
1.	Size of riser/down-comer	150/100 MM	provided	MR		
	Number of hydrants	Three	provided	MR		
	Hose Box	Three	provided	MR		
2.	Yard Hydrants		For entire building			
	Total number of hydrants	Required	Provided	M/R		
	Hose Box	Required	Provided	M/R		
3.	Pumping Arrangements For entire building					
	Ground Level					
	<ul> <li>Ground Level</li> <li>Discharge of main Pump</li> </ul>	2850 LPM	Provided	M/R		
	Head of Main pump	90 mtrs	Provided	M/R		
	<ul> <li>Number of main pumps</li> </ul>	two	Provided	M/R		
	> Jockey Pump out put	280 LPM	Provided	M/R		
	> Jockey pump head	90 mtrs	Provided	M/R		
		2850 LPM	Provided	M/R		
	<ul><li>Standby Pump out put</li></ul>	90 mtrs	Provided	M/R		
	> Standby Pump Head	Required	Provided	M/R		
	Water curtain Pump	Required	Provided	M/R		
	> Auto Starting/Manual Stopping	Required	Provided	M/R		
	> Pump House Access					
	Terrace level	900 lpm	Provided	M/R		
	<ul><li>Discharge of pump</li></ul>	40 m	Provided	M/R		
	<ul><li>➤ Head of the pump</li><li>➤ Power Supply</li></ul>	Required	Provided	M/R		
	<ul><li>➢ Power Supply</li><li>➢ Auto Starting of pump</li></ul>	Required	Provided	M/R		
ı.	Contino Water Standard San San Sal Alexander	(Commer	II CP our semmen	ial complex		
••	Captive Water Storage for fire-fighting		ILCP cum commerc			
	Underground tank capacity for entire bldg.	2,00,000 ltrs	Provided	M/R		
	Draw-off connection	Required	Provided	M/R		
	<ul><li>Fire service inlet</li><li>Access to tank</li></ul>	Required	Provided	M/R		
	Overhead Tank capacity	Required	Provided	M/R		
		20000 ltrs	Provided	M/R		
5.	Exit Signage.	Required	Provided	MR		
6.	Provision of Lifts			1		

16

	Battery backup Building Floor Plans	Required Required Required	Provided Provided Provided	MR MR MR		
	Flow Switch Panel PA System Panel	Required	Provided	MR		
•	Detector System Panel	Required	Provided	MR		
. Fire C	Fire Control Room					
>	Location	N/A	N/A	N/A		
>	Total Area	N/A	N/A	N/A		
. Refug	Refuge Area.					
. Stand	by power supply	Required	Provided	M/R		
•	Lift Signage	Required	Provided	MR		
	Fireman's Grounding Switch	Required	Provided	MR		
•	Communication In lift Car	Car Required	Provided	MR		
		Required	Provided	MR		
	Pressurization of Lift Shaft	Required	Provided	MR		

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Required co2 Flooding

in LT & HT Panel

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter No. F.6/DFS/MS/EH/2021/SZ/237 dated 16.09.2021, renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Note: - The restaurant is at 2<sup>nd</sup> floor in the MLCP cum Commercial building and having common fire safety installation. The FSC of the main building has been renewed in 2022.

Accordingly, DFA, is put up for approval & signature please.

Signature of Inspecting Of

Provided

Name: - R.K. Yadav

MR

Designation: - ADO (JKP)

DO (South West)

18/a/h

Special Fire Protection System for Protection of

special Risks, if any:

20.

0

Deneta

Asysk"