

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE **NEW DELHI- 110001**

No. F6/DFS/MS/School/2024/SZ/ 1/05

Dated: 08/11/2024

FIRE SAFETY CERTIFICATE

Certified that the Senior Secondary School at A2, Janak Puri, New Delhi, comprised of 1st basement (Parking, Library & Multipurpose Hall), 2nd basement (Parking & services), ground floor (class rooms), 1st floor (class rooms), 2nd floor (class rooms), 3rd floor (class rooms & Auditorium) & 4th floor (class rooms, MP hall & Auditorium) as per completion plans forwarded by MCD, owned/occupied by M/s. St. Marks Christian Educational Society have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules 2010 and verified by the officers concerned of this department on 29.10.2024 in the presence of Sh. Suman Surabh, JE (MCD), and that the building/ premises (Basement-1 & 2, ground plus four upper floors Except Auditorium at 3rd & 4th floor) is fit for occupancy class "Educational" w.e.f. 08 11 2024 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 08 11 2024 at New Delhi by.

Director Delhi Fire Service

Copy to: -

1. The Owner/Occupier, Senior Secondary School at A2, Janak Puri, New Delhi.

2. Executive Engineer (Bldg.), MCD, West Zone, Dr. Sahib Singh Varma Nigam Bhawan, Second Floor, Shivaji Enclave, New Delhi-110027.

: - for information regarding use of basement.

Conditions for validity of Fire Safety Certificate: -

1. This fire safety certificate is not for auditorium and it will be considered separately after completion of seating arrangment.

2. All the fire safety arrangements provided therein shall be maintained in good working condition at all

3. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.

4. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.

The trained staff should be available round the clock.

Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.

7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.

Basement will be used as par BBL/UBBL.

9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building

: Senior Secondary School at Plot No. A2, Janak Puri,

New Delhi.

2. Type of Occupancy

: Educational

3. Building Comprised of

: Basement (1 & 2), ground plus four upper floors.

4. Type of Case

: New Case

5. Details of previous NOC

: N/A

6. Fire Safety directives letter No

: F6/DFS/MS/BP/2022/School/351 dated 05.08.2022

7. Date of inspection

: 29.10.2024

8. Name of the Inspecting Officers

Vedpal Chhikara, DO(SW), R.K. Yadav, ADO (JKP))

9. Name and designation of officers

from the building side

: Sh. Suman Surabh, JE (MCD) \$ owner of school

9. Year of Construction

: 2023-24

10.	Applic	ant's letter No.	: MCD Completion	ID No. 10051786 da	ated 26.10.2	024.	
).		inimum Standards on fire ention and fire safety U/R 33	Requirement as per NBC-IV	See 11 Part - Herbert Swarn Schaler		emarks R/NMR	
	Access to building						
	Road width		6.0 m	18.29 m	18.29 m MR		
	g 51	Gate width	06 mts	Provided	MR		
		Width of internal road	06 m	06 m	MR	Т	
	Number, Width, Type & Arrangement of Exits						
	a. Number of staircases			, Any "I		2	
		Upper Floors	04 Nos.	04 Nos.		MR	
		Basements	04 Nos.	04 Nos.		MR	
	b. W	idth of staircases	74.7		-1	MR	
	•	Upper Floors	1.5 mts each	2.0 mts each		MR	
		Basements	1.5 mts each	2.0 mts each		MR	
	c. Pr	otection of exits	15 II		3	MR	
		Fire check door	Required	Provided	^ -	MR	
		Pressurization	Required in Basem floor only	ent Provided in Ba		MR	
	d. N	o. of continuous staircases to terrace	04 Nos.	04 Nos.		MR	
	e. W	idth of Corridor	1.80 m	2.0 m		N/A	
	f. D	oor Size	1.20 m &2.0 m assembly area			MR	
3	Con	npartmentation.		of any or and			
		Fire check door	Required	Provided		MR	
		 Sealing of electrical shafts 	Required	Provided		MR	
		 Fire Rating of shaft door 	N/A	N/A		N/A	
		Water Curtain	Required	Provided		MR	
		Fire Dampers	N/A	N/A		N/A	
4	Smoke Management System.						
		Basements	12 a/c per hour	Provided	1	MR	
		Upper floors	12 a/c per hour	Natural Ventilation Pr	ovided	MR	
5				- 4			
		Total numbers	30	Provided		MR	
1		Types	ABC & CO ₂ type	ABC & CO ₂ ty	pe	MR	
		IS marking	ISI marked	Provided		MR	

	A milk	NIC		
	First-Aid Hose Reels.		4	
	Total numbers on each floor	04 no.	04 Nos. Provided	MR
	Length of hose reel hose	30 mts.	Provided	MR
	Nozzle diameter	5 mm	Provided	MR
	Automatic fire detection and alarming	PER PROPERTY OF THE PROPERTY O		
	Type of detectors	N/A	Provided	NUA
	Location of Main Panel	N/A	Provided	N/A
	Location of Repeater Panel	N/A	N/A	N/A N/A
	Alternate source of power	N/A	Provided	N/A
	Hooters' Location	N/A	Provided	N/A
8	MOEFA	Required	Provided	MR
9		Required	Provided	
	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System. Basement	7 S 2013 NO 1	Provided	1 2 38
	Upper Floors	Required	N/A	MR
	Sprinkler above false ceiling	N/A	COVACE .	N/A
11	March Country of the	N/A	N/A	N/A
11	Internal Hydrants Size of riser/down-comer	150 mm	i lead	MR
		04	150 mm	
	Number of hydrants per floor Hose Box	04	04	MR MR
12			04	MIK
12	Yard Hydrants. • Total number of hydrants		5/2/2	
	Hose Box	N/A	N/A	N/A
13		N/A	N/A	N/A
13	Pumping Arrangements. • Ground Level			
	> Discharge of main Pump	2280 + 1620 LP	M 2280 + 1620 L	PM MR
	> Head of Main pump	80 mts	80 mts	MR
	Number of main pumps	01 No. + 01 No		
	Jockey Pump out put	180 LPM	180 LPM	MR
	Jockey pump head	70 mts	70 mts	MR
	Standby Pump out put	2280 LPM	2280 LPM	MR
	Standby Pump Head	80 mts	80 mts	MR
	➤ Auto Starting/ Manual stopping	Required	Provided	MR
	Pump House Access	Required	Provided	MR
	Terrace level	(1907)		
	Discharge of pump	900 LPM	900 LPM	MR
	Head of the pump	40 mts	40 mts	MR
	Power Supply	Required	Provided	MR
	Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighti	IVIIC		
	Underground tank capacity	1,50,000 ltrs	1,50,000 ltrs	MR
	> Draw-off connection	Required	Provided	MR
	➢ Fire service inlet	Required	Provided	MR
	> Access to tank	Required	Provided	MR
	Overhead Tank capacity	25,000 ltrs	25,000 ltrs	MR
15	Exit Signage.	Required	Provided	MR

16	Pro	Provision of Lifts.						
	•	Pressurization of Lift Shaft	Required	Provided				
	•	Pressurization of Lift lobby	Required	Provided	MR			
	•	Communication In lift Car	Required	Provided	MR			
	•	Fireman's Grounding Switch	Required	Provided	MR			
- 0	•	Lift Signage	Required	Provided	MR MR			
17	Stan	dby power supply	Required	Provided	MR			
18	Refuge Area.							
	*	Total Area	N/A	N/A	N/A			
730	8-3	Location	N/A	N/A	N/A			
19	Fire Control Room							
		Detector System Panel	Required	Provided	MR			
	-	Flow Switch Panel	N/A	N/A	N/A			
		PA System Panel	Required	Provided	MR			
		Batterybackup	Required	Provided	MR			
		Building Floor Plans	Required	Provided	MR			
20		al Fire Protection Systems for ction of special Risks, if any:	Required	Fire Extinguishers are provided near electric panel.	MR			

The fire protection systems provided in the building were test/checked at random and found functional at the time of inspection.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under Rule 35 of the Delhi Fire Service Rules 2010, it's recommended to grant Fire Safety Certificate.

Note: - As par revised plan in 2nd basement proposed for parking & 1st basement for junior library and multipurpose hall & Services, ground floor (class rooms), 1st floor (class rooms), 2nd floor (class rooms), 3rd floor (class rooms & Auditorium) & 4th floor (class rooms, MP hall & Auditorium)
Note: - Auditorium is not Complete in all seases. Helffortion of just basement for junior library and floor (class rooms), 2nd floor (class rooms), 2nd floor (class rooms), 3rd floor (class rooms), 3rd floor (class rooms), 3rd floor (class rooms), 4rd floor (class rooms), 2nd floor (class roo

Dir i tarring h

Signature of the Inspecting Officer

Name- R.K. Yadav

Asst. Div. Officer (JKP)

Signature of the Inspecting Officer

Name- Vedpal Chhikara

Divisional Officer (SW)

Director M

DYEN

Nem audibults
nut comfelling