GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/School/SZ/2019/ 1662 Dated: 21/8/19

FIRE SAFETY CERTIFICATE

Certified that **NDMC Primary School (1st & 2nd shift), Delhi Milk Scheme, Shadipur Depot, New Delhi- 110008,** comprised of ground floor only was issued NOC by this department vide letter No. F.6/DFS/MS/School/2010/1213 dated 27.04.2010. The school building was re-inspected by the officer concerned of Delhi Fire Service on 30.07.2019 in the presence of Sh. Darshan Singh, Principal of the School and found that the school management (N.D.M.C.) have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. F.6/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 and that the school building is fit for occupancy class "Educational", with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.

Issued on ---21/8/19--- at New Delhi by.

(Rajesh Panwar)
Dy. Chief Fire Officer
Ph.01126179168

Copy to: -

1. The Principal, NDMC Primary School (1st & 2nd shift), Delhi Milk Scheme, Shadipur Depot, New Delhi- 110008.
2. The Directorate of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Conditions for the Validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional of fire safety measures shall be at the risk & responsibility of the management.
3. The trained firefighting staffs should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form "J" [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry. The form is available on www.dfs.delhigovt.nic.in.
8. All the means of escapes /exits shall not be locked/blocked at any time for safe evacuation of the occupants in case of emergency.

INSPECTION REPORT

1. Name & address of the building : N.D.M.C. Primary School, Delhi Milk Scheme, Shadipur Depot, New Delhi- 110008.
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/2010/1213 dated 27/04/2010
5. Fire Safety directives letter No : Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011.
6. Date of inspection : 30.07.2019
7. Name of the Inspecting Officers : Sandeep Duggal, Asstt. Divisional Officer (Janakpuri)
8. Name and designation of officers from the building side : Sh. Darshan Singh, Principal
9. Year of Construction : Before 2010
10. Applicant's letter No. : nil dated 03.07.2019.

NDMC Primary School is comprised of ground floor only

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per circular dt. 01.03.2011	Provided at site	Remarks MR/NMR
1	**Access to building**			
	• Road width	06 mts	Provided	MR
	• Gate width	Old Case	Provided (370 Cms)	MR
	• Width of internal road	N/A	N/A	N/A
2	**Number, Width, Type & Arrangement of Exits**			
	a. Number of staircases	---	---	---
	• Upper Floors	N/A	N/A	N/A
	• Basements	N/A	N/A	N/A
	b. Width of staircases	---	---	---
	• Upper Floors	N/A	N/A	N/A
	• Basements	N/A	N/A	N/A
	c. Protection of exits	---	---	---
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.0 mt.	Provided	MR
3	**Compartmentation.**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	**Smoke Management System.**			
	• Basements	30 a/c per hour	N/A	N/A

	• Upper floors	12 a/c per hour	N/A	N/A
5	**Fire Extinguishers**			
	• Total numbers	04 nos.	Provided	MR
	• Types	ABC type	Provided	MR
	• IS marking	ISI marked	Provided	MR
6	**First-Aid Hose Reels.**			
	• Total numbers on each floor	----	N/A	N/A
	• Length of hose reel hose	30 m	N/A	N/A
	• Nozzle diameter	5 mm	N/A	N/A
7	**Automatic fire detection and alarming system**		**Not required**	
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8	**MOEFA**	N/A	N/A	N/A
9	**Public Address System.**	N/A	Provided	MR
10	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	**Internal Hydrants**			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	**Yard Hydrants.**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	**Pumping Arrangements**			
	• Ground Level	---	-----	------
	➢ Discharge of main Pump	N/A	N/A	N/A
	➢ Head of Main pump	N/A	N/A	N/A
	➢ Number of main pumps	N/A	N/A	N/A
	➢ Jockey Pump out put	N/A	N/A	N/A
	➢ Jockey pump head	N/A	N/A	N/A
	➢ Standby Pump out put	N/A	N/A	N/A
	➢ Standby Pump Head	N/A	N/A	N/A
	➢ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➢ Pump House Access	N/A	N/A	N/A
	• Terrace level	----	------	------
	➢ Discharge of pump	N/A	N/A	N/A
	➢ Head of the pump	N/A	N/A	N/A
	➢ Power Supply	N/A	N/A	N/A
	➢ Auto Starting of pump	N/A	N/A	N/A

N/S

	➢ Draw-off connection	N/A	N/A	N/A
	➢ Fire service inlet	N/A	N/A	N/A
	➢ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	N/A	N/A	N/A
15	**Exit Signage.**	N/A	N/A	N/A
16	**Provision of Lifts.**	**Not Applicable**		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	**Standby power supply**	N/A	N/A	N/A
18	**Refuge Area.**			
	➢ Total Area	N/A	N/A	N/A
	➢ Location	N/A	N/A	N/A
19	**Fire Control Room**			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any	Required	01 ABC type fire extinguisher is provided near elect. Panel.	MR

The fire protection systems provided in the building were tested / checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/School/2010/1213 dated 27/04/2010, renewal under the Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 is recommended.

DFA is put up for approval & signature please

DELHI FIRE SERVICE ★ Dy. Chief Fire Office (SZ) ★ Date 5/8/19 Diary No. 590

Sandeep 01/8/19

Signature of the Inspecting Officer
(SANDEEP DUGGAL)
Asstt. Div. Officer, (Janakpuri)

DO (South West)

1/8

DIVISIONAL OFFICER (SW) OFFICE Diary No. 725 Dated 1/8/19

DCFO (S2)