GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2020 / 102/485 Dated: 9 / 11 /2020

FIRE SAFETY CERTIFICATE

Certified that the **Jeevan Public School** located at **Pratap Vihar, Part-II, Kirari, Ext., Delhi-110086.** comprised of 02 Blocks **(Ground +02 upper floor)** owned/ occupied by the **Jeevan Public School** was granted FSC by this department vide letter **F6/DFS/MS/School/2017/1610** dated **13.11.2017**. The premises was re-inspected by the officer concerned of this department on **28.10.2020** in presence of **Sh. Jugbir Singh (Manager)** and observed that all the fire safety arrangements as provided in the premises found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from ...9/11/2020 for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ...9/11/2020.. at New Delhi by

(Dharampal Bhardwaj)
Dy.Chief Fire Officer
Ph:-011-23414250

Copy to : -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Manager, Jeevan Public School, Pratap Vihar, Part-II, Kirari, Ext., Delhi-110086.

Conditions for the validity of Fire Safety Certificate:

1 All the means of escape/entry/exit shall be kept free from any obstruction.
2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3 All the staff members must know the correct method of operation of firefighting system.
4 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on http://delhi.gov.in./wps/wcm/connect/doit fire/FIRE/Home/Forms.
5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Jeevan Public School, Pratap Vihar, Part-ll, Kirari, Ext., Delhi-110086.
2. Type of Occupancy :Educational
3. Type of Case : Renewal 02 Blocks (G+02 upper floors)
4. Details of previous NOC :F6/DFS/MS/School/2017/1610 Dated: 13.11.2017
5. Fire Safety directives letter No : NBC Part 4
6. Date of inspection : 28.10.2020
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers from the building side : Sh. Jugbir Singh (Manager)
9. Year of Construction : 1998-2013
10. Applicant's letter No. : Online E-Mail I.D dated: 23.10.2020

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4	Provided at site	Remarks MR/NMR
1	**Access to building**			
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	Accessible	MR
	• Width of internal road	NA	NA	NA
2	**Number, Width, Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.83m x 2 (New Bldg.) 1.10m & 1.45m (Old Bldg.)	MR
	• Basements	NA	NA	NA
		NA	NA	NA
	c. Protection of exits	NA	NA	NA
	• Fire check door	NA	NA	NA
	• Pressurization	Required	Provided	MR
	d. No. of continuous staircases to terrace	1.50m	1.50m	MR
	e. Width of Corridor			
3	**Compartmentation.**			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA

	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	**Smoke Management System.**			
	• Basements	30 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	**Fire Extinguishers**			
	• Total numbers	14 nos	16 nos	MR
	• Types	ABC/CO2	ABC—16	MR
	• ISI marking	ISI Marked	Yes	MR
6	**First-Aid Hose Reels.**			
	• Total numbers on each floor	01each block	01 each block	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	5mm	5mm	MR
7	**Automatic fire detection and alarming system.**			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	**MOEFA**	NA	NA	NA
9	**Public Address System.**	NA	NA	NA
10	**Automatic Sprinkler System.**			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	**Internal Hydrants**			
	• Size of riser/down-comer	100mm 01each block	100mm 01each block	MR
	• Number of hydrants per floor	01 each block	01 each block	MR
	• Hose Box	01 each block	01 each block	MR
12	**Yard Hydrants.**			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	**Pumping Arrangements.**			

	• Ground Level			
	➢ Discharge of main Pump	N/A	N/A	N/A
	➢ Head of Main pump	N/A	N/A	N/A
	➢ Number of main pumps	N/A	N/A	N/A
	➢ Jockey Pump out put	N/A	N/A	N/A
	➢ Jockey pump head	N/A	N/A	N/A
	➢ Standby Pump out put	N/A	N/A	N/A
	➢ Standby Pump Head	N/A	N/A	N/A
	➢ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➢ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➢ Discharge of pump	450 lpm & 220 lpm (Old Bldg.) 450lpm (New Bldg.)	450 lpm & 220 lpm (Old Bldg.) 450lpm (New Bldg.)	MR
	➢ Head of the pump	40m	40m	MR
	➢ Power Supply	Required	Provided	MR
	➢ Auto Starting of pump	Required	Provided	MR
14	**Captive Water Storage for fire fighting.**			
	• Underground tank capacity	NA	NA	NA
	➢ Draw-off connection	NA	NA	NA
	➢ Fire service inlet	NA	NA	NA
	➢ Access to tank	NA	NA	NA
	• Overhead Tank capacity	5000ltr (Old Bldg.) 10000ltrs (New Bldg.)	5000ltr (Old Bldg.) 10000ltrs (New Bldg.)	MR
		Required	Provided	MR
15	**Exit Signage.**			
16	**Provision of Lifts.**			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
		N/A	N/A	N/A
17	**Standby power supply**			
18	**Refuge Area.**			
	➢ Total Area	N/A	N/A	N/A
	➢ Location	N/A	N/A	N/A
19	**Fire Control Room**			
	• Detector System Panel	N/A	N/A	N/A

N/16

	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 1610 dated 13.11.2017

29/11/2020

Signature of the Inspecting Officer
Name: - Rajesh Kumar
Designation: - ADO/RN

Dy CFO (W2)

4/11/2020

ADO/R.N. FT

As approval F.T. letter is Putup for your singnature Pl.

09/11/2020

Dy CFO (W2)

9/11/2020

MS/CCP